



January 14, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: Colorado Interstate Gas Company, L.L.C.
Docket No. CP24-124-000
Monthly Status Report No. 8

Commissioners:

Colorado Interstate Gas Company, L.L.C. (“CIG”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-124-000, its monthly status report related to the Totem Enhanced Delivery Project (“Project”).

Description of Proceeding

On April 8, 2024, CIG submitted an application pursuant to sections 7(b) and 7(c) of the Natural Gas Act¹ and Part 157 of the Commission’s regulations² for authorizations to: (1) increase the maximum withdrawal rate by approximately 50 million cubic feet per day; (2) install six new injection and withdrawal wells; (3) replace and install various sections of storage pipeline; (4) reclassify one existing injection/withdrawal well to an observation well; (5) install various appurtenant and auxiliary facilities; and (6) inject approximately one billion cubic feet of additional base gas into the Totem storage field. On March 20, 2025, the Commission issued an Order granting CIG’s requested authorizations.³ Subsequently, on May 14, 2025, the Commission approved CIG’s Implementation Plan filed on May 7, 2025 and issued CIG a partial notice to proceed with construction of the storage wells and pipeline related work of the Project. Thereafter on July 23, 2025, the Commission issued CIG its full notice to proceed related to Project construction.

Submittal of Status Report

In compliance with Environmental Condition No. 8 of Appendix B to the Order, CIG is herewith filing their Monthly Status Report No. 8 for the period of December 1, 2025 through December 31, 2025.

¹ 15 U.S.C. § 717(f)(b)-(c).

² 18 C.F.R. §§ 157.1 – 157.218 (2025) (Part 157).

³ See *Colorado Interstate Gas Company, L.L.C.*, 190 FERC ¶ 62,174 (2025).

Filing Information

CIG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,
COLORADO INTERSTATE GAS
COMPANY, L.L.C.

By /s/ Francisco Tarín
Francisco Tarín
Director, Regulatory

Enclosures

Cc. Ms. Olubukola Pope, OEP
Ms. Sydney Harris, OEP

Colorado Interstate Gas Company, L.L.C. (CIG)

CIG's Monthly Status Report No. 8		
Docket No. CP24-124-000		
Project Name:	Totem Enhanced Deliverability Project	
County/State:	Adams County, Colorado	Date: 1/14/2026
Reporting Period:	December 1, 2025 – December 31, 2025	
Environmental Inspector:	Sam Sears	
<p>1. UPDATE ON EFFORTS TO OBTAIN NECESSARY FEDERAL AUTHORIZATIONS: CIG has received all necessary federal authorizations required for the Project.</p> <p>2. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</p> <p><u>Injection/Withdrawal Wells</u> During this reporting period, CIG's contractor completed the installation of production tubing on Injection/Withdrawal ("I/W") Well No. 30. In addition, reclamation activities were completed on I/W Well Nos. 25, 26, 27, 28, and 29. I/W Well Nos. 25, 26, 27, and 28 were cleaned and flow back activities were completed on these wells.</p> <p><u>Storage Pipeline Laterals</u> During this reporting period, CIG's contractor poured foundations, set scrubber skids and installed piping at I/W Well Nos. 25, 26, 27, 28, and 29. In addition, the contractor hydrotested the lateral lines, drain lines, and fuel gas lines at I/W Well Nos. 25, 26, 27, and 28, as well as the lateral lines and fuel gas lines at I/W Well No. 29. Additional activities during this reporting period included facility electrical work at I/W Well Nos. 25, 28 and 27; fencing installation at I/W Well Nos. 25, 27, and 28; facility and lateral work along with foundation work continued at I/W Well No. 30; and the contractor commenced the installation of the injection/withdrawal well emergency shut-off panels.</p> <p><u>Compressor Station</u> During the reporting period, drain piping was installed to and from the horizontal vessel. In addition, electrical and instrumentation installation began to support the new vertical scrubber and horizontal vessel, and a new pressure relief valve was installed.</p> <p>3. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and CIG personnel provided environmental training to twenty-four (24) project personnel.</p> <p>4. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: On December 6, 2025, a non-hazardous drilling mud and municipal water mix release occurred from a valve at the I/W No. 30 well site. A site assessment was conducted, and the affected area was estimated at approximately 112,500 square feet. This area was primarily impacted by water. Around the wellhead (within an area of approximately 2,400 square feet), drilling mud and minor black residue were observed. All fluids were contained on the well pad. No water or sensitive resources were impacted by the spill. A cleanup plan was initiated with the contractor pursuant to CIG's spill plan, which included stripping a boundary around the affected area and stockpiling soil for removal. Dumpsters were used to contain the soils prior to disposal at an approved landfill. Additionally, fluids were identified within the well cellar, and the contractor removed the fluids and disposed of them at an approved facility. There was one agency, the Colorado Energy and Carbon Management Commission ("ECMC"), that was required to be notified based on the details of the spill. No follow-up with the ECMC was required.</p> <p>5. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues occurred during this reporting period.</p>		

6. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:

No landowner issues or concerns identified during this reporting period.

7. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:

Injection/Withdrawal Wells

During the next reporting period, CIG anticipates completing site reclamation of I/W Well No. 30 and completing clean out and back flow activities at I/W Well Nos. 29 and 30. CIG plans to also seek Commission approval to place its project-related activities into service.

Storage Pipeline Laterals

During the next reporting period, CIG will focus on completing well facility and lateral installations at I/W Well Nos. 25 through 29, including building installation, facility electrical and instrumentation work, and fencing. Tie-ins of lateral lines to Line 254F-1 mainline are planned for I/W Well Nos. 25, 26, and 27, and I/W Well Nos. 28 and 29 will be tied into Line 254F-2. Crews will also hydrotest a 2-inch fiberglass drain line at I/W Well No. 29. At I/W Well No. 30, facility and lateral work will progress with the goal of completing foundations, piping, building installation, electrical and instrumentation, and fencing by the end of January.

Compressor Station

At the compressor station, CIG anticipates completion of electrical and instrumentation installation to support the new vertical scrubber and horizontal vessel. Pre-commissioning activities will also be conducted during the next reporting period.

Note that CIG plans to also seek Commission approval to place its project-related activities into service in the upcoming reporting period.

Project: Totem Enhanced Delivery Project
Direction of Photo: West
Date: December 4, 2025
Description: Silt fence on the southeast corner of the contractor yard.



Project: Totem Enhanced Delivery Project
Direction of Photo: West
Date: December 5, 2025
Description: Contractor replacing topsoil on the I/W Well No. 26 pad.



Project: Totem Enhanced Delivery Project
Direction of Photo: North
Date: December 7, 2025
Description: Released drilling fluid at I/W Well No. 30.



Location: Totem Enhanced Delivery Project
Direction of Photo: Southwest
Date: December 8, 2025
Description: Affected soil was bladed into a central location and an earthen berm was placed around the pile.



Colorado Interstate Gas Company, L.L.C. (CIG)

Project: Totem Enhanced Delivery Project
Direction of Photo: East
Date: December 8, 2025
Description: Contactor placed affected soil into a dumpster.



Project: Totem Enhanced Delivery Project
Direction of Photo: East
Date: December 10, 2025
Description: Replaced topsoil on I/W Well No. 28 pad.



Colorado Interstate Gas Company, L.L.C. (CIG)

Project: Totem Enhanced Delivery Project
Direction of Photo: Southeast
Date: December 11, 2025
Description: I/W Well No. 29 pad restored to pre-construction contours. Topsoil has been replaced.



Project: Totem Enhanced Delivery Project
Direction of Photo: West
Date: December 12, 2025
Description: I/W Well No. 30 after final clean-up from the release.



Colorado Interstate Gas Company, L.L.C. (CIG)

Project: Totem Enhanced Delivery Project
Direction of Photo: East
Date: December 17, 2025
Description: Lateral piping to I/W Well No. 29.



Project: Totem Enhanced Delivery Project
Direction of Photo: North
Date: December 21, 2025
Description: I/W Well No. 27 complete and ready for building installation and final fencing.



