



May 8, 2019

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP19-28-000
Northern Delaware Basin Expansion Project
Weekly Environmental Inspector Report No. 10

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP19-28-000, its weekly status report related to the Northern Delaware Basin Expansion Project ("Project").

Description of Proceeding

On December 19, 2018, EPNG filed a prior notice application pursuant to sections 157.205, 157.208(b), and 157.210 of the Commission's regulations under the Natural Gas Act and EPNG's blanket certificate issued in Docket No. CP82-435-000 for authorization to construct an approximate 14-mile twenty-four-inch (24") outside diameter ("O.D.") loop line of its existing 20-inch (20") O.D. Line No. 3162 in Winkler County, Texas, as well as make minor appurtenant facility modifications at existing compressor station and other facility locations in Winkler, Crane, and Upton Counties, Texas. Additionally, EPNG will be required to hydrotest approximately 51 miles of its existing 24-inch (24") O.D. Line No. 1105 that traverses Winkler, Ector, and Crane Counties, Texas. On December 27, 2018, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60 day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 26, 2019.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, EPNG is providing Environmental Inspector Report No. 10 for the period of April 28, 2019 through May 4, 2019.

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures



EPNG Weekly Environmental Inspector Report No. 10	
Docket No. CP19-28-000	
Project Name:	Northern Delaware Basin Expansion Project
County/State:	Winkler, Ector, Crane and Upton Counties, Texas Date: 5/8/2019
Reporting Period:	April 28, 2019 to May 4, 2019
Environmental Inspector:	David McCullough
<p>1. Summary of Construction Activity for Inspection Period: During this reporting period, the contractor for the new loop line (Line No. 31111) construction continued to move equipment into the construction yard at the Keystone Compressor Station. Crews completed foreign line locating along the loop line route up to Texas Highway 302 at approximate Station No. 554+00. In addition, crews began clearing and grading activities along the new loop line route from Station No. 0+00 to Station No. 188+40.</p> <p>2. Relevant Environmental Activities: During this reporting period, twenty-eight (28) people received environmental training. A total of one-hundred four (104) people have received environmental training on the Northern Delaware Basin Expansion Project.</p> <p>All equipment was checked for noxious weeds and found to be clean.</p> <p>Bird nest surveys were conducted on the new loop line ROW from Station No. 0+00 up to the second crossing of County Highway 874 at approximate Station No. 401+00. No active nests were seen on the ROW during these surveys.</p> <p>3. Environmental Problems/Issues and Corrective Actions Taken: There were no environmental problems or issues identified during this reporting period.</p> <p>4. Environmental Compliance Issues/Resolutions: There were no environmental compliance issues identified during this reporting period.</p> <p>5. Issues and Concerns Identified by Landowners: No landowner issues or concerns were identified during this reporting period.</p> <p>6. Work Planned for the Following Reporting Period: It is anticipated that during the next reporting period, line locating and clearing and grading activities will continue along the new loop line ROW. In addition, crews could begin stringing pipe in the upcoming reporting period.</p> <p>EPNG is moving forward with securing the appropriate permitting agency clearances and landowner approvals related to modification to the scope of the Line No. 1105 hydrostatic testing activities. EPNG will seek Commission approval for an alternative measures request once all clearances have been obtained.</p>	



Report No. 10

Photos

Location: Keystone
Compressor Station
Direction of Photo:
Northeast
Description: Inspection
trailer being set up at the
construction yard.



Location: Keystone
Compressor Station
Direction of Photo:
North
Description: Unloading
mats at the construction
yard.





Location: Keystone
Compressor Station
Direction of Photo:
Northeast
Description: Watering the
access roads at the pipe
laydown area for dust
control.



Location: Line No. 31111
ROW
Direction of Photo:
Northwest
Description: Locating and
marking a foreign line at
approximate Station No.
513+00.





Location: Line No. 31111
ROW

Direction of Photo: North

Description: Clearing topsoil
from the ROW with a dozer
near Station No. 8+00.



Location: Line No. 31111
ROW

Direction of Photo: North

Description: Grading the
ROW near Station No.
58+00.





Location: Line No. 31111
ROW

Direction of Photo:
Northeast

Description: Clearing topsoil
from the ROW with a dozer
near Station No. 107+00.



Location: Line No. 31111
ROW

Direction of Photo:
Northeast

Description: Clearing topsoil
from the ROW with a dozer
near Station No. 114+00.





Location: Line No. 31111
ROW

Direction of Photo:
Southwest

Description: Potholing for
an unknown foreign line with
a hydro-vac truck at Station
No. 93+00.



Location: Line No. 31111
ROW

Direction of Photo:
Northeast

Description: Installing safety
goalposts on the ROW under
an electric line at Station No.
95+00.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 8th day of May 2019.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517