



November 11, 2021

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP21-96-000
Vail Enhancement Project
Weekly Environmental Inspector Report No. 6

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP21-96-000, its weekly status report related to the Vail Enhancement Project ("Project").

Description of Proceeding

On March 30, 2021, EPNG filed a prior notice request pursuant to Sections 157.205, 157.208(b), and 157.210 of the Commission's regulations under the Natural Gas Act for authorization to install enhancements at its existing Vail Compressor Station located in Pima County, Arizona. This project is referred to as the Vail Enhancement Project. At the conclusion of the notice period for the Vail Enhancement Project on June 9, 2021, the project was deemed approved.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, EPNG is providing Environmental Inspector Report No. 6 for the period of October 31, 2021 through November 6, 2021.

Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 11th day of November 2021.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517

EPNG's Weekly Environmental Inspection Report No. 6		
Docket No. CP21-96-000		
Project Name:	Vail Enhancement Project	
County/State:	Pima County, Arizona	Date: 11/11/2021
Reporting Period:	10/31/2021 – 11/6/2021	
Environmental Inspection:	John Durham, Environmental Inspector	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</p> <ul style="list-style-type: none"> • Hydrovac of perimeter trench. • Set forms and rebar for gas cooler headers. • Performed final jeep, then backfilled gas cooler header piping. • Pipe fabrication continued. • Poured filter coalescer and standby generator foundation. • Removed and installed electrical conduit and instrumentation. <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, no additional individuals received environmental training. The total number of individuals trained for the Project is sixty-eight (68).</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues and corrective actions this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Hydrovac activities will be completed. The contractor will continue demolition in the compressor building, remove and replace instrumentation, excavate for incoming power conduit and install new conduit within the compressor building. Additionally, the contractor will pour gas cooler concrete foundations.</p>		

Vail Enhancement Project

Location: Compressor Station Yard
Direction of Photo: North
Description: Hydrovac trenching from workshop area west to compressor building. Isolating water and air pipes.
Date: 11-2-2021



Location: Compressor Station Yard
Direction of Photo: West
Description: Final jeep on discharge header.
Date: 11-3-2021



Vail Enhancement Project

Location: Compressor Station Yard
Direction of Photo: Southeast
Description: Backfill on cooler header / intake side.
Date: 11-3-2021



Location: Outside Compressor Station Yard - South Fence Line
Direction of Photo: East
Description: Dust control along backfilled conduit run to outside power.
Date: 11-4-2021



Vail Enhancement Project

Location: Compressor Station Yard.
Direction of Photo: North
Description: Concrete pour on auxiliary generator pad.
Date: 11-5-2021



Location: Compressor Station Yard.
Direction of photo: West
Description: Joining tie-in section to cooler header / intake side.
Date: 11-5-2021

