



June 12, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP24-520-000
Maricopa Lateral Expansion Project
Weekly Environmental Inspector Report No. 27

Commissioners:

El Paso Natural Gas Company, L.L.C. (“EPNG”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-520-000, its weekly construction status report related to EPNG’s Maricopa Lateral Expansion Project (“Project”).

Description of Proceeding

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act (“NGA”) and Sections 157.205, 157.208 and 157.210 of the Commission’s Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.¹ The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 27.

¹ On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG’s blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

Weekly Status Report No. 27		
Docket No. CP24-520-000		
Project Name:	Maricopa Lateral Expansion Project	
County/State:	Yavapai County, Arizona	Date: 6/12/2026
Reporting Period:	May 31, 2026 to June 6, 2026	
Environmental Inspector:	Bobby Kimball	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this period the contractor conducted the following:</p> <ul style="list-style-type: none"> (i) continued pipe fabrication, x-raying, blasting and painting of pipe in the trench and at tie-in locations; (ii) continued installing conduit, installing cable trays, and pulling wires; (iii) continued bolt torquing; (iv) continued backfill activities as applicable; and (v) continued pouring concrete for pipe supports and sleepers. <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, there were no new personnel on site and, therefore, the environmental inspector did not complete training for any new personnel. Dust mitigation activities continued as needed.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems or issues occurred during this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns were identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: In the upcoming reporting period, the contractor plans to continue pipe fabrication, x-raying of piping, bolting up of piping, setting forms, running conduit, and installation of cable trays and wiring. In addition, the contractor will continue with the installation of piping at the new auxiliary and compressor buildings and the inlet filter separator. Welding of pipe and backfilling activities will continue as well where applicable.</p>		

Maricopa Lateral Expansion Project Photo Documentation

Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
East
Date;
6/1/26
Description:
Pulling wires
from the gas
coolers to the
discharge
coalescer.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date: 6/1/26
Description
Applying paint
top coat at the
discharge
coalescer.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date: 6/2/26
Description
Pulling cables
in the new
compressor
building.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
South
Date:
6/3/26
Description:
Trench
backfilling
between the
new auxiliary
and
compressor
buildings.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date: 6/4/2026
Description:
Terminating
wiring at the
fuel gas panel.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date:
6/5/26
Description:
Crews pouring
concrete for
pipe supports.



