



El Paso Natural Gas
Company, L.L.C.
a Kinder Morgan company

July 7, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP24-520-000
Maricopa Lateral Expansion Project
Weekly Environmental Inspector Report No. 31

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-520-000, its weekly construction status report related to EPNG's Maricopa Lateral Expansion Project ("Project").

Description of Proceeding

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act ("NGA") and Sections 157.205, 157.208 and 157.210 of the Commission's Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.¹ The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 31.

¹ On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG's blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

El Paso Natural Gas Company, L.L.C.

Weekly Status Report No. 31		
Docket No. CP24-520-000		
Project Name:	Maricopa Lateral Expansion Project	
County/State:	Yavapai County, Arizona	Date: 7/7/2026
Reporting Period:	June 28,2026 to July 4,2026	
Environmental Inspector:	Bobby Kimball	
1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this period the contractor conducted the following activities (i) continued pipe fabrication, x-raying, and blasting and painting of pipe in the trench and at tie-in locations; (ii) continued installing conduit, installing cable trays, and installing and pulling wires; (iii) continued installing piping in the new compressor building, and torquing of bolts; (iv) continued backfilling activities as applicable; and (v) conducted insulation of various station piping. 2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the environmental inspector completed training for two (2) new personnel. Dust mitigation activities continued as needed. 3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems or issues occurred during this reporting period. 4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period. 5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns were identified during this reporting period. 6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: In the upcoming reporting period, the contractor plans to continue pipe fabrication, x-raying of piping, running conduit, installing cable trays and wiring, and backfilling as necessary. In addition, the contractor plans to continue to set forms where applicable, install piping at the new compressor and auxiliary buildings and inlet filter separator, and continue with welding and bolting up of piping activities.		

Maricopa Lateral Expansion Project Photo Documentation

Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date;
6/29/26
Description:
Blasting and
coating of
risers to the
gas coolers.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
South
Date: 6/29/26
Description
Cooler pipe
insulation.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
North
Date: 6/30/26
Description
Bolting up
piping at the
inlet filter
separator.



Location:
Haystack
Compressor
Station site.
**Direction of
Photo:**
East
Date:
6/29/26
Description:
Piping
installation in
the new
compressor
building.



Location:

Haystack
Compressor
Station site.

**Direction of
Photo:**

North

Date: 7/1/26

Description:

Backfilling
activities inside
the compressor
station yard.



Location:

Haystack
Compressor
Station site.

**Direction of
Photo:**

East

Date:
7/3/26

Description:

Electricians
pulling wires.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 7th day of July 2026.

/s/

Francisco Tarín

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517