



El Paso Natural Gas
Company, L.L.C.
a Kinder Morgan company

July 16, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP24-520-000
Maricopa Lateral Expansion Project
Weekly Environmental Inspector Report No. 32

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-520-000, its weekly construction status report related to EPNG's Maricopa Lateral Expansion Project ("Project").

Description of Proceeding

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act ("NGA") and Sections 157.205, 157.208 and 157.210 of the Commission's Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.¹ The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 32.

¹ On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG's blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

Weekly Status Report No. 32		
Docket No. CP24-520-000		
Project Name:	Maricopa Lateral Expansion Project	
County/State:	Yavapai County, Arizona	Date: 7/16/2026
Reporting Period:	July 5, 2026 to July 11, 2026	
Environmental Inspector:	Bobby Kimball	

- SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:**
 During this period the contractor conducted the following activities:
 - continued pipe fabrication, x-raying, and blasting and painting of pipe at various locations;
 - continued installing conduit, installing cable trays, and installing and pulling wires;
 - continued torquing bolts;
 - worked on station yard piping sleepers;
 - continued backfilling activities as applicable; and
 - installed insulation on station piping.

As of July 11, 2026, project construction progress is approximately 91 (ninety-one) percent complete.
- RELEVANT ENVIRONMENTAL ACTIVITIES:**
 During this reporting period, the environmental inspector completed training for two (2) new personnel. Dust mitigation activities continued as needed
- ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:**
 No environmental problems or issues occurred during this reporting period.
- ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:**
 No environmental compliance issues or resolutions occurred during this reporting period.
- ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:**
 No landowner issues or concerns were identified during this reporting period.
- WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:**
 In the upcoming reporting period, the contractor plans to continue pipe fabrication, x-raying of piping, running conduit, installing cable trays and wiring, and backfilling as necessary. The contractor plans to continue setting forms where necessary, installing ancillary system piping at the new compressor and auxiliary buildings and inlet filter separator.

Maricopa Lateral Expansion Project Photo Documentation	
Location: Haystack Compressor Station site. Direction of Photo: East Date: 7/10/26 Description: Contractor blasting pipe.	
Location: Haystack Compressor Station site. Direction of Photo: East Date: 7/8/2026 Description: Electricians pulling cables to the new compressor building.	

Location: Haystack Compressor Station site. Direction of Photo: North Date: 7/8/26 Description: Contractor torquing bolts in the station yard.	
Location: Haystack Compressor Station site. Direction of Photo: South Date: 7/9/26 Description: Trench backfilling inside station yard.	

Location: Haystack Compressor Station site. Direction of Photo: South Date: 7/9/26 Description Backfilling and compaction inside the station yard.	
Location: Haystack Compressor Station site. Direction of Photo: North Date; 7/6/26 Description: Completed insulation of discharge line.	

Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 16th day of July 2026.

/s/

Francisco Tarín

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517