



March 11, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP24-520-000
Maricopa Lateral Expansion Project
Weekly Environmental Inspector Report No. 14

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-520-000, its weekly construction status report related to EPNG's Maricopa Lateral Expansion Project ("Project").

Description of Proceeding

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act ("NGA") and Sections 157.205, 157.208 and 157.210 of the Commission's Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.¹ The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 14.

¹ On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG's blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

Weekly Status Report No. 14		
Docket No. CP24-520-000		
Project Name:	Maricopa Lateral Expansion Project	
County/State:	Yavapai County, Arizona	Date: 3/11/2026
Reporting Period:	March 1, 2026 to March 7, 2026	
Environmental Inspector:	Bobby Kimball	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this period the contractor conducted the following activities: (i) continued pipe fabrication and x-ray, blasting and painting, (ii) continued construction of the new compressor building framework, (iii) started construction of the framework for the new auxiliary building, (iv) installed cable trays to the new compressor building, (v) continued trenching, running conduit and poured concrete onto the conduit trenches, (vi) continued stabilization work on the new access road, and (vii) completed installation of the perimeter fencing.</p> <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: No new personnel were on site during this reporting period therefore no applicable training was conducted. Dust mitigation activities continued as needed.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental issues to report</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns were identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: In the upcoming reporting period, the contractor will continue fabrication and x-raying of pipe. The installation of framework for both the new compressor and auxiliary buildings will continue. In addition, the contractor will continue work with stabilization of the new access road along with the installation of conduit, wiring and cable trays to the new buildings. Pipe will be installed at the compressor and inlet filter separators.</p>		

Maricopa Lateral Expansion Project Photo Documentation	
<p>Location: Haystack Compressor Station site.</p> <p>Direction of Photo: North</p> <p>Date: 3/3/26</p> <p>Description Installation of new compressor building framework.</p>	
<p>Location: Haystack Compressor Station site.</p> <p>Direction of Photo: North</p> <p>Date: 3/6/26</p> <p>Description: Erection of framework for auxiliary building.</p>	

<p>Location: Haystack Compressor Station site.</p> <p>Direction of Photo: South</p> <p>Date: 3/2/26</p> <p>Description Installing the cable tray to the new compressor building.</p>	
<p>Location: Haystack Compressor Station site.</p> <p>Direction of Photo: North</p> <p>Date: 3/5/26</p> <p>Description: Pouring concrete into the conduit trenches.</p>	

Location:
Haystack Compressor
Station site.
Direction of Photo:
Northeast
Date: 3/2/26
Description: Access
road stabilization work.



Location:
Haystack Compressor
Station site.
Direction of Photo:
North
Date:
3/3/26
Description:
Dust mitigation.



