



El Paso Natural Gas
Company, L.L.C.
a Kinder Morgan company

February 11, 2026

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP24-520-000
Maricopa Lateral Expansion Project
Weekly Environmental Inspector Report No. 10

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-520-000, its weekly construction status report related to EPNG's Maricopa Lateral Expansion Project ("Project").

Description of Proceeding

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act ("NGA") and Sections 157.205, 157.208 and 157.210 of the Commission's Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.¹ The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 10.

¹ On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG's blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

Weekly Status Report No. 10		
Docket No. CP24-520-000		
Project Name:	Maricopa Lateral Expansion Project	
County/State:	Yavapai County, Arizona	Date: 2/11/2026
Reporting Period:	February 1, 2026 to February 7, 2026	
Environmental Inspector:	Bobby Kimball	

1. **SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:**
 During this period, the contractor conducted the following activities:
 - (i) continued pipe fabrication, blasting and painting,
 - (ii) continued receiving construction materials to the site,
 - (iii) conducted soil compaction and installed rebar for the new auxiliary building foundation floor,
 - (iv) installed supports for the headers and then installed the headers onto the new compressor,
 - (v) continued installation of perimeter site fencing, and
 - (vi) continued stabilization work on the new access road.

2. **RELEVANT ENVIRONMENTAL ACTIVITIES:**
 No new personnel were on site during this reporting period therefore no applicable training was conducted. Dust mitigation activities continued as needed.

3. **ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:**
 No environmental problems or issues occurred during this reporting period.

4. **ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:**
 No environmental compliance issues or resolutions occurred during this reporting period.

5. **ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:**
 No landowner issues or concerns were identified during this reporting period.

6. **WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:**
 In the upcoming reporting period, the contractor plans to continue with pipe fabrication and setting forms. Installation of the perimeter fencing will continue and the electrical contractor will continue installing anodes and ground wiring. In addition, the contractor will continue pouring concrete for the separator footers and pipe supports for the new compressor building, as well as backfilling and installing the gas coolers and filter separator.

Maricopa Lateral Expansion Project Photo Documentation

Location: Haystack Compressor Station site.

Direction of Photo:

North

Date:

2/4/26

Description:

Installation of the header at the new compressor site.



Location:

Haystack Compressor Station site.

Direction of Photo:

North

Date: 2/2/26

Description

Soil compaction at the new auxiliary building.



Location:
Haystack Compressor
Station site.
Direction of Photo:
North
Date: 2/6/26
Description:
Pouring concrete for the
new auxiliary building
foundation.



Location:
Haystack Compressor
Station site.
Direction of Photo:
East
Date: 2/3/26
Description
Installation of rebar for
the new auxiliary
building foundation.



Location:

Haystack Compressor Station site.

Direction of Photo:

Northeast

Date:

2/7/26

Description:

Setting of header for the gas cooler.



Location:

Haystack Compressor Station site.

Direction of Photo:

South

Date:

2/3/26

Description:

Setting poles for the perimeter fence.



Location:
Haystack Compressor
Station site.
Direction of Photo:
South
Date:
2/5/26
Description:
Setting rebar in the
basin of the new access
road.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 11th day of February 2026.

/s/

Francisco Tarín

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517