

June 4, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 41

Commissioners:

Wyoming Interstate Company, L.L.C. ("WIC") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-20-000, its weekly status report related to WIC's Cheyenne to Piceance Expansion Capacity Project ("Project").

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission's regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 41.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.



By _____/s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 41		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 6/4/2025
Reporting Period:	May 25, 2025 through May 31 , 2025	
Environmental Inspector:	Micah Hill	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period crews: (i) continued backfilling and compaction activities, (ii) excavated for the engine room fuel gas supports, (iii) installed forms and poured pipe sleepers, (iv) installed conduit and cable for the auxiliary building strobe lights, (v) excavated buried tee piping to facilitate cutting it for pigging operations, and (vi) completed hydrostatic test section number six.</p> <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel provided environmental training to three project personnel.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems or issues occurred during this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes: (i) completion of hydrostatic test section number seven including drying the test section and cleaning the pipes, (ii) final bolting of the risers to coolers, (iii) preparation for the second station outage, (iv) painting pipe, and (v) installation of the HVAC duct work in the auxiliary building.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation	
<p>Location: Wamsutter Compressor Station</p> <p>Direction of Photo: North</p> <p>Description: Installing forms for pipe sleepers.</p> <p>Date: 5/28/2025</p>	 A photograph of a construction site for a pipeline expansion. Large green pipes are being laid out on the ground. Two workers in safety gear are visible, one standing near a large pipe and another further back. The ground is dirt and there are some construction materials and equipment scattered around. In the background, there are some vehicles and more construction equipment.
<p>Location: Wamsutter Compressor Station</p> <p>Direction of Photo: N/A</p> <p>Description: Installed strobe light on the auxiliary building.</p> <p>Date: 5/29/2025</p>	 A close-up photograph of a strobe light mounted on a metal structure. The light is orange and has a protective cage. It is attached to a metal arm that is bolted to a corrugated metal wall. The background shows a clear sky.

Location: Wamsutter
Compressor Station
Direction of Photo:
West
Description: Tee piping
exposed to facilitate
pigging and dewatering.
Date: 5/29/2025



Location: Wamsutter
Compressor Station
Direction of Photo:
South
Description: Backfilling
line trenches.
Date: 5/31/2025



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 4th day of June 2025.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517