



April 25, 2019

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, DC 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Sierrita Gas Pipeline LLC;
Docket No. CP18-37-000;
Sierrita Compressor Expansion Project;
Project Status Report No. 1

Commissioners:

Sierrita Gas Pipeline LLC ("Sierrita") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP18-37-000, its biweekly status report related to the Sierrita Compressor Expansion Project.

Description of Proceeding

On December 21, 2017, Sierrita submitted its application, pursuant to Section 7(c) of the Natural Gas Act requesting a certificate of public convenience and necessity for authorization to construct, install, and operate a new compressor ("Sierrita Compressor Station") to be located in Pima County, Arizona. The project is referred to as the "Sierrita Compressor Expansion Project."

Submittal of Status Report

In compliance with Environmental Condition No. 8 of Appendix A to the Order, Sierrita is providing Project Status Report No. 1 for the period of April 7, 2019 through April 20, 2019.

Filing Information

Sierrita is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Federal Energy
Regulatory Commission

-2-

April 25, 2019

Respectfully submitted,

SIERRITA GAS PIPELINE LLC

By /s/
Francisco Tarin
Director, Regulatory

Enclosures

Sierrita Project Status Report No. 1		
Docket No. CP18-37-000		
Project Name:	Sierrita Compressor Expansion Project	
County/State:	Pima County, Arizona	Date: 4/25/19
Reporting Period:	April 7, 2019 to April 20, 2019	
Environmental Inspector:	Russell Waldron	

1. Summary of Construction Activity for Inspection Period:
On April 8, 2019 the pre-job meeting was conducted on-site starting at approximately 1300 hours which consisted of Environmental Awareness training. The project construction began on April 9, 2019. During this reporting period, the construction activities included the existing fence being removed, vegetation cleared, and pipeline segment strung welded and coated on the west side of the workspace.

2. Relevant Environmental Activities:
During this reporting period, the Environmental Awareness training was given by the Environmental Inspector. Site specific Environmental, Health and Safety (EHS) training was given by the contractor representative. A total of eighteen (18) workers received Environmental Awareness training.

Based on a pedestrian survey of the area, the Environmental Inspector determined there were no federally-listed threatened and endangered species, birds or active nests of birds in the area. Since there is a potential for fugitive dust emissions, a water truck will need to be on-site during working hours to keep dust under control especially when clearing vegetation from the site and during trenching activities.

3. Environmental Problems/Issues and Corrective Actions Taken:
There were no environmental problems or issues identified during this reporting period.

4. Environmental Compliance Issues/Resolutions:
There were no environmental compliance issues identified during this reporting period.

5. Issues and Concerns Identified by Landowners:
No landowner issues or concerns were identified during this reporting period.

6. Work Planned for the Following Reporting Period:
It is anticipated during the next reporting period that the construction activities will include trenching for the new valve bypass piping, lowering and tying in the approximately 300-foot-long pipe section, backfilling the ditch, and restoration.

Report No. 1

Photos



Location: MP 1.2/MLV2
Direction of Photo: South
Description: Looking south from north side of MLV2 facility, pre-construction on 4-08-19.



Location: MP 1.2/MLV2
Direction of Photo: Southwest
Description: Looking southwest from north of site pre-construction on 04-08-19.



Report No. 1

<p>Location: MP 1.2/MLV2</p> <p>Direction of Photo: East</p> <p>Description: Looking east from the southwest corner of the site; pre-construction on 04-08-19.</p>	
<p>Location: MP 1.2/MLV2</p> <p>Direction of Photo: South</p> <p>Description: Looking south from the south end of the site on 04-08-19 (pre-construction).</p>	

Location: MP

1.2/MLV2

Direction of Photo:

North

Description: Looking north at cleared ROW and access road from north side of MLV2 on 04-19-19.



Location: MP

1.2/MLV2

Direction of Photo:

South

Description: Looking south at the north side of the MLV2 site on 04-19-19. ROW and access road with orange safety fencing.



Location: MP

1.2/MLV2

Direction of Photo:

South

Description: Looking south from north side of MLV2 site on 4-19-19. Concrete blocks in foreground are security fencing post anchors.



Location: MP

1.2/MLV2

Direction of Photo:

Northwest

Description: Portable restrooms on 4-19-19.



Location: MP

1.2/MLV2

Direction of Photo:

West

Description: Looking west from north end at pipeline segment on 4-19-19.



Location: MP

1.2/MLV2

Direction of Photo:

South

Description: Looking east from southwest corner of MLV2 site on 4-19-19.



Location: MP

1.2/MLV2

Direction of Photo:

northeast

Description: Looking northeast from south side of MLV2 site on 4-19-19.



Location: MP

1.2/MLV2

Direction of Photo:

North

Description: Looking north from southeast corner of MLV2 site on 4-19-19.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing document to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 25th day of April, 2019.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517