



May 23, 2019

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, DC 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Sierrita Gas Pipeline LLC;
Docket No. CP18-37-000;
Sierrita Compressor Expansion Project;
Project Status Report No. 3

Commissioners:

Sierrita Gas Pipeline LLC ("Sierrita") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP18-37-000, its biweekly status report related to the Sierrita Compressor Expansion Project.

Description of Proceeding

On December 21, 2017, Sierrita submitted its application, pursuant to Section 7(c) of the Natural Gas Act requesting a certificate of public convenience and necessity for authorization to construct, install, and operate a new compressor ("Sierrita Compressor Station") to be located in Pima County, Arizona. The project is referred to as the "Sierrita Compressor Expansion Project."

Submittal of Status Report

In compliance with Environmental Condition No. 8 of Appendix A to the Order, Sierrita is providing Project Status Report No. 3 for the period of May 5, 2019 through May 18, 2019.

Filing Information

Sierrita is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Sierrita Expansion Bi-Weekly Environmental Inspector Report No. 3		
Docket No. CP18-37-000		
Project Name:	Sierrita Expansion Project	
County/State:	Pima County, Arizona	Date: 5/23/19
Reporting Period:	May 5, 2019 to May 18, 2019	
Environmental Inspector:	Russell Waldron	
<p>1. Summary of Construction Activity for Inspection Period: During this reporting period, the contractor finished backfilling the ditch. Restoration activities included grading and smoothing the ground surface back to original contours and elevations. The contractor performed cleanup operations. Fence crew mobilized to begin to re-install the chain link security fence. Pole installation was completed.</p> <p>2. Relevant Environmental Activities: During this reporting period, no one received environmental training. A total of twenty-five (25) people have received environmental training on the Sierrita Compressor Expansion Station Project.</p> <p>The contractor has been using water trucks for dust control.</p> <p>3. Environmental Problems/Issues and Corrective Actions Taken: There were no environmental problems or issues identified during this reporting period.</p> <p>4. Environmental Compliance Issues/Resolutions: There were no other environmental compliance issues identified during this reporting period.</p> <p>5. Issues and Concerns Identified by Landowners: No landowner issues or concerns were identified during this reporting period.</p> <p>6. Work Planned for the Following Reporting Period: It is anticipated during the next reporting period the construction contractor will complete the fence installation. Restoration of the disturbed areas will be completed with seeding. The original seed mix developed for the Line No. 2177 installation project will be used.</p>		

Report No. 3

Photos

Location: MP 1.2/MLV2
Direction of Photo: South
Description: Looking south from northwest corner of MLV2 workspace on 05-10-19.



Location: MP 1.2/MLV2
Direction of Photo: North
Description: Looking north along the west boundary of the workspace from southwest corner on 05-10-19.



Location: MP 1.2/MLV2
Direction of Photo: Southeast
Description: Looking southeast from southwest corner on 05-10-19.



Location: MP 1.2/MLV2
Direction of Photo: North
Description: Looking north along the east workspace boundary on 05-10-19.



Location: MP
1.2/MLV2
**Direction of
Photo:** South
Description:
Looking south
along the east
workspace
boundary on 05-
10-19.



Location: MP
1.2/MLV2
**Direction of
Photo:** North
Description:
Looking north
from north side of
MLV2 facility on
05-10-19.



Location: MP 1.2/MLV2
Direction of Photo: South
Description: Looking south from north side of site on 05-17-19. Note chain-link fence poles.



Location: MP 1.2/MLV2
Direction of Photo: South
Description: Looking south along the west side of the workspace 05-17-19.



Location: MP
1.2/MLV2
Direction of Photo:
Southeast
Description: Looking southwest from the southeast corner of the workspace 05-17-19.



Location: MP
1.2/MLV2
Direction of Photo:
North
Description: Looking north along the east side of the workspace at on 05-17-19.



Location: MP

1.2/MLV2

Direction of Photo:

North

Description: Looking north from northwest corner of workspace along pipeline ROW and MLV2 access road on 05-17-19.



