

September 3, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 54

Commissioners:

Wyoming Interstate Company, L.L.C. ("WIC") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-20-000, its weekly status report related to WIC's Cheyenne to Piceance Expansion Capacity Project ("Project").

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission's regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 54.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 54		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 9/3/2025
Reporting Period:	August 24, 2025 through August 30, 2025	
Environmental Inspector:	Micah Hill	
<ol style="list-style-type: none"> 1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period, crews: (i) continued with final site grading and pouring concrete for the catwalk piers, (ii) continued sandblasting, coating and painting of pipe, (iii) the catchment was installed for the waste liquid tanks, (iv) installed conduit and pulled wires at the compressor building, (v) installed insulation in the compressor building and on the discharge piping, (vi) began commissioning activities such as purging and packing the station for emergency shutdown and valve checks and (vii) connected the facilities to purchase power. 2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel did not provide environmental training to any project personnel. 3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems or issues occurred during this reporting period. 4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period. 5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period. 6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes: (i) complete trench backfilling activities around the compressor building, (ii) continue final grading of the site, (iii) install gravel in the yard, (iv) surplus materials will be removed from the site, (v) continue installation of the catwalk, and (vi) continue commissioning activities such as introducing gas into the compressor unit and adding glycol to the hot water system in preparation for an anticipated in-service date the week of September 8th. 		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation	
<p>Location: Wamsutter Compressor Station</p> <p>Direction of Photo: South</p> <p>Description: Electrical crews pulling wires.</p> <p>Date: 8/26/2025</p>	 A photograph showing three electrical workers in high-visibility vests and hard hats working on a large metal electrical enclosure. They are pulling thick orange and red cables. The ground is sandy and there are various tools and equipment scattered around. In the background, there are more industrial structures and a cloudy sky.
<p>Location: Wamsutter Compressor Station</p> <p>Direction of Photo: West</p> <p>Description: Final site grade.</p> <p>Date: 8/26/2025</p>	 A wide-angle photograph of the Wamsutter Compressor Station showing large industrial pipes, valves, and a yellow control building. A silver pickup truck is parked in the background. The ground is sandy and there are some workers visible in the distance. The sky is cloudy.

Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Installing insulation in the compressor building.
Date: 8/27/2025



Location: Wamsutter Compressor Station
Direction of Photo: West
Description: Pouring catwalk support piers.
Date: 8/29/2025



Location: Wamsutter
Compressor Station
Direction of Photo:
West
Description: Insulating
discharge piping.
Date: 8/29/2025



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 3rd day of September 2025.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517