

October 10, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 59

Commissioners:

Wyoming Interstate Company, L.L.C. ("WIC") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-20-000, its weekly status report related to WIC's Cheyenne to Piceance Expansion Capacity Project ("Project").

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission's regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 59.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 59		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 10/10/2025
Reporting Period:	September 28, 2025 through October 4, 2025	
Environmental Inspector:	Micah Hill	
<ol style="list-style-type: none"> 1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period, crews: (i) continued spreading gravel in the yard and completed reseeding activities, (ii) surplus materials and construction debris were removed from the site, (iii) completed installation of an additional 22 feet of snow fence, (iv) installation of pipe insulation, (v) demobilization activities continued, and (vi) and the facilities were placed in service on September 30, 2025. 2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel did not provide environmental training to any project personnel. 3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems or issues occurred during this reporting period. 4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period. 5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period. 6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: The current contractor plans to complete demobilization from the site. All work will be suspended until the end of October when a contractor will begin installing bollards, complete painting activities, and installing additional bracing and supports. 		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

Location: Wamsutter
Compressor Station
Direction of Photo:
Southwest
Description: Installing an
additional 22 feet of snow
fence.
Date: 10/2/2025



Location: Wamsutter
Compressor Station
Direction of Photo:
West
Description: Contractor
removing construction debris
from the site.
Date: 10/2/2025



Location: Wamsutter
Compressor Station
Direction of Photo:
Northwest
Description: Final grading of
soil stockpiles.
Date: 10/3/2025



Location: Wamsutter
Compressor Station
Direction of Photo: West
Description: Completed
installing pipe insulation and
spreading gravel.
Date 10/5/2025



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 10th day of October 2025.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517