

July 11, 2019

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Colorado Interstate Gas Company, L.L.C.
Docket No. CP19-56-000
CIG High Plains Kiowa Lateral Expansion Project
Weekly Environmental Inspector Report No. 12

Commissioners:

Colorado Interstate Gas Company, L.L.C. ("CIG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP19-56-000 its Weekly Environmental Inspector Report related to the CIG High Plains Kiowa Lateral Expansion Project.

Description of Proceeding

On January 24, 2019, CIG filed a prior notice request to Sections 157.205(b), 157.208(b), and 157.210 of the Commission's Regulations under the Natural Gas Act for authorization to construct and operate two laterals and metering facilities located in Weld County, Colorado. The project is referred to as the "CIG High Plains Kiowa Lateral Expansion Project".

Submittal of Environmental Inspector Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, CIG is providing Environmental Inspector Report No. 12 for the period of June 30, 2019 through July 6, 2019.

Filing Information

CIG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,
COLORADO INTERSTATE GAS COMPANY,
L.L.C.

By _____ /s/ _____
Francisco Tarin
Director, Regulatory

Enclosure



CIG Weekly Environmental Inspector Report No. 12		
Docket No. CP19-56-000		
Project Name:	CIG High Plains Kiowa Lateral Expansion Project	
County/State:	Weld County, Colorado	Date: 7/11/2019
Reporting Period:	June 30, 2019 to July 6, 2019	
Environmental Inspector:	Ken Lupi	
<p>1. Summary of Construction Activity for Inspection Period: During this reporting period, the tie-in at Highway 76 was completed and preparations were made to cross the wetlands at STA 71+42. The hydrotest was completed on the High Five Lateral and High Five Meter Station. Painting, backfilling and electrical activities occurred at the Prairie Hound Meter Station. Contractor activities were limited during the reporting period due to the July 4th holiday.</p> <p>2. Relevant Environmental Activities: During this reporting period, no one received environmental training. A total of one-hundred and fifty-seven (157) people have received training on the CIG High Plains Kiowa Lateral Expansion Project.</p> <p>The contractor installed mats, sandbags, and dewatering structures in the wetlands located at STA 71+42 in preparation of open cutting for this feature. The final cleanup of the wetland located at STA 472+73 was completed. Erosion control devices were inspected after rain events.</p> <p>3. Environmental Problems/Issues and Corrective Actions Taken: There were no environmental problems or issues identified during this reporting period.</p> <p>4. Environmental Compliance Issues/Resolutions: There were no environmental compliance issues identified during this reporting period.</p> <p>5. Issues and Concerns Identified by Landowners: No landowner issues or concerns were identified during this reporting period.</p> <p>6. Work Planned for the Following Reporting Period: It is anticipated in the next reporting period that the ROW cleanup will continue on the completed portions of the Kiowa Lateral. The pipe will be installed in the wetlands located at STA 71+42. Construction and painting activities will continue at both the Prairie Hound and High Five Meter Stations.</p>		



Report No. 12

Photos

Location: STA
472+73 to 470+19
Direction of Photo:
East
Description: Final
cleanup in wetland.



Location: STA 71+42
Direction of Photo:
West
Description:
Contractor setting
pump to move the
water off the ROW.





Photos

Location: STA 67+47
to 71+42

Direction of Photo:
East

Description: Sandbag
barrier placed along the
south edge of wetland.



Location: STA 74+37

Direction of Photo:
Southwest

Description: Pump in
secondary containment.





Photos

Location: County Road 59 bore tie-in area.

Direction of Photo: East

Description: Backfilling and grading at tie-in location.



Location: County Road 59 bore tie-in area.

Direction of Photo: North

Description: Grading of ROW after backfilling.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 11th day of July, 2019.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517