

May 2, 2019

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Colorado Interstate Gas Company, L.L.C.  
Docket No. CP19-56-000  
CIG High Plains Kiowa Lateral Expansion Project  
Weekly Environmental Inspector Report No. 2

Commissioners:

Colorado Interstate Gas Company, L.L.C. ("CIG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP19-56-000 its Weekly Environmental Inspector Report related to the CIG High Plains Kiowa Lateral Expansion Project.

### **Description of Proceeding**

On January 24, 2019, CIG filed a prior notice request to Sections 157.205(b), 157.208(b), and 157.210 of the Commission's Regulations under the Natural Gas Act for authorization to construct and operate two laterals and metering facilities located in Weld County, Colorado. The project is referred to as the "CIG High Plains Kiowa Lateral Expansion Project".

### **Submittal of Environmental Inspector Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, CIG is providing Environmental Inspector Report No. 2 for the period of April 21, 2019 through April 27, 2019.

### **Filing Information**

CIG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,  
COLORADO INTERSTATE GAS COMPANY,  
L.L.C.

By                     /s/                      
Francisco Tarin  
Director, Regulatory

Enclosure



<b>CIG Weekly Environmental Inspector Report No. 2</b>		
<b>Docket No. CP19-56-000</b>		
<b>Project Name:</b>	CIG High Plains Kiowa Lateral Expansion Project	
<b>County/State:</b>	Weld County, Colorado	<b>Date:</b> 5/2/2019
<b>Reporting Period:</b>	April 21, 2019 to April 27, 2019	
<b>Environmental Inspector:</b>	Ken Lupi	
<p><b>1. Summary of Construction Activity for Inspection Period:</b> CIG selected Jomax Construction as the construction contractor for the pipeline portion of this project. The project kick-off meeting for the pipeline construction was held on April 25, 2019. During this reporting period, Taft Construction set forms and poured concrete at the Prairie Hound Meter Station. Jomax Construction began staging equipment at the yard.</p> <p><b>2. Relevant Environmental Activities:</b> During this reporting period, seven (7) people received environmental training. A total of thirty-three (33) people have received training on the CIG High Plains Kiowa Lateral Expansion Project</p> <p><b>3. Environmental Problems/Issues and Corrective Actions Taken:</b> There were no environmental problems or issues identified during this reporting period.</p> <p><b>4. Environmental Compliance Issues/Resolutions:</b> There were no environmental compliance issues identified during this reporting period.</p> <p><b>5. Issues and Concerns Identified by Landowners:</b> No landowner issues or concerns were identified during this reporting period.</p> <p><b>6. Work Planned for the Following Reporting Period:</b> It is anticipated during the next reporting period that Taft Construction will continue concrete work and construction of the EGM building at the Prairie Hound Meter Station. The construction contractor will continue welding at Prairie Hound Meter Station and start grading and prepping the High Five Meter Station site. In addition, Jomax Construction will continue to mobilize equipment and materials to the contractor yard. The construction contractor will start grading the site and stringing the pipe for the High Five Lateral.</p>		



## Report No. 2

### Photos

**Location:** Prairie Hound Meter Station

**Direction of Photo:** South

**Description:** Contractor setting forms for the EGM building slab and footers.



**Location:** Prairie Hound Meter Station

**Direction of Photo:** South

**Description:** Contractor securing the excavation with orange safety fence.





Report No. 2

**Photos**

**Location:** Prairie Hound Meter Station

**Direction of Photo:** East

**Description:** Concrete work for the pipe supports.



**Certificate of Service**

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 2<sup>nd</sup> day of May, 2019.

\_\_\_\_\_  
/s/

Francisco Tarin

Two North Nevada Avenue  
Colorado Springs, Colorado 80903  
(719) 667-7517