

May 8, 2019

Federal Energy Regulatory Commission 888 First Street, N.E. Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Colorado Interstate Gas Company, L.L.C.

Docket No. CP19-56-000

CIG High Plains Kiowa Lateral Expansion Project Weekly Environmental Inspector Report No. 3

#### Commissioners:

Colorado Interstate Gas Company, L.L.C. ("CIG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP19-56-000 its Weekly Environmental Inspector Report related to the CIG High Plains Kiowa Lateral Expansion Project.

## **Description of Proceeding**

On January 24, 2019, CIG filed a prior notice request to Sections 157.205(b), 157.208(b), and 157.210 of the Commission's Regulations under the Natural Gas Act for authorization to construct and operate two laterals and metering facilities located in Weld County, Colorado. The project is referred to as the "CIG High Plains Kiowa Lateral Expansion Project".

### **Submittal of Environmental Inspector Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, CIG is providing Environmental Inspector Report No. 3 for the period of April 28, 2019 through May 4, 2019.

### Filing Information

CIG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted, COLORADO INTERSTATE GAS COMPANY, L.L.C.

By\_\_\_\_\_/s/ Francisco Tarin Director, Regulatory

Enclosure



| CIG Weekly Environmental Inspector Report No. 3 |   |                       |  |
|---|---|-----------------------|--|
| Docket No. CP19-56-000                          |   |                       |  |
| Project Name:                                   | CIG High Plains Kiowa Lateral Expansion Project |                       |  |
| County/State:                                   | Weld County, Colorado                           | <b>Date:</b> 5/8/2019 |  |
| Reporting Period:                               | April 28, 2019 to May 4, 2019                   |                       |  |
| <b>Environmental Inspector:</b>                 | Ken Lupi  |                       |  |

### 1. Summary of Construction Activity for Inspection Period:

During the reporting period, concrete work continued at the Prairie Hound Meter Station. The construction contractor began to clear and prepare the right-of-way for the High Five Lateral. Ditching activities were also initiated on the High Five Lateral. The construction contractor mowed the Fort Lupton yard and began to mobilize equipment and materials into the yard.

#### 2. Relevant Environmental Activities:

During this reporting period, nineteen (19) people received environmental training. A total of fifty-two (52) people have received training on the CIG High Plains Kiowa Lateral Expansion Project.

### 3. Environmental Problems/Issues and Corrective Actions Taken:

There were no environmental problems or issues identified during this reporting period.

#### 4. Environmental Compliance Issues/Resolutions:

There were no environmental compliance issues identified during this reporting period.

#### 5. Issues and Concerns Identified by Landowners:

No landowner issues or concerns were identified during this reporting period.

#### 6. Work Planned for the Following Reporting Period:

It is anticipated during the next reporting period that welding will continue at the Prairie Hound Meter Station. Pipe installation will begin at the Prairie Hound Meter Station. At the High Five Meter Station, grading and concrete work will begin. Pipe will be strung and bending will be completed for the High Five Lateral. The construction contractor will be welding pipe and will begin lowering the pipe into the ditch.



# Report No. 3

# Photos

Location: Prairie Hound Meter

Station

**Direction of Photo:** North **Description:** Contractor finishing concrete for the EGM building.



Location: Fort Lupton yard Direction of Photo: North Description: Mowing vegetation

and contractor yard.





# Report No. 3

## Photos

Location: High Five Lateral
Direction of Photo: Northeast
Description: Mowing the High Five

Lateral ROW.



Location: High Five Lateral Direction of Photo: North

**Description:** Ditching and topsoil


stripping.



## **Certificate of Service**

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 8<sup>th</sup> day of May, 2019.



Two North Nevada Avenue Colorado Springs, Colorado 80903 (719) 667-7517