



April 12, 2019

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: El Paso Natural Gas Company, L.L.C.;  
Docket No. CP19-30-000  
Kiwanis Delivery Meter Station Project  
Weekly Environmental Inspector Report No. 3

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP19-30-000, its weekly status report related to the Kiwanis Delivery Meter Station Project ("Project").

### **Description of Proceeding**

On December 21, 2018, EPNG filed a prior notice application pursuant to sections 157.203(c), 157.205, 157.511(a)(2) and 157.211(b) of the Commission's regulations under the Natural Gas Act and EPNG's blanket certificate issued in Docket No. CP82-435-000 for authorization to construct a delivery point located in Maricopa County, Arizona. The delivery point will permit the transportation and delivery of natural gas to United Dairymen of Arizona which is currently being served by Southwest Gas Corporation, the local distribution company. On December 27, 2018, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60 day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 26, 2019.

### **Submittal of Status Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, EPNG is providing Environmental Inspector Report No. 3 for the period of March 31, 2019 through April 6, 2019.





|  |  |                        |
|--|--|------------------------|
| <b>EPNG Weekly Environmental Inspector Report No. 3</b>  |  |                        |
| <b>Docket No. CP19-30-000</b>  |  |                        |
| <b>Project Name:</b>   | Kiwanis Delivery Meter Station Project |                        |
| <b>County/State:</b>   | Maricopa County, Arizona               | <b>Date:</b> 4/12/2019 |
| <b>Reporting Period:</b>   | March 31, 2019 to April 6, 2019        |                        |
| <b>Environmental Inspector/<br/>Chief Inspector:</b>   | Jay Garibay                            |                        |
| <p><b>1. Summary of Construction Activity for Inspection Period:</b><br/>Construction activities for this period consisted of pouring concrete for the vault footer, prepared the hot tap location, welded on a tap fitting, Weldfit Services tapped Line No. 2033 and hydrotested station piping.</p> <p><b>2. Relevant Environmental Activities:</b><br/>During this reporting period, three (3) people received environmental training. A total of twelve (12) people have received environmental training on the Kiwanis Delivery Meter Station Project.</p> <p>As noted above, new pipe was hydrotested. The hydrotest water (80 gallons) was disposed onsite and used for dust control.</p> <p><b>3. Environmental Problems/Issues and Corrective Actions Taken:</b><br/>There were no environmental problems or issues identified during this reporting period.</p> <p><b>4. Environmental Compliance Issues/Resolutions:</b><br/>There were no environmental compliance issues identified during this reporting period.</p> <p><b>5. Issues and Concerns Identified by Landowners:</b><br/>No landowner issues or concerns were identified during this reporting period.</p> <p><b>6. Work Planned for the Following Reporting Period:</b><br/>It is anticipated that during the next reporting period that the contractor will recoat Line No. 2033, install meter station facilities, and start electrical work.</p> |  |                        |



Report No. 3

**Photos**

**Location:**  
MP 0-65+25  
**Direction of  
Photo:** N/A  
**Description:** Using  
compressed air to  
dewater pipe and  
dry meter  
facilities.



**Location:**  
MP 0-65+25  
**Direction of  
Photo:** N/A  
**Description:**  
Using hydrotest  
water for dust  
control.



