



El Paso Natural Gas
Company, L.L.C.
a Kinder Morgan company

March 17, 2022

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: El Paso Natural Gas Company, L.L.C.;
Docket No. CP21-96-000
Vail Enhancement Project
Weekly Environmental Inspector Report No. 24

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP21-96-000, its weekly status report related to the Vail Enhancement Project ("Project").

Description of Proceeding

On March 30, 2021, EPNG filed a prior notice request pursuant to Sections 157.205, 157.208(b), and 157.210 of the Commission's regulations under the Natural Gas Act for authorization to install enhancements at its existing Vail Compressor Station located in Pima County, Arizona. This project is referred to as the Vail Enhancement Project. At the conclusion of the notice period for the Vail Enhancement Project on June 9, 2021, the project was deemed approved.

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, EPNG is providing Environmental Inspector Report No. 24 for the period of March 6, 2022 through March 12, 2022.

Filing Information

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By /s/
Francisco Tarin
Director, Regulatory

Enclosures

Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 17th day of March 2022.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517

EPNG's Weekly Environmental Inspection Report No. 24		
Docket No. CP21-93-000		
Project Name:	Vail Enhancement Project	
County/State:	Pima County, Arizona	Date: 3/17/2022
Reporting Period:	3/6/2022 – 3/12/2022	
Environmental Inspection:	John Durham, Environmental Inspector.	
1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: • Completed installation of DC decoupling/AC grounding devices and mounting brackets • Installed DC motor starters • Completed terminations throughout the compressor station • Began installing lightning protection on the compressor building • Began painting blowdown silencer • Continued instrumentation and electrical commissioning • Completed prestart-up safety review of regenerator replacement • Blast and coating area cleaned up and graded 2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, no additional individuals received environmental training. The total number of individuals trained for the project is one-hundred twenty-eight (128). 3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues and corrective actions this reporting period. 4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period. 5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period. 6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Painting of blowdown silencer will be completed. The contractor will continue electrical and instrumentation commissioning. Contractor will assist welders with final tie-ins to main lines.		

Vail Enhancement Project

Location: Compressor Building

Direction of Photo: West

Description: New regenerator installed.

Date: 3-9-22



Location: Blasting and Coating Area

Direction of Photo: South

Description: Blast media cleaned up and area brought to grade.

Date: 3-9-22



Vail Enhancement Project

Location: Compressor Station Yard
Direction of Photo: West
Description: Gravel spreading completed.
Date: 3-14-22



Location: Compressor Station Yard
Direction of Photo: Southeast
Description: Aerial picture.
Date: 3-9-22

