



June 6, 2024

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Acting Secretary

Re: El Paso Natural Gas Company, L.L.C.;  
Docket No. CP23-546-000  
Line No. 1110 Loop Project  
Weekly Environmental Inspector Report – May 27, 2024 through June 2, 2024

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP23-546-000, its weekly status report related to the Line No. 1110 Loop Project ("Project").

### **Description of Proceeding**

On September 22, 2023, EPNG submitted a Request for Prior Notice Authorization Pursuant to Blanket Certificate in the above-referenced docket seeking authorization to construct, install, operate and maintain an approximately two-mile 30-inch outside diameter pipeline loop extension, located in Hudspeth County, Texas as part of its Line No. 1110 Loop Project.<sup>1</sup>

### **Submittal of Status Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, EPNG is providing Environmental Inspector Report for the period of May 27, 2024 through June 2, 2024.

---

<sup>1</sup> EPNG received a timely protest within 60-days of the date of the notice issued by the Commission. Accordingly, the Project was reviewed as a case-specific certificate application under section 7 of the NGA. On April 25, 2024, the Commission issued an order denying the protest and authorizing EPNG to construct and operate the proposed facilities under its Part 157 blanket certificate.

**Filing Information**

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By \_\_\_\_\_ /s/  
Francisco Tarin  
Director, Regulatory

Enclosures

**Certificate of Service**

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 6<sup>th</sup> day of June 2024.

*/s/*

---

Francisco Tarin

Two North Nevada Avenue  
Colorado Springs, Colorado 80903  
(719) 667-7517

<b>EPNG's Weekly Environmental Inspection Report No. 3</b>		
<b>Docket No. CP23-546-000</b>		
<b>Project Name:</b>	<b>Line No. 1110 Loop Project</b>	
<b>County/State:</b>	Hudspeth County, Texas	<b>Date:</b> 06/06/2024
<b>Reporting Period:</b>	05/27/2024 – 06/02/2024	
<b>Environmental Inspection:</b>	Chennie Castanon	
<p><b>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</b></p> <ul style="list-style-type: none"> <li>• Completed clearing and grading the new right-of-way (ROW) and workspaces.</li> <li>• Removed and relocated Block Valve 19 and existing launcher to the east end of the project.</li> <li>• Continued to haul equipment to project area.</li> <li>• Continued to grade along access road where appropriate.</li> </ul> <p><b>2. RELEVANT ENVIRONMENTAL ACTIVITIES:</b> During this reporting period, the Environmental Inspector (EI) provided a brief refresher on identifying potential sensitive wildlife species and nesting birds.</p> <p><b>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:</b> No environmental problems/issues or corrective actions this reporting period.</p> <p><b>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:</b> No environmental compliance issues or resolutions occurred during this reporting period.</p> <p><b>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:</b> No landowner issues or concerns identified during this reporting period.</p> <p><b>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:</b> Construction contractor will continue grading activities along the access road, haul pipe to the ROW, string the pipe, bend the pipe where appropriate, and finish relocating launcher.</p>		

**Line No. 1110 Loop Project**

**Location:** MP 0+00  
**Direction of Photo:**  
South  
**Description:** Removal of  
Block Valve 19 and  
associated foundations.  
**Date:** 05/28/2024



**Location:** MP 104+00  
**Direction of Photo:**  
South  
**Description:** Suction  
tools for loading and  
stringing 30-inch pipe.  
**Date:** 05/29/2024



**Line No. 1110 Loop Project**

**Location:** MP 4+00  
**Direction of Photo:**  
South  
**Description:** Moving  
launcher to east end of  
project area.  
**Date:** 05/29/2024



**Location:** MP 96+75  
**Direction of Photo:**  
North  
**Description:** Vegetation  
removal within the new  
ROW.  
**Date:** 05/28/2024

