



El Paso Natural Gas  
Company, L.L.C.  
a Kinder Morgan company

February 3, 2026

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Debbie-Anne A. Reese, Secretary

Re: El Paso Natural Gas Company, L.L.C.;  
Docket No. CP24-520-000  
Maricopa Lateral Expansion Project  
Weekly Environmental Inspector Report No. 9

Commissioners:

El Paso Natural Gas Company, L.L.C. ("EPNG") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-520-000, its weekly construction status report related to EPNG's Maricopa Lateral Expansion Project ("Project").

### **Description of Proceeding**

On September 17, 2024, EPNG filed a prior notice request, pursuant to Section 7 of the Natural Gas Act ("NGA") and Sections 157.205, 157.208 and 157.210 of the Commission's Part 157 blanket certificate regulations, seeking authorization to construct, install and operate the new Haystack Compressor Station and appurtenances to be located in Yavapai County, Arizona.<sup>1</sup> The Project is designed to provide an additional 50,517 dekatherms per day of firm transportation service to Maricopa County, Arizona.

### **Submittal of Status Report**

In compliance with Section 157.208(c)(10) of the NGA, EPNG is providing its Environmental Inspector Report No. 9.

---

<sup>1</sup> On October 1, 2024, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period. Protests to the Project were timely filed and not withdrawn during the reconciliation period. On July 24, 2025, the Commission issued an Order Denying Protest and Authorizing Construction under EPNG's blanket certificate. See *El Paso Natural Gas Company, L.L.C.*, 192 FERC ¶ 61,078 (2025).

**Filing Information**

EPNG is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,

EL PASO NATURAL GAS COMPANY, L.L.C.

By \_\_\_\_\_/s/\_\_\_\_\_  
Francisco Tarin  
Director, Regulatory

Enclosures

Cc: Ms. Sareh Poormahdi, OEP

<b>Weekly Status Report No. 9</b>		
<b>Docket No. CP24-520-000</b>		
<b>Project Name:</b>	<b>Maricopa Lateral Expansion Project</b>	
<b>County/State:</b>	Yavapai County, Arizona	<b>Date:</b> 2/3/2026
<b>Reporting Period:</b>	January 25, 2026 to January 31, 2026	
<b>Environmental Inspector:</b>	Bobby Kimball	
<p><b>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</b>  During this period, the contractor conducted the following activities: (i) continued fabricating piping, (ii) continued receiving construction materials to the site, (iii) continued blasting and painting of the fabricated piping, (iv) continued soil compaction at the auxiliary building, (v) continued pouring concrete for separator footers and pipe supports for the gas cooler, (vi) began installation of perimeter site fencing, (vii) began installation of ground wiring and installation of anodes at the compressor building site, (viii) set the coolers, compressor skid and compressor on the block, and (ix) continued work on the access road.</p> <p><b>2. RELEVANT ENVIRONMENTAL ACTIVITIES:</b>  During this reporting period, the Environmental inspector completed training for eleven (11) personnel. Dust mitigation activities continued as needed.</p> <p><b>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:</b>  No environmental problems or issues occurred during this reporting period.</p> <p><b>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:</b>  No environmental compliance issues or resolutions occurred during this reporting period.</p> <p><b>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:</b>  No landowner issues or concerns were identified during this reporting period.</p> <p><b>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:</b>  In the upcoming reporting period, the contractor plans to continue with fabrication of pipe and setting forms. Installation of the perimeter fencing will continue, and the electrical contractor will continue installing anodes and ground wiring at the compressor site. In addition, the contractor anticipates pouring concrete for the separator footers and pipe supports for the compressor building and will continue trench backfill activities.</p>		

Maricopa Lateral Expansion Project Photo Documentation	
<p><b>Location:</b> Haystack Compressor Station site.</p> <p><b>Direction of Photo:</b> North</p> <p><b>Date;</b> 1/26/26</p> <p><b>Description:</b> Trenching and installation of ground wire.</p>	
<p><b>Location:</b> Haystack Compressor Station site.</p> <p><b>Direction of Photo:</b> North</p> <p><b>Date:</b> 1/29/26</p> <p><b>Description</b> Lowering and setting the new compressor unit on the skid at the compressor block.</p>	

**Location:**  
Haystack Compressor  
Station site.  
**Direction of Photo:**  
North  
**Date:** 1/27/26  
**Description**  
Pouring concrete for pipe  
and gas cooler supports



**Location:**  
Haystack Compressor  
Station site.  
**Direction of Photo:**  
North  
**Date:**  
1/28/26  
**Description:**  
Constructing the perimeter  
fencing.





**Location:**  
Haystack Compressor  
Station site.  
**Direction of Photo:**  
North  
**Date:** 1/29/26  
**Description:**  
Placing coolers on  
pedestals.



**Location:**  
Haystack Compressor  
Station site.  
**Direction of Photo:**  
Southwest  
**Date:**  
1/31/26  
**Description:**  
Installing forms for the  
access road.



**Certificate of Service**

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 3<sup>rd</sup> day of February 2026.

\_\_\_\_\_  
/s/

Francisco Tarín

Two North Nevada Avenue  
Colorado Springs, Colorado 80903  
(719) 667-7517