



Mojave Pipeline
Company, L.L.C.
a Kinder Morgan company

January 13, 2023

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Kimberly D. Bose, Secretary

Re: Mojave Pipeline Company, L.L.C.;
Docket No. CP21-495-000,
Weekly Environmental Inspector Report No. 14

Dear Ms. Bose:

Mojave Pipeline Company, L.L.C. ("Mojave") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP21-495-000, its weekly status report related to the Oak Creek Delivery Point Project ("Project").

Description of Proceeding

On September 13, 2021, Mojave filed a prior notice request pursuant to Sections 157.203, 157.205, and 157.211 of the Commission's regulations under the Natural Gas Act for authorization to construct the Oak Creek Delivery Point located in Kern County, California. On September 23, 2021, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60 day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on November 23, 2021.

Submittal of Status Report

Mojave is herein providing Environmental Inspector Report No. 14 for the period of January 1, 2023 through January 7, 2023.

Filing Information

Mojave is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,
MOJAVE PIPELINE COMPANY, L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Cc: Mr. Danny Laffoon



Mojave Weekly Environmental Inspector Report No. 14		
Docket No. CP21-495-000		
Project Name:	Oak Creek Delivery Point Project	
County/State:	Kern County, California	Date: 01/13/2023
Reporting Period:	January 1, 2023 to January 7, 2023	
Environmental Inspector/ Chief Inspector:	Charles Wisenor	
<p>1. Summary of Construction Activity for Inspection Period: No work occurred at the Mojave Oak Creek Delivery Point. During this time period, however, Michels Pipeline, Inc. ("Michels"), Mojave and CalPortland's construction contractor continued work on the non-jurisdictional lateral located between Mojave's Oak Creek Delivery Point and the CalPortland meter station to include welding, x-ray, coating, sandblasting, lowering in the trench and backfilling activities. Additionally, Michels extended the length of rebar on the cages for the sonotubes. No other construction activities took place during this reporting period.</p> <p>2. Relevant Environmental Activities: There were no environmental activities or training that took place during this reporting period.</p> <p>3. Environmental Problems/Issues and Corrective Actions Taken: There were no environmental problems or issues identified during this reporting period.</p> <p>4. Environmental Compliance Issues/Resolutions: There were no environmental compliance issues identified during this reporting period.</p> <p>5. Issues and Concerns Identified by Landowners: There were no landowner issues or concerns were reported during this reporting period.</p> <p>6. Work Planned for the Following Reporting Period: During the next reporting period, Michels will continue working on the lateral installation, replacement of water damaged sonotubes, installation of extended rebar cages, and will hydrotest the replacement lateral line. Once the CalPortland's lateral is completed and hydrostatically tested, the Mojave Oak Creek Delivery Point will be complete.</p>		



Report No. 14

Photos

Date: 01/03/2023

Location: CalPortland-owned
Meter Station Site

Direction of Photo: East

Description: View of welder
adding rebar to adjust height of
cage at the CalPortland meter
site.



Date: 01/07/2023

Location: Vicinity of
CalPortland-owned Meter
Station Site

Direction of Photo: North

Description: View of crew
lowering CalPortland lateral
pipe into the trench.





Mojave Pipeline
Company, L.L.C.
a Kinder Morgan company

Photos

Date: 01/07/23

Location: Vicinity of
CalPortland-owned Meter
Station Site

Direction of Photo: North

Description: View of crew
making tie-in weld within the
trench.



Date: 01/07/23

Location: Vicinity of
CalPortland-owned Meter
Station Site

Direction of Photo: North

Description: View crew
backfilling trench for the
CalPortland lateral.



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 13th day of January 2023.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517