

November 19, 2024

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 13

Commissioners:

Wyoming Interstate Company, L.L.C. (“WIC”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-20-000, its weekly status report related to WIC’s Cheyenne to Piceance Expansion Capacity Project (“Project”).

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission’s regulations under the Natural Gas Act, and WIC’s blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC’s mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 13.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission’s staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 13		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 11/19/2024
Reporting Period:	November 10, 2024 through November 16, 2024	
Environmental Inspector:	Micah Hill	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period, construction crews removed the existing auxiliary building floor and poured a portion of the new floor. In addition, crews continued hydro-excavation activities, mechanical excavation activities, removal of existing pipes, rebar tying, and setting forms for the cooler foundations.</p> <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel provided environmental training to three (3) project personnel.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues or corrective actions this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes the continuation of hydro-excavation of piping, fabrication activities, painting new pipes, and cooler foundation support work. In addition, crews will be completing the concrete pouring for the remaining auxiliary building floor and will be setting the new compressor unit in place.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

Location: Wamsutter Compressor Station
Direction of Photo: Southwest
Description: Compaction of auxiliary building foundation in preparation for concrete pouring.
Date: 11/11/2024



Location: Wamsutter
Compressor Station
Direction of Photo:
West
Description:
Cooler foundations.
Date: 11/12/2024



Location: Wamsutter
Compressor Station
Direction of Photo:
Southeast
Description:
Hydro-excavation for
existing piping.
Date: 11/13/2024



Location: Wamsutter
Compressor Station
Direction of Photo:
Northwest
Description: View of a
portion of auxiliary
building floor after
concrete was poured.
Date: 11/14/2024



Location: Wamsutter Compressor Station
Direction of Photo: Southwest
Description: Compressor unit moved from pad.
Date: 11/15/2024



Location: Wamsutter Compressor Station
Direction of Photo: Southeast
Description: Piping header fabrication completed and moved to laydown area.
Date: 11/16/2024



