



February 12, 2025

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;  
Docket No. CP24-20-000,  
Cheyenne to Piceance Expansion Capacity Project  
Weekly Environmental Inspector Report No. 25

Commissioners:

Wyoming Interstate Company, L.L.C. (“WIC”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-20-000, its weekly status report related to WIC’s Cheyenne to Piceance Expansion Capacity Project (“Project”).

### **Description of Proceeding**

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission’s regulations under the Natural Gas Act, and WIC’s blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC’s mainline system.<sup>1</sup>

### **Submittal of Status Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 25.

### **Filing Information**

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

---

<sup>1</sup> On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission’s staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Respectfully submitted,  
WYOMING INTERSTATE COMPANY,  
L.L.C.

By \_\_\_\_\_ /s/  
Francisco Tarin  
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

<b>Wyoming Interstate Company, L.L.C. (WIC)</b>		
<b>WIC's Weekly Environmental Inspection Report No. 25</b>		
<b>Docket No. CP24-20-000</b>		
<b>Project Name:</b>	<b>Cheyenne to Piceance Expansion Capacity Project</b>	
<b>County/State:</b>	Sweetwater County, Wyoming	<b>Date:</b> 2/12/2025
<b>Reporting Period:</b>	February 2, 2025 through February 8, 2025	
<b>Environmental Inspector:</b>	Micah Hill	
<p><b>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</b> During this reporting period crews: (i) installed forms and poured concrete for the station recycle valve supports, (ii) set forms for the water cooler supports, (iii) set the wastewater tank on its foundation, (iv) installed i-beams for the pipe rack, (v) continued blasting and priming of fabrication pipe, (vi) completed the hydrotest of test section one, and (vii) excavated for the ten (10) inch anti-surge line and the twenty-four (24) inch discharge pipe.</p> <p><b>2. RELEVANT ENVIRONMENTAL ACTIVITIES:</b> During this reporting period, the Environmental Inspector (EI) and WIC personnel provided environmental training to two (2) project personnel.</p> <p><b>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:</b> No environmental problems/issues or corrective actions this reporting period.</p> <p><b>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:</b> No environmental compliance issues or resolutions occurred during this reporting period.</p> <p><b>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:</b> No landowner issues or concerns identified during this reporting period.</p> <p><b>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:</b> Work planned for the next reporting period includes: (i) excavation activities for the recycle line, (ii) backfill activities for the cooler inlet and outlet underground piping, (iii) dewatering and drying test section one, (iv) installing the inlet risers for hydrotest test section two, and (v) installation of the cable tray on the pipe rack followed by pulling wires.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

**Location:** Wamsutter Compressor Station  
**Direction of Photo:** N/A  
**Description:** Backfill and compaction activities for the cooler foundation.  
**Date:** 2/03/2025



**Location:** Wamsutter Compressor Station  
**Direction of Photo:** N/A  
**Description:** Installation of forms for the station recycle valve pipe supports.  
**Date:** 2/04/2025



**Location:** Wamsutter Compressor Station

**Direction of Photo:** N/A

**Description:** Installation of i-beams for the pipe rack.

**Date:** 2/05/2025



**Location:** Wamsutter Compressor Station

**Direction of Photo:** N/A

**Description:** Setting forms for water cooler supports.

**Date:** 2/06/2025



**Location:** Wamsutter Compressor Station  
**Direction of Photo:** N/A  
**Description:** Pouring concrete for the station recycle valve supports.  
**Date:** 2/07/2025



**Location:** Wamsutter Compressor Station  
**Direction of Photo:** N/A  
**Description:** Setting the wastewater tank on its foundation.  
**Date:** 2/06/2025



**Location:** Wamsutter  
Compressor Station  
**Direction of Photo:**  
Southwest  
**Description:** Excavation  
activities for the 10-inch  
anti-surge line.  
**Date:** 2/07/2025



