



February 7, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 24

Commissioners:

Wyoming Interstate Company, L.L.C. (“WIC”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-20-000, its weekly status report related to WIC’s Cheyenne to Piceance Expansion Capacity Project (“Project”).

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission’s regulations under the Natural Gas Act, and WIC’s blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC’s mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 24.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission’s staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 24		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 2/7/2025
Reporting Period:	January 26, 2025 through February 1, 2025	
Environmental Inspector:	Micah Hill	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period crews: (i) installed rebar for the silencer foundation, (ii) completed the installation of forms for the wastewater foundation and began installing the silencer foundation forms, (iii) continued excavation for the twenty-four (24) inch discharge piping, (iv) lowered-in approximately one hundred twenty (120) feet of twenty-four (24) inch cooler inlet piping and began welding activities to tie-in, and (v) continued with painting fabrication piping.</p> <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel provided environmental training to three (3) project personnel.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues or corrective actions this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes: (i) completion of the first hydrotest, (ii) continuation of painting and coating activities, (iii) completion of the structural steel installation, (iv) backfilling the cooler discharge footer, (v) installing the compressor unit 1 discharge piping, and (vi) installation of the cable tray.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Lowering 24-inch discharge piping.
Date: 1/27/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Slot trench to be used for piping to the station recycle valve.
Date: 1/28/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Installation of rebar for the silencer foundation.
Date: 1/28/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Topcoat completed on fabrication.
Date: 1/29/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Excavation for the 24-inch discharge line.
Date: 1/30/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Pouring concrete for the silencer foundation
Date: 1/31/2025



