



February 28, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 27

Commissioners:

Wyoming Interstate Company, L.L.C. (“WIC”) is hereby filing with the Federal Energy Regulatory Commission (“Commission”) in Docket No. CP24-20-000, its weekly status report related to WIC’s Cheyenne to Piceance Expansion Capacity Project (“Project”).

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission’s regulations under the Natural Gas Act, and WIC’s blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC’s mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 27.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission’s staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.

By _____ /s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 27		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 2/28/2025
Reporting Period:	February 16, 2025 through February 22, 2025	
Environmental Inspector:	Micah Hill	
<p>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period crews: (i) completed hydrostatic testing on test section two, (ii) began installing outlet risers for the third hydrostatic test section, (iii) began excavation activities for the twenty-inch recycle line trench, (iv) poured concrete for the heating ventilation air conditioning ("HVAC") pad, fuel gas heater supports, and six pipe support sleepers, (v) began forming footers for the pipe supports and tying rebar cages, (vi) backfilled and compacted dirt behind the compressor building and on the west side of the auxiliary building, and (vii) removed forms from the flow control valve site pipe supports, the generator exhaust supports, and the water cooler piers.</p> <p>2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel did not provide environmental training to any project personnel.</p> <p>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues or corrective actions this reporting period.</p> <p>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period.</p> <p>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period.</p> <p>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes: (i) hydrostatic test completion at the third test section, (ii) installation of risers at the compressor unit, (iii) continued excavation activities for the recycle line trench, and (iv) backfill activities for the twenty-four-inch pipeline.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

Location: Wamsutter Compressor Station
Direction of Photo: Northeast
Description: Hydro excavation activities for the twenty-inch recycle line ditch.
Date: 2/18/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Crews pouring sleeper supports.
Date: 2/18/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Forms removed from the exhaust supports.
Date: 2/19/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Pouring concrete for the HVAC slab.
Date: 2/19/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Wrapped pipe in preparation of the hydrostatic test.
Date: 2/20/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Dirt compaction activities behind the auxiliary building.
Date: 2/20/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Crews setting the jacket water cooler.
Date: 2/21/2025



Location: Wamsutter Compressor Station
Direction of Photo: N/A
Description: Installing the outlet risers for the third hydrotest test section.
Date: 2/22/2025



