

April 3, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Cheyenne to Piceance Expansion Capacity Project
Weekly Environmental Inspector Report No. 32

Commissioners:

Wyoming Interstate Company, L.L.C. ("WIC") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-20-000, its weekly status report related to WIC's Cheyenne to Piceance Expansion Capacity Project ("Project").

Description of Proceeding

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission's regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system.¹

Submittal of Status Report

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 32.

Filing Information

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

¹ On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.

April 3, 2025

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.

By _____/s/
Francisco Tarin
Director, Regulatory

Enclosures

Cc. Joel Cornwall, OEP

Wyoming Interstate Company, L.L.C.

Wyoming Interstate Company, L.L.C. (WIC)		
WIC's Weekly Environmental Inspection Report No. 32		
Docket No. CP24-20-000		
Project Name:	Cheyenne to Piceance Expansion Capacity Project	
County/State:	Sweetwater County, Wyoming	Date: 4/3/2025
Reporting Period:	March 23, 2025 through March 29, 2025	
Environmental Inspector:	Micah Hill	
<ol style="list-style-type: none"> 1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD: During this reporting period crews: (i) poured additional pipe supports, (ii) completed pouring the separator pad, (iii) continued backfill activities near the auxiliary building, (iv) continued slot trenching activities, (v) continued installing the kicker line and 2-inch emergency shut down lines, (vi) continued blasting and priming activities, (vii) continued pulling cables from the compressor building to valve sets, and (viii) bolted actuator valves onto the pipeline. 2. RELEVANT ENVIRONMENTAL ACTIVITIES: During this reporting period, the Environmental Inspector (EI) and WIC personnel provided environmental training to two (2) project personnel. 3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN: No environmental problems/issues or corrective actions this reporting period. 4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS: No environmental compliance issues or resolutions occurred during this reporting period. 5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS: No landowner issues or concerns identified during this reporting period. 6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD: Work planned for the next reporting period includes: (i) completion of high-pressure gas piping installation, (ii) completion of section number 4 hydrotest, (iii) completion of actuator valves installation, (iv) installation of cooler risers, (v) continued gas vent and emergency shut down lines installation, and (vi) installation of above grade conduits to their respective valve settings. 		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

Location: Wamsutter Compressor Station
Direction of Photo: North
Description: Slot trenching of emergency shut down line.
Date: 3/25/2025



Location: Wamsutter Compressor Station
Direction of Photo: East
Description: Poured the separator pad.
Date: 3/26/2025



Location: Wamsutter

Compressor Station

Direction of Photo:

Southeast

Description: Bolting an
actuator valve to the
pipeline.

Date: 3/27/2025



Location: Wamsutter

Compressor Station

Direction of Photo:

North

Description: Installing of
2-inch emergency shut
down line.

Date: 3/28/2025



Location: Wamsutter
Compressor Station
Direction of Photo:
North
Description: Installed
electrical cables inside
compressor building.
Date: 3/28/2025



Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 3rd day of April 2025.

/s/

Francisco Tarin

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517