



May 29, 2025

Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;  
Docket No. CP24-20-000,  
Cheyenne to Piceance Expansion Capacity Project  
Weekly Environmental Inspector Report No. 40

Commissioners:

Wyoming Interstate Company, L.L.C. ("WIC") is hereby filing with the Federal Energy Regulatory Commission ("Commission") in Docket No. CP24-20-000, its weekly status report related to WIC's Cheyenne to Piceance Expansion Capacity Project ("Project").

### **Description of Proceeding**

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Commission's regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system.<sup>1</sup>

### **Submittal of Status Report**

In compliance with Section 157.208(c)(10) of the Natural Gas Act, WIC is providing Environmental Inspector Report No. 40.

### **Filing Information**

WIC is e-Filing this letter and report with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

---

<sup>1</sup> On December 6, 2023, the Commission issued a Notice of Request Under Blanket Authorization initiating the 60-day comment period to allow for any person or Commission's staff to file motions or notice to intervene and protests. Since no protests were filed within the comment period, the Project was deemed to be authorized on February 5, 2024.



## Wyoming Interstate Company, L.L.C. (WIC)

<b>WIC's Weekly Environmental Inspection Report No. 40</b>		
<b>Docket No. CP24-20-000</b>		
<b>Project Name:</b>	<b>Cheyenne to Piceance Expansion Capacity Project</b>	
<b>County/State:</b>	Sweetwater County, Wyoming	<b>Date:</b> 5/28/2025
<b>Reporting Period:</b>	May 19, 2025 through May 25, 2025	
<b>Environmental Inspector:</b>	Micah Hill	
<p><b>1. SUMMARY OF CONSTRUCTION ACTIVITY FOR INSPECTION PERIOD:</b>            During this reporting period crews: (i) completed the slot trench for the fuel gas heater pipe supports, (ii) installed four valves and eighty feet of 2-inch drain vent line, (iii) completed the emergency shut off panel installation, and (iv) pulled wires to the wastewater tank.</p> <p><b>2. RELEVANT ENVIRONMENTAL ACTIVITIES:</b>            During this reporting period, the Environmental Inspector (EI) and WIC personnel provide environmental training to three project personnel.</p> <p><b>3. ENVIRONMENTAL PROBLEMS/ISSUES AND CORRECTIVE ACTIONS TAKEN:</b>            No environmental problems or issues occurred during this reporting period.</p> <p><b>4. ENVIRONMENTAL COMPLIANCE ISSUES/RESOLUTIONS:</b>            No environmental compliance issues or resolutions occurred during this reporting period.</p> <p><b>5. ISSUES AND CONCERNS IDENTIFIED BY LANDOWNERS:</b>            No landowner issues or concerns identified during this reporting period.</p> <p><b>6. WORK PLANNED FOR THE FOLLOWING REPORTING PERIOD:</b>            During the next reporting period, crews will continue final installation of valves and prepare for hydrostatic testing of section's 6 and 7. In addition, backfill and compaction activities will continue.</p>		

Cheyenne to Piceance Expansion Capacity Project Photo Documentation

**Location:** Wamsutter Compressor Station  
**Direction of Photo:** North  
**Description:** Excavating for the fuel gas pipe supports.  
**Date:** 5/19/2025



**Location:** Wamsutter Compressor Station  
**Direction of Photo:** South  
**Description:** 20-inch valve installed  
**Date:** 5/22/2025



Wyoming Interstate Company, L.L.C. (WIC)

**Location:** Wamsutter  
Compressor Station  
**Direction of Photo:**  
South  
**Description:** 2-inch  
drain vent line installed  
**Date:** 5/23/2025



**Location:** Wamsutter  
Compressor Station  
**Direction of Photo:**  
West  
**Description:** Installed  
panels in control room.  
**Date:** 5/21/2025





**Certificate of Service**

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 29<sup>th</sup> day of May 2025.

\_\_\_\_\_  
/s/

Francisco Tarin

Two North Nevada Avenue  
Colorado Springs, Colorado 80903  
(719) 667-7517