

# El Paso Pipeline Maintenance Summary


This document lists major maintenance and construction shutdowns that are being planned on the EPNG pipeline system for the next 12 to 15 months. The purpose of this posting is to make customers aware of **proposed outages** that will affect throughput on the various systems of the pipeline. Dates may change based on changing business conditions or to coordinate with outages on interconnecting pipelines.  
**Comments regarding alternate dates are welcome.**

**This document is not intended to be an official notice. When shutdowns are finalized, they will be posted as Informational Postings, found on the EPNG Pipeline Company Home Page. Refer to those notices for current shutdowns.**

This Shutdown Schedule will normally be updated weekly or by special edition if warranted. Please refer to the revision date.

## El Paso Natural Gas Co. Shutdown Schedule

**All dates are tentative and subject to change. See EBB Maintenance notices for finalized dates and impacts.**



Revised: 2/15/2024

Questions? Call John Althoff 719-667-7750

**EPNG will post an update for the impact to the system as soon as possible.TBD (To Be Determined )**

Start Date	End Date	Location	Unit	Maintenance Activity	Reduction in MMcf/d	Oregion
11/7/2013	12/31/2024	WINDOW ROCK	3A	Window Rock 3A repair pending	35	NM
7/21/2015	12/31/2024	WILLIAMS	1204	Williams 4B repair pending	35	NM
12/1/2015	12/31/2024	LEUPP	1A	Leupp 1A repair pending	25	NM
1/1/2016	12/31/2024	EL PASO D	2D	El Paso 2D repair pending	300	SM
8/4/2016	12/31/2024	MONUMENT STA	1B	Monument 1B repair pending	20	SM
9/8/2017	12/31/2024	LEUPP	9A	Leupp 9A repair pending	25	NM
1/1/2018	12/31/2024	CASA GRANDE	1A	Casa Grande 1A repair pending	42	SM
11/6/2018	12/31/2024	WINDOW ROCK	1B	Window Rock 1B repair pending	35	NM
12/2/2018	12/31/2024	DIMMITT STA	1A	Dimmitt 1A repair pending	40	AN

5/27/2021	12/31/2024	PLAINS STA PL	15	Plains 15A repair	50	SM
5/28/2021	12/31/2024	PLAINS STA PL	8	Plains 8A repair	35	SM
7/19/2021	12/31/2024	AFTON STA	3A	Afton 3A repair pending	65	SM
6/14/2022	12/31/2024	FLAGSTAFF	1204	Flagstaff 2A repair	115	NM
7/19/2022	7/1/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
10/24/2022	4/30/2024	ODESSA PL	1A	Waha Solar Unit #1 repair	164	PR
11/30/2022	12/31/2024	FLAGSTAFF	1204	Flagstaff 1A repair	115	NM
12/20/2022	12/31/2024	PLAINS STA PL	7	Plains 7A repair	50	SM
1/3/2023	2/29/2024	BLUEWATER	BLUEWATER	Bluewater 1B repair	75	XO
3/1/2023	2/23/2024	CORNUDAS STA	2A	Cornudas 2A maintenance	75	SM
6/27/2023	12/31/2024	LEUPP	2A	Leupp 2A repair pending	0	NM
9/14/2023	6/15/2024	EHRENBERG	1100	Line 1100 pipeline repair - Wenden to Ehrenberg - MLV 80.5 to MLV 88	361	SM
10/30/2023	12/31/2024	LEUPP	3A	Leupp 3A repair pending	50	NM
1/9/2024	4/15/2024	EHRENBERG	1110	Line 1110 pipeline repair - MLV 75 to MLV 78.25	196	SM
1/22/2024	2/18/2024	TUCSON	1103	Line 1103 pipeline repair Benson to Vail	276	SM
1/23/2024	2/20/2024	GALLUP-SAN JUAN X	1301	Line 1301 pipeline repair - MLV 29.75 to MLV 32	88	XO
1/29/2024	2/16/2024	GALLUP-N ML	1201	Line 1201 pipeline remediation - Gallup to Valve City - MLV 6.25 to MLV 7.875	100	XO
1/29/2024	2/16/2024	ODESSA PL	2000	Line 2000 (Special Permit)	0	SM
2/5/2024	2/25/2024	PHOENIX	2000	Line 2000 pipeline repair Wenden to Ehrenberg	250	PHX
2/12/2024	2/16/2024	KEYSTONE	1A	Keystone 1A inspection	40	PR
2/12/2024	3/3/2024	TOPOCK-MOJAVE	1201	Line 1201 pipeline repair Hackberry to Franconia - MLV 45 to MLV 46	175	NM
2/12/2024	3/3/2024	TOPOCK-MOJAVE	1201	Line 1201 pipeline repair Hackberry to Franconia - MLV 46 to MLV 47	175	NM
2/12/2024	3/3/2024	TOPOCK-MOJAVE	1201	Line 1201 pipeline repair Hackberry to Franconia - MLV 47 to MLV 48	175	NM
2/13/2024	2/15/2024	LORDSBURG STA	B	Lordsburg 1B inspection	75	SM
2/13/2024	2/21/2024	DEMING PL	1100	Line 1100 pipeline repair - Deming to Lordsburg - MLV 37.25 to MLV 39	200	SM
2/16/2024	2/29/2024	CADIZSOU	1903	Line 1903 Flow Control Valves Repair	464	MOJ
2/19/2024	3/29/2024	TUCSON	1100	Line 1100 pipeline repair Benson to Vail	200	SM
2/19/2024	2/20/2024	FLORIDA STA	1C	Florida C Station DOT/ESD Tests	175	SM
2/19/2024	2/23/2024	KEYSTONE	8A	Keystone 8A inspection	40	PR
2/19/2024	2/24/2024	WENDEN STA	WENDEN	Wenden 1A inspection	175	SM
2/20/2024	2/20/2024	BELEN	1A	Belen 1A maintenance	65	XO
2/20/2024	2/20/2024	TOPOCK-MOJAVE	1104	Line 1104 MLV 16 Operator Testing	0	NM
2/20/2024	2/20/2024	DRAGOON STA	1A	Dragoon Station DOT/ESD Tests	171	SM

2/20/2024	2/20/2024	SAN JUAN PL	1218	Line 1218/1212 pipeline repair - MLV 5 to MLV 0.5	616	SJ
2/21/2024	2/28/2024	PHOENIX	2000	Line 2000 pipeline repair Casa Grande to Gila	250	PHX
2/26/2024	2/29/2024	WENDEN STA	WENDEN	Wenden 2B inspection	75	SM
2/26/2024	3/1/2024	CORNUDAS STA	1A	Cornudas 1A maintenance	65	SM
2/26/2024	3/24/2024	PHOENIX	1103	Line 1103 pipeline repair Casa Grande to Wenden	325	PHX
2/27/2024	2/27/2024	WILLCOX STA	1A	Willcox 1A DOT/ESD Tests	104	SM
2/27/2024	2/27/2024	WILLCOX STA	STA	Willcox Station DOT/ESD Tests	208	SM
2/27/2024	2/28/2024	FLAGSTAFF	1204	Flagstaff Station DOT/ESD Tests	117	NM
2/27/2024	2/27/2024	EUNICE C	3C	Eunice 3C mechanical Inspection no flow at ITEXNEUN (377034) during this maintenance only. Alternate scheduling location IWAREUNI	77	SM
2/27/2024	2/28/2024	LORDSBURG STA	1C	Lordsburg C Station DOT/ESD Tests	175	SM
2/28/2024	2/28/2024	WILLCOX STA	2A	Willcox 2A DOT/ESD Tests	104	SM
2/29/2024	3/14/2024	TUCSON	1100	Line 1100 pipeline replacement Vail to Tucson - MLV 56 to MLV 57	150	SM
2/29/2024	3/22/2024	TUCSON	2113	Line 2113 pressure test MLV 0 to MLV 0.75 - Saguaro Temporary Delivery - Zero Dth/d flow during pressure test	20	SM
3/4/2024	3/17/2024	TUCSON	1015	Line 1015 pipeline repair MLV 13.5 to MLV 14	50	SM
3/4/2024	3/12/2024	KEYSTONE	6A	Keystone 6A maintenance	33	PR
3/4/2024	3/17/2024	TOPOCK-MOJAVE	1208	Line 1208 pipeline repair Seligman to Hackberry	175	NM
3/4/2024	4/14/2024	EL PASO	2000	Line 2000 pipeline repair Cornudas C to El Paso D	150	SM
3/5/2024	3/5/2024	PHOENIX	20120	Line 20120 cleaning tool Picacho to San Tan Power Plant	120	PHX
3/5/2024	3/7/2024	LEUPP	4A	Leupp 4A inspection	20	NM
3/5/2024	3/7/2024	WINDOW ROCK	4B	Window Rock 4B inspection	32	NM
3/5/2024	3/7/2024	SELIGMAN	1204	Seligman B Station DOT/ESD Tests	100	NM
3/5/2024	3/7/2024	SELIGMAN	1200,1201,1208	Seligman C Station DOT/ESD Tests	175	NM
3/5/2024	3/5/2024	HACKBERRY STA	1A	Hackberry 1A DOT/ESD Tests	83	NM
3/5/2024	3/7/2024	ALAMO LAKE STA	STA	Alamo Lake Station DOT/ESD Tests	150	HX
3/6/2024	3/6/2024	PHOENIX	2168	Line 2168 cleaning tool Rivers Loop to Desert Basin	49	PHX
3/6/2024	3/6/2024	HACKBERRY STA	2A	Hackberry 2A DOT/ESD Tests	83	NM
3/6/2024	3/6/2024	PHOENIX	2168	Line 2168 smart tool Rivers Loop to Desert Basin	49	PHX
3/7/2024	3/7/2024	PHOENIX	20120	Line 20120 smart tool Picacho to San Tan Power Plant	120	PHX
3/7/2024	3/7/2024	HACKBERRY STA	STA	Hackberry Station DOT/ESD Tests	263	NM
3/7/2024	3/14/2024	EHRENBERG	1100/1103	Line 1100/1103 pipeline maintenance - MLV 88	200	SM
3/11/2024	3/15/2024	BLACK RIVER	STA	Black River Station DOT/ESD Tests	175	SM

3/11/2024	3/15/2024	SAN SIMON STA	2A	San Simon 2A maintenance	75	SM
3/11/2024	5/31/2024	CARLSBAD PIPE	L2000	Line 2000 pipeline remediation Black River to Cornudas C	125	SM
3/11/2024	3/15/2024	KEYSTONE	1B	Keystone 1B inspection	40	PR
3/11/2024	5/10/2024	LORDSBURG STA	1A	Lordsburg A Station maintenance	150	SM
3/12/2024	3/13/2024	PLAINS PL	3031	Line 3031 pipeline maintenance MLV 0 to EOL - Davis Denton Plant Receipt (IDENTON) to zero Dth/d during this maintenance	5	SM
3/12/2024	3/22/2024	TUCSON	1103	Line 1103 pipeline repair Vail to Tucson	300	SM
3/12/2024	3/12/2024	PHOENIX	1203	Line 1203 cleaning tool North Phoenix to Chandler	62	PHX
3/12/2024	3/14/2024	LEUPP	5A	Leupp 5A inspection	50	NM
3/12/2024	3/14/2024	WINDOW ROCK	6A	Window Rock 6A inspection	35	NM
3/12/2024	3/14/2024	LEUPP	2B	Leupp 2B inspection	50	NM
3/12/2024	3/12/2024	SCHAFER	2A	Schafer 2A inspection	50	AN
3/12/2024	3/14/2024	CORNUDAS STA	STA	Cornudas C Station DOT/ESD Tests	175	SM
3/12/2024	3/25/2024	EL PASO	1100	Line 1100 pipeline repair Cornudas A to Hueco	350	SM
3/13/2024	3/13/2024	SCHAFER	1A	Schafer 1A inspection	50	AN
3/14/2024	3/14/2024	PHOENIX	1203	Line 1203 smart tool North Phoenix to Chandler	62	PHX
3/18/2024	12/31/2024	DIMMITT STA	3A	Dimmitt 3A maintenance	50	AN
3/19/2024	3/22/2024	MOJAVE STA	2A	Mojave 2A inspection	117	MOJ
3/19/2024	3/19/2024	TOPOCK-MOJAVE	1200	Line 1200 cleaning tool Hackberry to Franconia	250	NM
3/19/2024	3/20/2024	VAIL STA	2A & 3A	Vail 2A & 3A maintenance	175	SM
3/19/2024	3/20/2024	DILKON	STA	Dilkon Station DOT/ESD Tests	78	NM
3/20/2024	3/20/2024	TOPOCK-MOJAVE	1200	Line 1200 smart tool Hackberry to Franconia	250	NM
3/25/2024	5/10/2024	GUADALUPE STA	STA	Guadalupe Station maintenance	290	SM
3/25/2024	3/29/2024	KEYSTONE	5A	Keystone 5A inspection	40	PR
3/25/2024	3/29/2024	BLUEWATER	1B	Bluewater 1B maintenance	75	XO
3/26/2024	3/26/2024	PHOENIX	1103	Line 1103 cleaning tool Casa Grande A to Wenden	300	PHX
3/26/2024	3/26/2024	FLAG-WEST-PL	1200	Line 1200 cleaning tool Seligman to Hackberry	105	NM
3/26/2024	3/27/2024	BOWIE STA	STA	Bowie Station DOT/ESD Tests	142	SM
3/26/2024	3/27/2024	LORDSBURG STA	STA	Lordsburg A Station DOT/ESD Tests	65	SM
3/26/2024	3/28/2024	PECOS RIVER STA	1A	Pecos 1A inspection	50	SM
3/26/2024	3/26/2024	VAIL STA	STA	Vail Station DOT/ESD Tests	175	SM

3/26/2024	3/26/2024	DUMAS STA	1A	Dumas 1A maintenance	75	AN
3/27/2024	3/27/2024	VAIL STA	1A	Vail 1A DOT/ESD Tests	75	SM
3/27/2024	3/27/2024	PHOENIX	1103	Line 1103 smart tool Casa Grande A to Wenden	350	PHX
3/27/2024	3/27/2024	DUMAS STA	2A	Dumas 2A maintenance	75	AN
3/28/2024	3/28/2024	VAIL STA	2A	Vail 2A DOT/ESD Tests	75	SM
3/28/2024	3/28/2024	FLAG-WEST-PL	1200	Line 1200 smart tool Seligman to Hackberry	150	NM
3/30/2024	3/30/2024	FLAG-WEST-PL	1200	Line 1200 smart tool Seligman to Hackberry	150	NM
4/1/2024	4/14/2024	SAN JUAN PL	1205	Line 1205 Hydrotest MLV 3.75 to MLV 5	250	SJ
4/1/2024	4/5/2024	BLUEWATER	1B	Bluewater 1B maintenance	75	XO
4/1/2024	5/19/2024	AMARILLO PL	1102	Line 1102 pipeline repair Amarillo to Dumas	299	AN
4/1/2024	7/31/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
4/2/2024	4/2/2024	PHOENIX	1103	Line 1103 smart tool Casa Grande A to Wenden	350	PHX
4/2/2024	4/5/2024	LEUPP	4B	Leupp 4B maintenance	50	NM
4/2/2024	4/2/2024	FLAG-WEST-PL	1201	Line 1201 cleaning tool Seligman to Hackberry	124	NM
4/2/2024	4/4/2024	LEUPP	STA	Leupp A&B Stations DOT/ESD Tests	108	NM
4/2/2024	4/4/2024	LEUPP	STA	Leupp C&D Stations DOT/ESD Tests	108	NM
4/2/2024	4/4/2024	LEUPP	3B	Leupp 3B inspection	50	NM
4/2/2024	4/4/2024	MOJAVE STA	STA	Mojave Station DOT/ESD Tests - (One Unit at a Time)	117	MOJ
4/2/2024	4/4/2024	EL PASO D	D	El Paso D Station DOT/ESD Tests	450	SM
4/2/2024	4/2/2024	AMARILLO	STA	Amarillo Station DOT/ESD Tests	80	AN
4/3/2024	4/3/2024	FLAG-WEST-PL	1201	Line 1201 smart tool - Seligman to Hackberry	124	NM
4/4/2024	4/4/2024	FLAG-WEST-PL	1201	Line 1201 smart tool Seligman to Hackberry	88	NM
4/8/2024	4/12/2024	WAHA STA	STA	Waha Station DOT/ESD Tests	436	SM
4/8/2024	4/12/2024	WAHA STA	STA	Waha Station DOT/ESD Tests	436	SM
4/8/2024	4/12/2024	AFTON STA	1A	Afton 1A maintenance	125	SM
4/8/2024	4/19/2024	KEYSTONE	12A	Keystone 12A inspection	40	PR
4/8/2024	5/12/2024	EL PASO	1100	Line 1100 pipeline repair El Paso to Afton	300	SM
4/9/2024	4/11/2024	WILLIAMS	1204	Williams 2B inspection	110	NM
4/9/2024	4/9/2024	EL PASO D	3D	El Paso 3D inspection	175	SM
4/9/2024	4/11/2024	SAN SIMON STA	STA	San Simon Station DOT/ESD Tests	150	SM
4/9/2024	4/9/2024	PHOENIX	1600	Line 1600 cleaning tool Casa Grande to Wenden	400	SM
4/9/2024	4/9/2024	AMARILLO	STA	Amarillo Station DOT/ESD Tests	80	AN
4/9/2024	4/9/2024	BONDAD	STA	Bondad Station A Station DOT/ESD Tests	466	SJ
4/9/2024	4/9/2024	BONDAD	STA	Bondad Station B Station DOT/ESD Tests	200	SJ
4/10/2024	4/10/2024	SAN SIMON STA	3A	San Simon 3A DOT/ESD Tests	50	SM

4/10/2024	4/10/2024	SAN SIMON STA	1A	San Simon 1A DOT/ESD Tests	50	SM
4/10/2024	4/10/2024	CASTLE DOME STA	STA	Castle Dome Annual DOT/ESD Test no compression available DSWG YUM Yuma Co -Gen ,Yucca Power PLT DAPS YUM	50	YU
4/10/2024	4/10/2024	PHOENIX	1600	Line 1600 smart tool Casa Grande to Wenden	400	SM
4/11/2024	4/11/2024	SAN SIMON STA	2A	San Simon 2A DOT/ESD Tests	50	SM
4/11/2024	4/11/2024	MOJAVE STA	1900	Mojave Station DOT/ESD Tests	235	MOJ
4/12/2024	4/12/2024	PHOENIX	1600	Line 1600 smart tool Casa Grande to Wenden	400	SM
4/15/2024	4/16/2024	FLORIDA STA	1C	Florida 1C maintenance	175	SM
4/16/2024	4/16/2024	EL PASO	1100	Line 1100 smart tool Afton to Deming	300	SM
4/16/2024	4/16/2024	SCHAFFER	STA	Schafer Station DOT/ESD Tests	50	AN
4/16/2024	4/18/2024	NAVAJO	STA	Navajo Station D Station DOT/ESD Tests	120	NM
4/16/2024	4/18/2024	SCHAFFER	STA	Schafer Station DOT/ESD Tests	50	AN
4/16/2024	4/18/2024	NAVAJO	STA	Navajo Station C Station DOT/ESD Tests	120	NM
4/16/2024	4/19/2024	ORACLE STA	STA	Oracle Station inspection	94	SM
4/16/2024	4/16/2024	DIMITT STA	STA	Dimmitt Station DOT/ESD Tests	65	AN
4/17/2024	4/17/2024	EL PASO	1100	Line 1100 smart tool Afton to Deming	150	SM
4/17/2024	4/18/2024	LORDSBURG STA	1C	Lordsburg 1C maintenance	175	SM
4/17/2024	4/18/2024	DIMITT STA	STA	Dimmitt Station DOT/ESD Tests	65	AN
4/18/2024	4/19/2024	LORDSBURG STA	1B	Lordsburg B Station DOT/ESD Tests	65	SM
4/22/2024	4/28/2024	TUCSON	2000	Line 2000 pipeline remediation Cimarron to Tom Mix	250	SM
4/23/2024	4/23/2024	WINDOW ROCK	STA	Window Rock B Station DOT/ESD Tests	314	NM
4/23/2024	4/24/2024	WINDOW ROCK	STA	Window Rock Station A Station DOT/ESD Tests	314	NM
4/23/2024	4/25/2024	WINDOW ROCK	7A	Window Rock 7A DOT/ESD Tests	150	NM
4/23/2024	4/25/2024	TOPOCK-MOJAVE	1900	Line 1900 smart tool Mojave to Cadiz	200	NM
4/23/2024	5/7/2024	MOJAVE STA	1900	Mojave 1A maintenance	117	MOJ
4/24/2024	4/24/2024	WINDOW ROCK	7A	Window Rock 7A inspection	150	NM
4/29/2024	5/26/2024	FLAG-WEST-PL	1204	Line 1204 pipeline remediation Williams to Seligman	175	NM
4/29/2024	5/26/2024	FLAG-WEST-PL	1204	Line 1204 pipeline remediation Williams to Seligman	175	NM
4/29/2024	5/26/2024	FLAG-WEST-PL	1204	Line 1204 pipeline remediation Williams to Seligman	175	NM

4/29/2024	5/26/2024	FLAG-WEST-PL	1204	Line 1204 pipeline remediation Williams to Seligman	175	NM
4/29/2024	5/26/2024	FLAG-WEST-PL	1204	Line 1204 pipeline remediation Williams to Seligman	175	NM
4/29/2024	5/3/2024	WINK	1	Wink 1A maintenance	104	SM
4/29/2024	5/26/2024	PHOENIX	1104	Line 1104 Hydrotest Dutch Flats to Alamo Lake	611	PHX
4/30/2024	4/30/2024	EL PASO	1600	Line 1600 cleaning tool Cornudas B to El Paso C	300	SM
4/30/2024	5/2/2024	WILLIAMS	1204	Williams B Station DOT/ESD Tests	175	NM
4/30/2024	5/2/2024	WILLIAMS	1200,1201,1208	Williams C Station DOT/ESD Tests	275	NM
4/30/2024	5/2/2024	WILLIAMS	1204	Williams B Station Electrical Inspection	175	NM
4/30/2024	5/2/2024	WILLIAMS	1200,1201,1208	Williams C Station Electrical Inspection	275	NM
4/30/2024	5/2/2024	WILLIAMS	1200,1201,1208	Williams C Station maintenance	275	NM
4/30/2024	5/3/2024	WINDOW ROCK	2B	Window Rock 2B inspection	32	NM
4/30/2024	4/30/2024	BLANCO A	STA	Blanco Station DOT/ESD Test - (IMOITRKA) - Valverde Receipt - Customer to zero flow during maintenance	481	SJ
5/1/2024	5/1/2024	EL PASO D	1D	El Paso 1D inspection	350	SM
5/1/2024	5/1/2024	EL PASO	1600	Line 1600 smart tool Cornudas B to El Paso C	300	SM
5/2/2024	5/2/2024	EL PASO	1600	Line 1600 smart tool Cornudas B to El Paso C	300	SM
5/2/2024	5/2/2024	EL PASO D	3D	El Paso 3D inspection	200	SM
5/6/2024	5/12/2024	FLAG-WEST-PL	1200	Line 1200 pipeline remediation Flagstaff to MLV 31	150	NM
5/6/2024	5/19/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
5/6/2024	5/19/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
5/6/2024	5/19/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
5/6/2024	6/2/2024	PHOENIX	1100	Line 1100 Hydrotest Casa Grande to Wenden	300	PHX
5/6/2024	7/14/2024	TOPOCK- MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/6/2024	7/14/2024	TOPOCK- MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/6/2024	7/14/2024	TOPOCK- MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/7/2024	5/9/2024	SAN SIMON STA	1	San Simon 1A inspection	75	SM
5/7/2024	5/9/2024	LEUPP	4B	Leupp 4B inspection	50	NM
5/7/2024	5/7/2024	WENDEN STA	1A	Wenden 1A shutdown checks	110	HX
5/7/2024	5/7/2024	DEMING PL	1600	Line 1600 cleaning tool Florida B to Lordsburg B	300	SM
5/7/2024	5/8/2024	CAPROCK	STA	Caprock Station DOT/ESD Tests	150	XO
5/7/2024	5/17/2024	ODESSA PL	L3146	Line 1105/3146 pipeline maintenance	200	PR
5/7/2024	12/31/2025	AMARILLO PL	1102	Line 1102 smart tool Dimmitt to Plains	250	AN

5/8/2024	5/8/2024	WENDEN STA	2A	Wenden 2A shut down checks	65	HX
5/8/2024	5/8/2024	WENDEN STA	WENDEN	Wenden 1A maintenance	100	SM
5/8/2024	5/12/2024	WENDEN STA	STA	Wenden Station maintenance	150	SM
5/8/2024	5/15/2024	EHRENBERG	2123	Line 2123 pipeline maintenance Castle Dome to Yuma	70	SM
5/8/2024	5/8/2024	DEMING PL	1600	Line 1600 smart tool Florida B to Lordsburg B	300	SM
5/9/2024	5/9/2024	DEMING PL	1600	Line 1600 smart tool Florida B to Lordsburg B	300	SM
5/10/2024	5/16/2024	TOPOCK-MOJAVE	1204	Line 1204 pipeline remediation Hackberry to Topock	175	NM
5/13/2024	5/16/2024	DAGGETT STA	STA	Daggett Station DOT/ESD Tests	65	MOJ
5/13/2024	5/21/2024	ROSWELL PL	1301	Line 1301 pipeline evaluation MLV 7 to MLV 9	100	XO
5/13/2024	5/17/2024	WASHINGTON RANCH	STA	Washington Ranch DOT/ESD Tests	250	SM
5/13/2024	5/17/2024	WASHINGTON RANCH	STA	Washington Ranch Spring BHP Survey - No injection or withdrawal	250	SM
5/13/2024	5/18/2024	GALLUP-SAN JUAN X	1300	Line 1300 pipeline replacement MLV 33 to MLV 34	625	XO
5/14/2024	5/14/2024	PHOENIX	20109	Line 20109 cleaning tool Rivers Loop to MLV 3	17	PHX
5/14/2024	5/14/2024	PHOENIX	1110	Line 1110 cleaning tool Gila to MLV 78.25	250	PHX
5/14/2024	5/14/2024	FLAGSTAFF - PL	1200	Line 1200 cleaning tool Dilkon to Flagstaff	78	NM
5/14/2024	5/14/2024	FLORIDA STA	STA	Florida A Station DOT/ESD Tests	130	SM
5/14/2024	5/16/2024	BELEN	STA	Belen Station DOT/ESD Tests	130	XO
5/14/2024	5/16/2024	CORNUDAS STA	B	Cornudas B Station DOT/ESD Tests	119	SM
5/14/2024	5/17/2024	FLORIDA STA	1A	Florida 1A shutdown checks	22	SM
5/14/2024	5/17/2024	FLORIDA STA	2A	Florida 2A shut down checks	22	SM
5/14/2024	5/17/2024	FLORIDA STA	3A	Florida 3A shutdown checks	22	SM
5/14/2024	5/15/2024	CIMARRON STA	1	Cimarron Station inspection	88	SM
5/15/2024	5/15/2024	FLAGSTAFF - PL	1200	Line 1200 smart tool Dilkon to Flagstaff	78	NM
5/16/2024	5/16/2024	PHOENIX	20109	Line 20109 smart tool Rivers Loop to MLV 3	17	PHX
5/16/2024	5/16/2024	PHOENIX	1110	Line 1110 smart tool Gila to MLV 78.25	250	PHX
5/16/2024	5/17/2024	DRAGOON STA	1	Dragoon Station maintenance	171	SM
5/17/2024	5/17/2024	FLAGSTAFF - PL	1200	Line 1200 smart tool Dilkon to Flagstaff	55	NM
5/18/2024	5/18/2024	PHOENIX	1110	Line 1110 smart tool Gila to MLV 78.25	250	PHX
5/20/2024	6/16/2024	AMARILLO PL	1102	Line 1102 Hydrotest Amarillo to Dumas	150	AN
5/20/2024	5/24/2024	HACKBERRY STA	1204	Hackberry 2A inspection	200	NM
5/21/2024	5/21/2024	SAN JUAN PL	1212	Line 1212 cleaning tool MLV 1 to MLV 3.25	175	SJ
5/21/2024	5/22/2024	FLORIDA STA	1B	Florida B Station DOT/ESD Tests	53	SM
5/21/2024	5/23/2024	HUECO STA	1A	Hueco 1A inspection	75	SM



5/21/2024	5/24/2024	PECOS RIVER STA	STA	Pecos River Station DOT/ESD Tests	250	SM
5/22/2024	5/22/2024	CASA GRANDE	2C	Casa Grande C Station DOT/ESD Tests	75	SM
5/22/2024	5/22/2024	CASA GRANDE	1C	Casa Grande C Station DOT/ESD Tests	75	SM
5/22/2024	5/22/2024	BONDAD	1A	Bondad 1A inspection	95	SJ
5/22/2024	5/22/2024	BONDAD	2A	Bondad 2A inspection	233	SJ
5/23/2024	5/23/2024	SAN JUAN PL	1212	Line 1212 smart tool MLV 1 to MLV 3.25	150	SJ
5/23/2024	5/23/2024	CASA GRANDE	STA	Casa Grande Station DOT/ESD Tests	210	SM
5/24/2024	5/24/2024	CASA GRANDE	1A	Casa Grande 1A shutdown checks	42	SM
5/24/2024	5/24/2024	CASA GRANDE	1B	Casa Grande 1B shut down checks	104	SM
5/24/2024	5/24/2024	CASA GRANDE	2A	Casa Grande Unit 2A shutdown checks	42	SM
5/28/2024	5/28/2024	CORNUDAS STA	1C	Cornudas 1C inspection	75	SM
5/29/2024	5/29/2024	CORNUDAS STA	2C	Cornudas 2C inspection	75	SM
6/4/2024	6/4/2024	DUTCH FLATS STA	1104	Dutch Flats 1A inspection	50	HX
6/4/2024	6/4/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	150	NM
6/4/2024	6/4/2024	LINCOLN	1	Lincoln 1A inspection	168	XO
6/4/2024	6/6/2024	LEUPP	7A	Leupp 7A inspection	50	NM
6/4/2024	6/14/2024	CAPROCK	CAPROCK	Caprock 1A maintenance	75	XO
6/4/2024	6/6/2024	LORDSBURG STA	1A	Lordsburg 1A inspection	75	SM
6/4/2024	6/6/2024	FLORIDA STA	2A	Florida 1A inspection	75	SM
6/4/2024	6/13/2024	LINCOLN	STA	Lincoln Station DOT/ESD Tests	158	XO
6/5/2024	6/5/2024	DUTCH FLATS STA	1104	Dutch Flats 2A inspection	33	HX
6/6/2024	6/6/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	219	NM
6/8/2024	6/8/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	164	NM
6/10/2024	6/14/2024	MOJAVE STA	1900	Mojave 1A inspection	117	MOJ
6/10/2024	6/10/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	117	NM
6/10/2024	6/14/2024	PUCKETT	STA	Puckett Station DOT/ESD Tests	135	PR
6/10/2024	6/14/2024	PUCKETT	STA	Puckett Station DOT/ESD Tests	135	PR
6/10/2024	9/8/2024	GALLUP-SAN JUAN X	1300	Line 1300 special permit MLV 38 to MLV 39	88	XO
6/10/2024	9/8/2024	GALLUP-SAN JUAN X	1301	Line 1301 special permit MLV 38.75 to MLV 39	88	XO
6/10/2024	6/12/2024	KEYSTONE	9A	Keystone 9A inspection	37	PR

6/11/2024	6/14/2024	CORNUDAS STA	3A	Cornudas 3A inspection	60	SM
6/17/2024	6/19/2024	KEYSTONE	7A	Keystone 7A inspection	40	PR
6/18/2024	6/21/2024	LEUPP	5B	Leupp 5B maintenance	50	NM
6/18/2024	6/21/2024	GRESHAM	STA	Gresham Station DOT/ESD Tests	175	SM
6/18/2024	6/21/2024	CORNUDAS STA	1B	Cornudas B Station inspection	175	SM
6/19/2024	8/25/2024	AMARILLO PL	2125	GCNM Farwell Takeoff Delivery - (DGCNMFAR) - No flow during this maintenance Farm Taps and LDC's no flow during this maintenance	41	AN
6/19/2024	6/21/2024	KEYSTONE	9A	Keystone 9A inspection	37	PR
6/25/2024	6/27/2024	WINDOW ROCK	6B	Window Rock 6B inspection	31	NM
6/25/2024	7/19/2024	KEYSTONE	3B	Keystone 3B inspection	65	PR
7/1/2024	7/21/2024	EL PASO	2000	Line 2054 pipeline remediation	100	SM
7/2/2024	7/2/2024	EL PASO D	4D	El Paso 4D inspection	250	SM
7/3/2024	7/3/2024	EL PASO D	1D	El Paso 1D inspection	175	SM
7/8/2024	7/11/2024	SAN SIMON STA	1	San Simon 1A inspection	50	SM
7/9/2024	7/12/2024	SAN SIMON STA	1	San Simon 3A inspection	20	SM
7/10/2024	7/11/2024	RED MOUNTAIN	1A	Red Mountain Station DOT/ESD Tests	165	SM
7/15/2024	8/9/2024	DILKON	1A	Dilkon 1A maintenance	150	NM
7/16/2024	7/19/2024	AFTON STA	STA	Afton Station DOT/ESD Tests	100	SM
7/16/2024	7/16/2024	TUCSON	2143	Line 2143 cleaning tool MLV 0.75 to MLV 2.25	20	SM
7/16/2024	7/16/2024	GALLUP-SAN JUAN X	1300	Line 1300 cleaning tool Belen to Laguna	164	XO
7/16/2024	7/16/2024	CAPROCK	CAPROCK	Caprock 1A inspection	75	XO
7/16/2024	7/17/2024	DUMAS STA	STA	Dumas Station DOT/ESD Tests	50	AN
7/16/2024	7/18/2024	WINDOW ROCK	4A	Window Rock 4A inspection	32	NM
7/17/2024	7/17/2024	GALLUP-SAN JUAN X	1300	Line 1300 cleaning tool Belen to Laguna	164	XO
7/17/2024	7/17/2024	CAPROCK	CAPROCK	Caprock 2A inspection	75	XO
7/18/2024	7/18/2024	TUCSON	2143	Line 2143 smart tool MLV 0.75 to MLV 2.25	20	SM
7/22/2024	9/15/2024	EL PASO	1100	Line 1100 pipeline repair Hueco to El Paso	300	SM
7/22/2024	9/29/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
7/22/2024	9/29/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
7/23/2024	7/25/2024	WINDOW ROCK	2A	Window Rock 2A inspection	32	NM

7/23/2024	7/23/2024	SAN JUAN PL	1219	Line 1219 cleaning tool MLV 3.75 to M.P. 30	150	SJ
7/23/2024	7/26/2024	BLUEWATER	STA	Blue Water Station DOT/ESD Tests	220	XO
7/25/2024	7/25/2024	SAN JUAN PL	1219	Line 1219 smart tool MLV 3.75 to MP 30	150	SJ
7/29/2024	9/6/2024	SAN JUAN PL	1201	Line 1201 Hydrotest MLV 0 to MLV 1	150	SJ
7/30/2024	7/30/2024	SAN JUAN PL	1218	Line 1218 cleaning tool Bondad to MLV 1	150	SJ
7/30/2024	8/2/2024	HUECO STA	2A	Hueco 3A inspection	75	SM
8/1/2024	8/1/2024	SAN JUAN PL	1218	Line 1218 smart tool Bondad to MLV 1	150	SJ
8/5/2024	8/5/2024	SAN SIMON STA	STA	San Simon Station maintenance	139	SM
8/5/2024	8/18/2024	AMARILLO PL	1114	Line 1114 pipeline maintenance Getty Schafer to Dumas	75	AN
8/5/2024	8/25/2024	TOPOCK- MOJAVE	2121	Line 2121 External Corrosion Dig Assesment - SWG Bullhead City Gate - Customer Affected	0	NM
8/5/2024	8/25/2024	TOPOCK- MOJAVE	2121	Line 2121 External Corrosion Dig Assesment - SWG Bullhead City Gate - Customer Affected	0	NM
8/5/2024	9/6/2024	EL PASO C	EL PASO C	El Paso 1C maintenance	175	SM
8/6/2024	8/6/2024	GALLUP-N ML	1201	Line 1201 cleaning tool Window Rock to Navajo	55	XO
8/6/2024	8/8/2024	LEUPP	8A	Leupp 8A inspection	10	NM
8/9/2024	8/9/2024	GALLUP-N ML	1201	Line 1201 smart tool Window Rock to Navajo	78	XO
8/12/2024	8/14/2024	LEUPP	1B	Leupp 1B inspection	50	NM
8/12/2024	8/31/2024	Flag-West-PL	1204	Line 1204 pipeline maintenance MLV 33.25 to MLV 33.625	200	NM
8/13/2024	8/13/2024	PHOENIX	2167	Line 2167 cleaning tool (Redhawk Power Plant)	111	PHX
8/13/2024	8/13/2024	EL PASO D	3D	El Paso 3D inspection	175	SM
8/13/2024	8/16/2024	HUECO STA	2A	Hueco 2A inspection	75	SM
8/15/2024	8/15/2024	PHOENIX	2167	Line 2167 smart tool (Redhawk Power Plant)	111	PHX
8/20/2024	8/20/2024	PHOENIX	1110	Line 1110 cleaning tool Wenden to MLV 86	250	PHX
8/20/2024	8/22/2024	LAGUNA	STA	Laguna Station DOT/ESD Tests	97	XO
8/21/2024	8/21/2024	PHOENIX	1110	Line 1110 smart tool Wenden to MLV 86	250	PHX
8/27/2024	8/27/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run	50	PR
8/28/2024	8/30/2024	MOJAVE STA	1900	Mojave 3A inspection	117	MOJ
8/29/2024	8/29/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run	50	PR
9/2/2024	9/3/2024	LEUPP	6A	Leupp 6A inspection	50	NM
9/2/2024	9/3/2024	CIMARRON STA	1	Cimarron station maintenance	50	SM
9/3/2024	9/3/2024	PHOENIX	2027	Line 2027 cleaning tool (Indian Service Power Plant)	2	PHX
9/5/2024	9/5/2024	PHOENIX	2027	Line 2027 smart tool (Indian Service Power Plant)	2	PHX
9/5/2024	9/12/2024	PHOENIX	1100	Line 1100 pipeline maintenance Wenden to Ehrenberg	250	PHX
9/5/2024	9/12/2024	PHOENIX	1100	Line 1100 pipeline maintenance (MLV 79)	300	PHX
9/9/2024	9/13/2024	FLAG-WEST-PL	1204	Line 1204 pipeline maintenance MLV 31 to MLV 33.375	200	NM
9/9/2024	9/13/2024	FLAG-WEST-PL	1208	Line 1208 pipeline maintenance MLV 31.25 to MLV 33	150	NM

9/9/2024	10/9/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 5	130	PHX
9/9/2024	10/9/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 6	130	PHX
9/9/2024	10/9/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 4 to MLV 6.5	130	PHX
9/9/2024	9/13/2024	LORDSBURG STA	1C	Lordsburg 1C maintenance	75	SM
9/9/2024	11/3/2024	GALLUP-SAN JUAN X	1300/1301	Line 1300/1301 Hydrotests	100	XO
9/10/2024	9/12/2024	LEUPP	11A	Leupp 11A inspection	50	NM
9/10/2024	9/10/2024	PHOENIX	1100	Line 1100 cleaning tool Wenden to Ehrenberg	300	PHX
9/10/2024	9/13/2024	CORNUDAS STA	STA	Cornudas A Station DOT/ESD Tests	272	SM
9/10/2024	9/13/2024	KEYSTONE	STA	Keystone Station DOT/ESD Tests	591	PR
9/12/2024	9/12/2024	PHOENIX	1100	Line 1100 smart tool Casa Grande to Wenden	300	PHX
9/16/2024	9/20/2024	VAIL STA	VAIL	Vail 2A maintenance	50	SM
9/16/2024	10/24/2024	LORDSBURG STA	1A	Lordsburg 1A maintenance	50	SM
9/16/2024	10/27/2024	EL PASO	1103	Line 1103 pipeline repair Hueco to El Paso	400	SM
9/17/2024	9/20/2024	KEYSTONE	STA	Keystone Station DOT/ESD Tests	591	PR
9/18/2024	9/19/2024	TOM MIX STA	2A	Tom Mix 2A inspection	43	SM
9/20/2024	9/27/2024	WASHINGTON RANCH	STA	Washington Ranch Fall BHP Survey - No injection or withdrawal	250	SM
9/24/2024	9/24/2024	FLAGSTAFF - PL	1201	Line 1201 cleaning tool Navajo to Dilkon	168	NM
9/24/2024	10/31/2024	SAN JUAN PL	1200	Line 1200 special permit MLV 0 to MLV 1	150	SJ
9/25/2024	9/25/2024	FLAGSTAFF - PL	1201	Line 1201 smart tool Navajo to Dilkon	168	NM
9/25/2024	9/26/2024	ROSWELL	STA	Roswell Station DOT/ESD Tests	188	XO
9/30/2024	10/20/2024	TOPOCK- MOJAVE	2121	Line 2121 External Corrosion Dig Assesment - SWG Bullhead City Gate - Customer Affected	0	NM
10/1/2024	1/1/2025	TUCSON	1103	Line 1103 pipeline repair Benson to Vail	225	SM
10/1/2024	11/22/2024	CORNUDAS STA	CORNUDAS	Cornudas 2A maintenance	75	SM
10/3/2024	10/3/2024	HACKBERRY STA	1204,1200	Hackberry Station inspection	250	NM
10/4/2024	10/4/2024	DUTCH FLATS STA	1104	Dutch Flats Station inspection	128	HX
10/5/2024	10/11/2024	SAN JUAN PL	1202	Line 1202 pipeline remediation Blanco to White Rock	300	SJ
10/7/2024	10/11/2024	SAN SIMON STA	2A	San Simon 2A inspection	45	SM
10/7/2024	12/15/2024	TOPOCK- MOJAVE	1204	Line 1204 Hydrotest Seligman to Hackberry	250	NM
10/7/2024	12/15/2024	TOPOCK- MOJAVE	1208	Line 1208 Hydrotest Seligman to Hackberry	150	NM

10/8/2024	10/8/2024	PHOENIX	1124	Line 1124 cleaning tool Casa Grande to South Mountain	163	PHX
10/8/2024	10/10/2024	WINDOW ROCK	5B	Window Rock 5B inspection	32	NM
10/8/2024	10/8/2024	DUTCH FLATS STA	1104	Dutch Flats 1A shut down checks	50	HX
10/8/2024	10/8/2024	FLORIDA STA	C	Florida 1C inspection	125	SM
10/9/2024	10/9/2024	DUTCH FLATS STA	1104	Dutch Flats 2A shut down checks	50	HX
10/9/2024	10/9/2024	LORDSBURG STA	1C	Lordsburg 1C maintenance	125	SM
10/10/2024	10/10/2024	PHOENIX	1124	Line 1124 smart tool Casa Grande to South Mountain	163	PHX
10/10/2024	10/10/2024	DUTCH FLATS STA	1104	Dutch Flats Station DOT/ESD Tests	128	HX
10/14/2024	10/18/2024	KEYSTONE	2B	Keystone 2B inspection	65	PR
10/14/2024	11/18/2024	LORDSBURG STA	2A	Lordsburg 2A maintenance	75	SM
10/15/2024	10/18/2024	HUECO STA	STA	Hueco Station DOT/ESD Tests	157	SM
10/15/2024	10/18/2024	WINK	STA	Wink Station DOT/ESD Tests	135	SM
10/17/2024	10/17/2024	EL PASO D	4D	El Paso 4D inspection	150	SM
10/21/2024	2/9/2025	TOPOCK- MOJAVE	1200	Line 1200 pipeline remediation Hackberry to Franconia	150	NM
10/22/2024	10/28/2024	AFTON STA	1100	Line 1100 pipeline maintenance (MLV 28)	300	SM
10/31/2024	10/31/2024	FLORIDA STA	1A & 2A	Florida 1A and 2A maintenance	70	SM
11/4/2024	11/7/2024	WILLCOX STA	2A	Willcox 2A inspection	109	SM
11/5/2024	11/5/2024	BONDAD	1A	Bondad 1A inspection	175	SJ
11/6/2024	11/27/2024	SAN JUAN PL	1200	Line 1200 special permit MLV 0 to MLV 1	150	SJ
11/6/2024	11/6/2024	BONDAD	1B	Bondad 1B inspection	200	SJ
11/12/2024	11/19/2024	WINDOW ROCK	5A	Window Rock 5A inspection	32	NM
12/2/2024	12/8/2024	Flag-West-PL	1201	Line 1201 pipeline remediation Seligman to Hackberry	150	NM
12/3/2024	12/17/2024	WINDOW ROCK	3B	Window Rock 3B inspection	32	NM
12/10/2024	12/10/2024	TOM MIX STA	1A	Tom Mix 1A inspection	43	SM
12/16/2024	1/2/2025	LEUPP	5B	Leupp 5B inspection	50	NM
12/17/2024	12/19/2024	LEUPP	4B	Leupp 4B inspection	50	NM
12/17/2024	12/17/2024	EL PASO D	1D	El Paso 3D inspection	150	SM