

El Paso Pipeline Maintenance Summary


This document lists major maintenance and construction shutdowns that are being planned on the EPNG pipeline system for the next 12 to 15 months. The purpose of this posting is to make customers aware of **proposed outages** that will affect throughput on the various systems of the pipeline. Dates may change based on changing business conditions or to coordinate with outages on interconnecting pipelines.
Comments regarding alternate dates are welcome.

This document is not intended to be an official notice. When shutdowns are finalized, they will be posted as Informational Postings, found on the EPNG Pipeline Company Home Page. Refer to those notices for current shutdowns.

This Shutdown Schedule will normally be updated weekly or by special edition if warranted. Please refer to the revision date.

El Paso Natural Gas Co. Shutdown Schedule

All dates are tentative and subject to change. See EBB Maintenance notices for finalized dates and impacts.



Revised: 6/6/2024

Questions? Call John Althoff 719-667-7750

EPNG will post an update for the impact to the system as soon as possible.TBD (To Be Determined)

Start Date	End Date	Location	Unit	Maintenance Activity	Reduction in MMcf/d	Oregion
11/7/2013	12/31/2024	WINDOW ROCK	3A	Window Rock 3A repair pending	35	NM
7/21/2015	12/31/2024	WILLIAMS	1204	Williams 4B repair pending	35	NM
12/1/2015	12/31/2024	LEUPP	1A	Leupp 1A repair pending	25	NM
8/4/2016	12/31/2024	MONUMENT STA	1B	Monument 1B repair pending	20	SM
9/8/2017	12/31/2024	LEUPP	9A	Leupp 9A repair pending	25	NM
1/1/2018	12/31/2024	CASA GRANDE	1A	Casa Grande 1A repair pending	42	SM
11/6/2018	12/31/2024	WINDOW ROCK	1B	Window Rock 1B repair pending	35	NM
12/2/2018	12/31/2024	DIMMITT STA	1A	Dimmitt 1A repair pending	40	AN
5/27/2021	12/31/2025	PLAINS STA	15A	Plains 15A repair	50	SM

5/28/2021	12/31/2024	PLAINS STA	8A	Plains 8A repair	35	SM
7/19/2021	12/31/2024	AFTON STA	3A	Afton 3A repair pending	65	SM
6/14/2022	12/31/2024	FLAGSTAFF	2A	Flagstaff 2A repair	115	NM
7/19/2022	7/1/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
11/30/2022	12/31/2024	FLAGSTAFF	1A	Flagstaff 1A repair	115	NM
6/27/2023	12/31/2024	LEUPP	2A	Leupp 2A repair pending	0	NM
9/14/2023	7/19/2024	EHRENBERG	1100	Line 1100 pipeline repair - Wenden to Ehrenberg - MLV 80.5 to MLV 88	361	SM
10/30/2023	12/31/2024	LEUPP	3A	Leupp 3A repair pending	50	NM
1/1/2024	6/30/2024	PHOENIX	1007	Line 1007 direct assessment - MLV 22.5 - (Informational Only)	0	PHX
1/1/2024	6/30/2024	PHOENIX	1007	Line 1007 direct assessment - MLV 16.75 to MLV 26.75 - (Informational Only)	0	PHX
2/5/2024	9/15/2024	PHOENIX	1007	Line 1007 direct assessment - M.P. 107 to I-10 - (Informational Only)	0	PHX
2/21/2024	6/30/2024	PHOENIX	2000	Line 2000 pipeline repair Casa Grande C to Wenden	497	PHX
3/25/2024	7/31/2024	GUADALUPE STA	1A	Guadalupe Station maintenance	290	SM
3/26/2024	7/31/2024	LORDSBURG STA	1A	Lordsburg A Station maintenance	150	SM
4/1/2024	7/31/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
4/15/2024	12/31/2024	DIMMITT STA	3A	Dimmitt 3A maintenance	50	AN
5/6/2024	7/14/2024	TOPOCK-MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/6/2024	7/14/2024	TOPOCK-MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/6/2024	7/14/2024	TOPOCK-MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/8/2024	10/25/2024	PLAINS STA	3A	Plains 3A repair	50	SM
5/8/2024	6/21/2024	CAPROCK	1A	Caprock 1A repair	75	XO
5/21/2024	6/6/2024	TUCSON	1007	Line 1007 hydrotest - MLV 20 to MLV 21.25 - (Informational Only)	0	SM
5/21/2024	6/19/2024	TUCSON	1007	Line 1007 hydrotest - MLV 19 to MLV 20 - (Informational Only)	0	SM
5/21/2024	6/30/2024	AMARILLO STA	STA	Amarillo Station repair	79	AN
5/21/2024	11/15/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run	50	PR
5/21/2024	6/18/2024	GALLUP-SAN JUAN X	1300	Line 1300 pipeline remediation Bluewater to Valve City	361	XO
5/22/2024	11/15/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run	50	PR

6/3/2024	12/31/2024	DEMING PL	METER STA	314549 - Lordsburg Power Plant Delivery - CTYLDBRG (DLORDAFT) LORDSBURG - Meter Tube Cleaning - (6 Hour Outage)	1	SM
6/3/2024	6/16/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
6/3/2024	6/16/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
6/3/2024	6/16/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Flagstaff to Seligman	150	NM
6/3/2024	7/14/2024	PHOENIX	1007	Line 1007 direct assessment - MLV 26.75 to MLV 27 - (Informational Only)	0	PHX
6/3/2024	6/9/2024	ODESSA PL	L3133	Line 3133 pipeline remediation MLV 7.50 to MLV 7.875 - Informational Only - No current capacity reduction to SWPKGOLDS	0	PR
6/3/2024	12/31/2024	DEMING PL	METER STA	314563 - Pyramid Generating Delivery - TRISTATE/EPNG (IPYRAMID) PYRAMID PP - Meter Tube Cleaning - (6 Hour Outage)	13	SM
6/4/2024	6/6/2024	LEUPP	10A	Leupp 10A inspection	50	NM
6/4/2024	6/6/2024	LEUPP	7A	Leupp 7A inspection	50	NM
6/4/2024	6/7/2024	DUMAS STA	1A	Dumas 1A maintenance	75	AN
6/4/2024	6/7/2024	DUMAS STA	2A	Dumas 2A maintenance	75	AN
6/10/2024	6/24/2024	TUCSON	1007	Line 1007 pipeline remediation - MLV 15.25 to MLV 16.75 - (Informational Only)	0	SM
6/10/2024	6/14/2024	PUCKETT	STA	Puckett Station DOT/ESD Tests	135	PR
6/10/2024	6/14/2024	PUCKETT	STA	Puckett Station DOT/ESD Tests	135	PR
6/10/2024	6/16/2024	ODESSA PL	LINE 3133	Line 3133 pipeline remediation MLV 8 to MLV 8.125 - Informational Only - No current capacity reduction to SWPKGOLDS	0	PR
6/10/2024	6/12/2024	KEYSTONE	9A	Keystone 9A inspection	37	PR
6/11/2024	6/11/2024	GALLUP-N ML	1200	Line 1200 smart tool Window Rock to Dilkon	78	XO
6/11/2024	6/12/2024	WILLIAMS	1204	Williams 5B inspection	50	NM
6/11/2024	6/28/2024	TUCSON	1007	Line 1007 hydrotest - MLV 8 to MLV 9.5 - (Informational Only)	0	SM
6/11/2024	12/31/2024	EL PASO	METER STA	300842 - Rio Grande #9 Delivery - EP ELEC/EPNG (DEPECAFT) RIO GRANDE - Meter Tube Cleaning - No capacity impact (Informational Only)	0	SM
6/11/2024	6/11/2024	PLAINS PL	3051	Line 3051 cleaning tool Monument to Lea County	15	PR
6/11/2024	6/12/2024	EUNICE C	3C	Eunice 3C mechanical Inspection no flow at ITEXNEUN (377034) during this maintenance only. Alternate scheduling location IWAREUNI	76	PR
6/12/2024	12/31/2024	EL PASO	METER STA	300843 - Newman Power Plant - EP ELEC/EPNG (DEPECELP) NEWMAN PP E - Meter Tube and Valve Replacement (12 Hour Outage)	199	SM

6/12/2024	6/12/2024	PLAINS PL	3051	Line 3051 smart tool Monument to Lea County	15	PR
6/12/2024	6/13/2024	GALLUP-N ML	1200	Line 1200 smart tool Window Rock to Dilkon	55	XO
6/13/2024	6/14/2024	WILLIAMS	1204	Williams 2B inspection	110	NM
6/14/2024	6/15/2024	GALLUP-N ML	1200	Line 1200 smart tool Window Rock to Dilkon	78	XO
6/17/2024	6/23/2024	FLAG-WEST-PL	1200	Line 1200 pipeline remediation Flagstaff to MLV 31	150	NM
6/17/2024	6/30/2024	PHOENIX	1007	Line 1007 direct assessment - MLV 26.5 to MLV 26.625 - (Infomational Only)	0	PHX
6/17/2024	6/28/2024	FLORIDA STA	1A & 2A	Florida 1A and 2A maintenance	70	SM
6/17/2024	6/19/2024	KEYSTONE	7A	Keystone 7A inspection	40	PR
6/17/2024	6/18/2024	PHOENIX	1203	Line 1203 smart tool North Phoenix to Pima Chandler	62	PHX
6/18/2024	6/21/2024	LEUPP	5B	Leupp 5B maintenance	50	NM
6/18/2024	6/18/2024	NAVAJO	1200/1201	Navajo C Station maintenance	150	NM
6/18/2024	6/20/2024	BONDAD	2A	Bondad 2A inspection	233	SJ
6/19/2024	6/21/2024	KEYSTONE	9A	Keystone 9A inspection	37	PR
6/24/2024	8/23/2024	TUCSON	1008 / 1015	Line 1008/1015 pipeline remediation - MLV 14.5 to MLV 16.5 - (Informational Only)	0	SM
6/24/2024	6/28/2024	SCHAFER	1A	Schafer 1A inspection	50	AN
6/24/2024	6/28/2024	SCHAFER	2A	Schafer 2A inspection	50	AN
6/25/2024	6/28/2024	SAN SIMON STA	1A	San Simon 1A inspection	50	SM
6/25/2024	6/28/2024	SAN SIMON STA	1A	San Simon 1A inspection	75	SM
6/25/2024	6/27/2024	GALLUP-N ML	1208	Line 1208 pipeline maintenance Gallup to Valve City - (Informational Only)	0	XO
6/25/2024	7/5/2024	TUCSON	1007	Line 1007 hydrotest - MLV 18.5 to MLV 19 - (Informational Only)	0	SM
6/25/2024	6/27/2024	PECOS RIVER STA	STA	Pecos River Station DOT/ESD Tests	250	SM
6/25/2024	7/19/2024	KEYSTONE	3B	Keystone 3B inspection	65	PR
6/30/2024	7/31/2024	FLAG-WEST-PL	1204	Line 1204 pipeline maintenance MLV 31 to MLV 33.375	200	NM
6/30/2024	7/31/2024	FLAG-WEST-PL	1208	Line 1208 pipeline maintenance MLV 31.25 to MLV 33	150	NM
7/8/2024	7/11/2024	FLORIDA STA	2A	Florida 2A inspection	75	SM
7/8/2024	8/26/2024	AMARILLO PL	2125	GCNM Farwell Takeoff Delivery - (DGCNMFAR) - No flow during this maintenance Farm Taps and LDC's no flow during this maintenance	41	AN
7/8/2024	7/26/2024	EL PASO	2054	Line 2054 pipeline remediation	100	SM
7/9/2024	7/12/2024	SAN SIMON STA	3A	San Simon 3A inspection	20	SM
7/9/2024	7/11/2024	ORACLE STA	STA	Oracle Station inspection	94	SM
7/9/2024	7/9/2024	TUCSON	2184	Line 2184 cleaning tool Willcox to Douglas	71	SM

7/9/2024	7/9/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp (Dilkon A Station Unavailable)	150	NM
7/9/2024	7/11/2024	GRESHAM	STA	Gresham Station DOT/ESD Tests	175	SM
7/9/2024	7/11/2024	RED MOUNTAIN	STA	Red Mountain Station inspection	125	SM
7/10/2024	7/10/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	219	NM
7/10/2024	7/11/2024	RED MOUNTAIN	STA	Red Mountain Station DOT/ESD Tests	165	SM
7/11/2024	7/11/2024	TUCSON	2184	Line 2184 smart tool Willcox to Douglas	71	SM
7/11/2024	7/11/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	164	NM
7/13/2024	7/13/2024	FLAGSTAFF - PL	1204	Line 1204 smart tool Navajo to Leupp	117	NM
7/15/2024	8/9/2024	DILKON	1A	Dilkon 1A maintenance	150	NM
7/16/2024	7/19/2024	AFTON STA	STA	Afton Station DOT/ESD Tests	100	SM
7/16/2024	7/16/2024	TUCSON	2143	Line 2143 cleaning tool MLV 0.75 to MLV 2.25	20	SM
7/16/2024	7/16/2024	GALLUP-SAN JUAN X	1300	Line 1300 cleaning tool Belen to Laguna	164	XO
7/16/2024	7/17/2024	DUMAS STA	STA	Dumas Station DOT/ESD Tests	50	AN
7/16/2024	7/25/2024	TUCSON	1007	Line 1007 hydrotest MLV 14.125 to MLV 14.25 - (Informational Only)	0	SM
7/16/2024	7/26/2024	TUCSON	1007	Line 1007 hydrotest - MLV 18 to MLV 18.5 - (Informational Only)	0	SM
7/16/2024	7/19/2024	AFTON STA	1A	Afton 1A maintenance	125	SM
7/17/2024	7/17/2024	GALLUP-SAN JUAN X	1300	Line 1300 cleaning tool Belen to Laguna	164	XO
7/18/2024	7/18/2024	TUCSON	2143	Line 2143 smart tool MLV 0.75 to MLV 2.25	20	SM
7/18/2024	8/29/2024	GALLUP-SAN JUAN X	1301	Line 1301 special permit MLV 38.75 to MLV 39	88	XO
7/22/2024	7/27/2024	PECOS RIVER STA	1A	Pecos River 1A maintenance	100	SM
7/22/2024	9/29/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
7/22/2024	9/29/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
7/23/2024	7/23/2024	TUCSON	1008 / 1015	Line 1008/1015 cleaning tool MLV 14.5 to Mission Road	20	SM
7/23/2024	7/26/2024	BLUEWATER	STA	Blue Water Station DOT/ESD Tests	220	XO
7/23/2024	7/26/2024	HUECO STA	2A	Hueco 2A inspection	75	SM
7/24/2024	7/24/2024	TUCSON	1008 / 1015	Line 1008/1015 smart tool MLV 14.5 to Mission Road	20	SM
7/29/2024	9/6/2024	SAN JUAN PL	1201	Line 1201 Hydrotest MLV 0 to MLV 1	150	SJ
7/29/2024	9/27/2024	PECOS RIVER STA	3A	Pecos River 3A maintenance	100	SM

7/29/2024	8/2/2024	WINK	STA	Wink Station maintenance (One Unit at a Time)	104	SM
7/30/2024	8/2/2024	HUECO STA	2A	Hueco 3A inspection	75	SM
7/31/2024	7/31/2024	EL PASO	1103	Line 1103 smart tool Afton to Deming	450	SM
8/5/2024	8/5/2024	SAN SIMON STA	STA	San Simon Station maintenance	139	SM
8/5/2024	8/18/2024	AMARILLO PL	1114	Line 1114 pipeline maintenance Getty Schafer to Dumas	75	AN
8/5/2024	8/25/2024	TOPOCK-MOJAVE	2121	Line 2121 External Corrosion Dig Assesment - SWG Bullhead City Gate - Customer Affected	0	NM
8/6/2024	8/6/2024	GALLUP-N ML	1201	Line 1201 cleaning tool Window Rock to Navajo	55	XO
8/6/2024	8/8/2024	LEUPP	8A	Leupp 8A inspection	10	NM
8/6/2024	8/6/2024	GALLUP-N ML	1201	Line 1201 smart tool Valve City to Navajo	165	XO
8/6/2024	8/9/2024	HUECO STA	1A	Hueco 1A inspection	75	SM
8/6/2024	8/23/2024	DEMING PL	2084	Line 2084 pipeline remediation MLV 0.5 to MLV 3 - (Informational Only)	0	SM
8/9/2024	8/9/2024	GALLUP-N ML	1201	Line 1201 smart tool Window Rock to Navajo	78	XO
8/9/2024	8/9/2024	GALLUP-N ML	1201	Line 1201 smart tool Valve City to Navajo	165	XO
8/12/2024	8/14/2024	LEUPP	1B	Leupp 1B inspection	50	NM
8/12/2024	8/31/2024	FLAG-WEST-PL	1204	Line 1204 pipeline maintenance MLV 33.25 to MLV 33.625	200	NM
8/13/2024	8/16/2024	CORNUDAS STA	1B	Cornudas B Station inspection	175	SM
8/13/2024	8/18/2024	WENDEN STA	WENDEN	Wenden 1A inspection	175	SM
8/13/2024	8/24/2024	TUCSON	1007	Line 1007 hydrotest - MLV 14 to MLV 14.125 - (Informational Only)	0	SM
8/13/2024	8/15/2024	BELEN	2A	Belen 2A maintenance	70	XO
8/20/2024	8/20/2024	PHOENIX	1110	Line 1110 cleaning tool Wenden to MLV 86	250	PHX
8/20/2024	8/22/2024	WINDOW ROCK	2B	Window Rock 2B inspection	32	NM
8/20/2024	8/22/2024	LAGUNA	STA	Laguna Station DOT/ESD Tests	97	XO
8/20/2024	8/23/2024	CORNUDAS STA	3A	Cornudas 3A inspection	60	SM
8/20/2024	8/31/2024	TUCSON	1007	Line 1007 hydrotest - MLV 17 to MLV 18 - (Informational Only)	0	SM
8/21/2024	8/21/2024	PHOENIX	1110	Line 1110 smart tool Wenden to MLV 86	250	PHX
8/27/2024	8/27/2024	EL PASO	1600	Line 1600 cleaning tool Cornudas B to El Paso C	300	SM
8/27/2024	8/29/2024	WINDOW ROCK	6B	Window Rock 6B inspection	31	NM
8/28/2024	8/30/2024	MOJAVE STA	1900	Mojave 3A inspection	117	MOJ
8/28/2024	8/28/2024	EL PASO	1600	Line 1600 smart tool Cornudas B to El Paso C	400	SM
8/29/2024	8/29/2024	EL PASO	1600	Line 1600 smart tool Cornudas B to El Paso C	300	SM
8/30/2024	8/30/2024	EL PASO	1600	Line 1600 smart tool Cornudas B to El Paso C	300	SM
9/2/2024	9/3/2024	CIMARRON STA	STA	Cimarron station maintenance	50	SM

9/2/2024	9/3/2024	LEUPP	6A	Leupp 6A inspection	50	NM
9/2/2024	12/2/2024	ODESSA PL	L3146	Line 1105/3146 pipeline maintenance	97	PR
9/3/2024	9/3/2024	PHOENIX	2027	Line 2027 cleaning tool (Indian Service Power Plant)	2	PHX
9/3/2024	9/27/2024	ODESSA PL	3101	Fuel to Phillips Crane Delivery (DCP) - 335444 DCP OPER/EPNG (DPHCRAFL) FUEL TO PH - Customer to zero Dth/d during Line 3101 Hydrottest - Request from EPNG to DCP to schedule during customer outage.	5	PR
9/3/2024	9/3/2024	EL PASO D	1D	El Paso 1D inspection	175	SM
9/4/2024	10/30/2024	GALLUP-SAN JUAN X	1300	Line 1300 special permit MLV 38 to MLV 39	88	XO
9/5/2024	9/5/2024	PHOENIX	2027	Line 2027 smart tool (Indian Service Power Plant)	2	PHX
9/9/2024	10/5/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 5	130	PHX
9/9/2024	10/5/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 4 to MLV 6.5	130	PHX
9/9/2024	10/11/2024	TUCSON	1100	Line 1100 pipeline repair Benson to Vail	200	SM
9/9/2024	10/11/2024	TUCSON	1103	Line 1103 pipeline repair Benson to Vail	300	SM
9/9/2024	11/3/2024	GALLUP-SAN JUAN X	1300/1301	Line 1300/1301 Hydrottests	100	XO
9/10/2024	9/12/2024	LEUPP	11A	Leupp 11A inspection	50	NM
9/10/2024	9/10/2024	PHOENIX	1100	Line 1100 cleaning tool Wenden to Ehrenberg	300	PHX
9/10/2024	9/12/2024	WINDOW ROCK	4A	Window Rock 4A inspection	32	NM
9/10/2024	9/14/2024	TUCSON	1007	Line 1007 hydrottest - MLV 13.75 to MLV 14 - (Informational Only)	0	SM
9/10/2024	9/13/2024	CORNUDAS STA	STA	Cornudas A Station DOT/ESD Tests	272	SM
9/10/2024	9/13/2024	KEYSTONE	STA	Keystone Station DOT/ESD Tests	591	PR
9/12/2024	9/12/2024	PHOENIX	1100	Line 1100 smart tool Casa Grande to Wenden	300	PHX
9/16/2024	9/19/2024	LEUPP	4B	Leupp 4B maintenance	50	NM
9/16/2024	9/19/2024	LEUPP	4B	Leupp 4B inspection	50	NM
9/16/2024	9/20/2024	VAIL STA	VAIL	Vail 2A maintenance	50	SM
9/16/2024	10/27/2024	EL PASO	1103	Line 1103 pipeline repair Hueco to El Paso	400	SM
9/16/2024	11/8/2024	LORDSBURG STA	1A	Lordsburg 1A maintenance	50	SM
9/17/2024	9/17/2024	SAN JUAN PL	1212	Line 1212 cleaning tool MLV 1 to MLV 3.25	175	SJ
9/17/2024	9/17/2024	CAPROCK	CAPROCK	Caprock 1A inspection	75	XO
9/17/2024	9/24/2024	CAPROCK	CAPROCK	Caprock 1A maintenance	75	XO
9/17/2024	9/17/2024	SAN JUAN PL	1219	Line 1219 cleaning tool MLV 3.75 to M.P. 30	150	SJ
9/17/2024	9/20/2024	KEYSTONE	STA	Keystone Station DOT/ESD Tests	591	PR
9/19/2024	9/19/2024	SAN JUAN PL	1212	Line 1212 smart tool MLV 1 to MLV 3.25	150	SJ
9/19/2024	9/19/2024	CAPROCK	CAPROCK	Caprock 2A inspection	75	XO
9/20/2024	9/20/2024	SAN JUAN PL	1219	Line 1219 smart tool MLV 3.75 to MP 30	150	SJ
9/20/2024	9/27/2024	WASHINGTON RANCH	STA	Washington Ranch Fall BHP Survey - No injection or withdrawal	250	SM

9/24/2024	9/24/2024	SAN JUAN PL	1218	Line 1218 cleaning tool Bondad to MLV 1	150	SJ
9/24/2024	9/24/2024	FLAGSTAFF - PL	1201	Line 1201 cleaning tool Navajo to Dilkon	168	NM
9/24/2024	10/31/2024	SAN JUAN PL	1200	Line 1200 special permit MLV 0 to MLV 1	150	SJ
9/25/2024	9/25/2024	SAN JUAN PL	1218	Line 1218 smart tool Bondad to MLV 1	150	SJ
9/25/2024	9/25/2024	FLAGSTAFF - PL	1201	Line 1201 smart tool Navajo to Dilkon	168	NM
9/25/2024	9/26/2024	ROSWELL	STA	Roswell Station DOT/ESD Tests	188	XO
10/1/2024	10/3/2024	WINDOW ROCK	2A	Window Rock 2A inspection	32	NM
10/1/2024	10/3/2024	WILLIAMS	1200, 1201, 1208	Williams 1C inspection	225	NM
10/1/2024	10/31/2024	TOPOCK-MOJAVE	2121	Line 2121 Hydrotest - SWG Bullhead City Gate Delivery, SWG Sam Joy Delivery and SWG Tierra Verde Delivery - Customers to zero Dth/d during Line 2121 Hydrotest - (DSWG MOH)	9	NM
10/1/2024	10/1/2024	ODESSA PL	1600	Line 1600 smart tool Waha to Gresham	400	PR
10/1/2024	10/11/2024	PHOENIX	1100	Line 1100 hydrotest Casa Grande to Gila	300	PHX
10/1/2024	10/17/2024	EHRENBERG	2000	Line 2000 hydrotest Wenden to Ehrenberg	350	SM
10/1/2024	1/1/2025	TUCSON	1103	Line 1103 pipeline repair Benson to Vail	225	SM
10/1/2024	11/22/2024	CORNUDAS STA	CORNUDAS	Cornudas 2A maintenance	75	SM
10/3/2024	10/3/2024	HACKBERRY STA	1204,1200	Hackberry Station inspection	250	NM
10/4/2024	10/4/2024	DUTCH FLATS STA	1104	Dutch Flats Station inspection	128	HX
10/5/2024	10/11/2024	SAN JUAN PL	1202	Line 1202 pipeline remediation Blanco to White Rock	300	SJ
10/7/2024	10/10/2024	TOM MIX STA	2000	Tom Mix Station maintenance	146	SM
10/7/2024	10/11/2024	SAN SIMON STA	2A	San Simon 2A inspection	45	SM
10/7/2024	12/15/2024	TOPOCK-MOJAVE	1204	Line 1204 Hydrotest Seligman to Hackberry	250	NM
10/7/2024	12/15/2024	TOPOCK-MOJAVE	1208	Line 1208 Hydrotest Seligman to Hackberry	150	NM
10/8/2024	10/8/2024	PHOENIX	2171	Line 2171 cleaning tool - MLV 1 to MLV 2 - (Mesquite Power Plant)	80	PHX
10/8/2024	10/8/2024	PHOENIX	1124	Line 1124 cleaning tool Casa Grande to South Mountain	163	PHX
10/8/2024	10/10/2024	WINDOW ROCK	5B	Window Rock 5B inspection	32	NM
10/8/2024	10/8/2024	DUTCH FLATS STA	1104	Dutch Flats 1A shut down checks	50	HX
10/8/2024	10/8/2024	EL PASO D	3D	El Paso 3D inspection	200	SM
10/8/2024	10/10/2024	FLORIDA STA	C	Florida 1C inspection	125	SM

10/9/2024	10/9/2024	DUTCH FLATS STA	1104	Dutch Flats 2A shut down checks	50	HX
10/9/2024	10/9/2024	LORDSBURG STA	1C	Lordsburg 1C maintenance	125	SM
10/10/2024	10/10/2024	PHOENIX	2171	Line 2171 smart tool - MLV 1 to MLV 2 - (Mesquite Power Plant)	80	PHX
10/10/2024	10/10/2024	PHOENIX	1124	Line 1124 smart tool Casa Grande to South Mountain	163	PHX
10/10/2024	10/10/2024	DUTCH FLATS STA	1104	Dutch Flats Station DOT/ESD Tests	128	HX
10/11/2024	10/11/2024	ORACLE STA	1A	Oracle Station inspection	200	SM
10/14/2024	10/18/2024	KEYSTONE	2B	Keystone 2B inspection	65	PR
10/15/2024	10/18/2024	HUECO STA	STA	Hueco Station DOT/ESD Tests	157	SM
10/15/2024	10/18/2024	WINK	STA	Wink Station DOT/ESD Tests	135	SM
10/17/2024	10/17/2024	EL PASO D	4D	El Paso 4D inspection	150	SM
10/21/2024	2/9/2025	TOPOCK-MOJAVE	1200	Line 1200 pipeline remediation Hackberry to Franconia	150	NM
10/22/2024	10/25/2024	PLAINS STA	STA	Plains Station DOT/ESD Tests - Deliveries cannot be made to INN30PLA, IW40-043, or IMUSTANG; during this outage, no gas can be received at INN26PLA.	762	AN
10/23/2024	10/23/2024	EUNICE B	1B	Eunice 1B maintenance	391	SM
10/24/2024	10/24/2024	EUNICE B	1B	Eunice 1B maintenance	140	SM
11/1/2024	11/1/2024	WINDOW ROCK	2B	Window Rock 2B inspection	35	NM
11/4/2024	11/4/2024	DEMING PL	1103	Line 1103 cleaning tool Deming to San Simon	300	SM
11/5/2024	11/5/2024	BONDAD	1A	Bondad 1A inspection	175	SJ
11/5/2024	11/5/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	300	SM
11/6/2024	11/27/2024	SAN JUAN PL	1200	Line 1200 special permit MLV 0 to MLV 1	150	SJ
11/6/2024	11/6/2024	BONDAD	1B	Bondad 1B inspection	200	SJ
11/7/2024	11/7/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	300	SM
11/8/2024	11/8/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	512	SM
11/9/2024	11/9/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	512	SM
11/12/2024	11/19/2024	WINDOW ROCK	5A	Window Rock 5A inspection	32	NM
11/20/2024	11/23/2024	WILLCOX STA	2A	Willcox 2A inspection	109	SM
12/2/2024	12/8/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Seligman to Hackberry	150	NM
12/3/2024	12/3/2024	ROSWELL	3A	Roswell 3A inspection	65	XO
12/3/2024	12/17/2024	WINDOW ROCK	3B	Window Rock 3B inspection	32	NM
12/10/2024	12/10/2024	TOM MIX STA	1A	Tom Mix 1A inspection	43	SM
12/16/2024	1/2/2025	LEUPP	5B	Leupp 5B inspection	50	NM
12/17/2024	12/19/2024	LEUPP	4B	Leupp 4B inspection	50	NM

1/1/2025	2/1/2025	DEMING PL	2174	Line 2174 Hydrotest MLV 0 to MLV 1 - Lordsburg Power Plant Delivery and Lordsburg City Gate to zero Dth/d during Line 2174 Hydrotest - (ILRDSBRG and DLORDAFT)	57	SM
----------	----------	-----------	------	--	----	----