

El Paso Pipeline Maintenance Summary


This document lists major maintenance and construction outages that are being planned on the EPNG pipeline system for the next 12 to 15 months. The purpose of this posting is to make customers aware of **proposed outages** that will affect throughput on the various systems of the pipeline. Dates may change based on changing business conditions or to coordinate with outages on interconnecting pipelines. **Comments regarding alternate dates are welcome.**

This document is not intended to be an official notice. When outages are finalized, they will be posted as Informational Postings, found on the EPNG Pipeline Company Home Page. Refer to those notices for current outages.

This outage schedule will normally be updated weekly or by special edition if warranted. Please refer to the revision date.

El Paso Natural Gas Co. Outage Schedule

All dates are tentative and subject to change. See EBB Maintenance notices for finalized dates and impacts.



Revised: 9/20/2024

Questions? Call John Althoff 719-667-7750

EPNG will post an update for the impact to the system as soon as possible. TBD (To Be Determined)

Start Date	End Date	Location	Unit	Maintenance Activity	Reduction in MMcf/d	Oregion
11/7/2013	12/31/2024	WINDOW ROCK	3A	Window Rock 3A repair pending	35	NM
7/21/2015	12/31/2024	WILLIAMS	1204	Williams 4B repair pending	35	NM
12/1/2015	12/31/2024	LEUPP	1A	Leupp 1A repair pending	25	NM
8/4/2016	12/31/2024	MONUMENT STA	1B	Monument 1B repair pending	20	SM
9/8/2017	12/31/2024	LEUPP	9A	Leupp 9A repair pending	25	NM
1/1/2018	12/31/2024	CASA GRANDE	1A	Casa Grande 1A repair pending	42	SM
11/6/2018	12/31/2024	WINDOW ROCK	1B	Window Rock 1B repair pending	35	NM

5/27/2021	12/31/2025	PLAINS STA	15A	Plains 15A repair	50	SM
5/28/2021	12/31/2024	PLAINS STA	8	Plains 8A repair	35	SM
6/14/2022	12/31/2024	FLAGSTAFF	2A	Flagstaff 2A repair	115	NM
7/19/2022	11/29/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
11/30/2022	12/31/2024	FLAGSTAFF	1A	Flagstaff 1A repair	115	NM
6/27/2023	12/31/2024	LEUPP	2A	Leupp 2A repair pending	0	NM
10/30/2023	12/31/2024	LEUPP	3A	Leupp 3A repair pending	50	NM
4/1/2024	12/31/2024	KEYSTONE	9A	Keystone 9A repair	35	PR
4/15/2024	12/31/2024	DIMMITT STA	3A	Dimmitt 3A maintenance	50	AN
5/6/2024	9/30/2024	TOPOCK-MOJAVE	1200	Line 1200 Hydrotest Seligman to Hackberry	150	NM
5/8/2024	10/25/2024	PLAINS STA	3	Plains 3A repair	50	SM
5/8/2024	9/30/2024	CAPROCK	1A	Caprock 1A repair	75	XO
5/16/2024	9/20/2024	PLAINS STA	9	Plains 9A repair	50	SM
7/30/2024	10/4/2024	TUCSON	1008	Line 1008 pipeline remediation - MLV 11 to MLV 11.5 - (Informational Only)	0	SM
8/2/2024	9/30/2024	PECOS RIVER STA	3A	Pecos River 3A maintenance	100	SM
9/6/2024	10/6/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 5	130	PHX
9/6/2024	10/6/2024	PHOENIX	1203	Line 1203 pipeline maintenance MLV 4 to MLV 5.5	130	PHX
9/9/2024	10/11/2024	TUCSON	1100	Line 1100 pipeline repair Benson to Vail	200	SM
9/9/2024	10/11/2024	TUCSON	1103	Line 1103 pipeline repair Benson to Vail	300	SM
9/9/2024	9/30/2024	TOPOCK-MOJAVE	2121	Line 2121 External Corrosion Dig Assesment - SWG Bullhead City Gate - Customer Affected	0	NM
9/10/2024	9/25/2024	TUCSON	1007	Line 1007 hydrotest - MLV 17 to MLV 18 - (Informational Only)	0	SM
9/12/2024	11/10/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
9/12/2024	11/10/2024	TOPOCK-MOJAVE	1201	Line 1201 Hydrotest Seligman to Hackberry	150	NM
9/16/2024	10/18/2024	SAN JUAN PL	1201	Line 1201 Hydrotest MLV 0 to MLV 1	150	SJ
9/1/2024	11/8/2024	LORDSBURG STA	1A	Lordsburg 1A maintenance	86	SM
9/17/2024	12/14/2024	TUCSON	1100	Line 1100 pipeline maintenance Dragoon to Vail	200	SM
9/17/2024	9/20/2024	KEYSTONE	STA	Keystone Station DOT/ESD Tests	591	PR
9/18/2024	9/27/2024	PLAINS STA	10	Plains 10A maintenance	45	SM
9/18/2024	11/6/2024	GALLUP-SAN JUAN X	1300	Line 1300 special permit MLV 38 to MLV 39	88	XO
9/20/2024	9/27/2024	WASHINGTON RANCH	STA	Washington Ranch Fall BHP Survey - No injection or withdrawal	250	SM
9/24/2024	9/24/2024	FLAGSTAFF - PL	1201	Line 1201 cleaning tool Navajo to Dilkon	168	NM

9/24/2024	9/26/2024	WINDOW ROCK	6B	Window Rock 6B inspection	31	NM
9/24/2024	9/26/2024	LEUPP	3B	Leupp 3B maintenance	50	NM
9/24/2024	9/26/2024	SELIGMAN	1200,1201,1208	Seligman C Station maintenance	175	NM
9/24/2024	9/27/2024	MOJAVE STA	1900	Mojave 1A and 2A maintenance (One Unit at a Time)	117	MOJ
9/24/2024	9/27/2024	CORNUDAS STA	1B	Cornudas B Station inspection	175	SM
9/24/2024	9/26/2024	ROSWELL	STA	Roswell Station DOT/ESD Tests	188	XO
9/24/2024	9/27/2024	WINK	STA	Wink Station DOT/ESD Tests	135	SM
9/25/2024	9/25/2024	FLAGSTAFF - PL	1201	Line 1201 smart tool Navajo to Dilkon	168	NM
9/30/2024	10/2/2024	WENDEN STA	2B	Wenden 2B maintenance	75	SM
9/30/2024	12/31/2024	SAN SIMON STA	STA	San Simon Station maintenance	175	SM
10/1/2024	10/3/2024	WINDOW ROCK	2A	Window Rock 2A inspection	32	NM
10/1/2024	10/3/2024	WILLIAMS	1200, 1201, 1208	Williams 1C inspection	225	NM
10/1/2024	10/31/2024	TOPOCK-MOJAVE	2121	Line 2121 Hydrotest - Calpine South Delivery (ICPSOUTH) Customer to zero Dth/d during pipeline drawdown period for Line 2121 Hydrotest. Line 2121 Hydrotest - SWG Bullhead City Gate Delivery, SWG Sam Joy Delivery and SWG Tierra Verde Delivery - Customers to zero Dth/d during Line 2121 Hydrotest Duration - (DSWG MOH)	95	NM
10/1/2024	10/4/2024	HUECO STA	1100-1103	Hueco Station DOT/ESD Tests	157	SM
10/1/2024	10/4/2024	HUECO STA	1A	Hueco 1A inspection	75	SM
10/1/2024	11/22/2024	CORNUDAS STA	1100-1103	Cornudas 2A maintenance	75	SM
10/8/2024	10/10/2024	TOM MIX STA	2000	Tom Mix Station maintenance	146	SM
10/8/2024	10/9/2024	CASA GRANDE	2C	Casa Grande 2C maintenance	75	SM
10/8/2024	10/8/2024	PHOENIX	2171	Line 2171 cleaning tool - MLV 1 to MLV 2 - (Mesquite Power Plant)	80	PHX
10/8/2024	10/8/2024	PHOENIX	1124	Line 1124 cleaning tool Casa Grande to South Mountain	163	PHX
10/8/2024	10/10/2024	WINDOW ROCK	5B	Window Rock 5B inspection	32	NM
10/8/2024	10/10/2024	LEUPP	1B	Leupp 1B inspection	50	NM
10/8/2024	10/8/2024	DUTCH FLATS STA	1104	Dutch Flats 1A shut down checks	50	HX
10/8/2024	10/9/2024	FLORIDA STA	1C	Florida 1C inspection	125	SM
10/9/2024	10/9/2024	PHOENIX	1124	Line 1124 smart tool Casa Grande to South Mountain	163	PHX

10/9/2024	10/9/2024	HACKBERRY STA	1204,1200	Hackberry Station inspection	250	NM
10/9/2024	10/9/2024	DUTCH FLATS STA	1104	Dutch Flats 2A shut down checks	50	HX
10/10/2024	10/11/2024	ORACLE STA	1A	Oracle Station inspection	200	SM
10/10/2024	10/10/2024	DUTCH FLATS STA	1104	Dutch Flats Station inspection	128	HX
10/10/2024	10/10/2024	PHOENIX	2171	Line 2171 smart tool - MLV 1 to MLV 2 - (Mesquite Power Plant)	80	PHX
10/10/2024	10/10/2024	PHOENIX	1124	Line 1124 smart tool Casa Grande to South Mountain	163	PHX
10/10/2024	10/10/2024	DUTCH FLATS STA	1104	Dutch Flats Station DOT/ESD Tests	128	HX
10/10/2024	10/11/2024	LORDSBURG STA	1C	Lordsburg 1C maintenance	125	SM
10/14/2024	11/22/2024	FLAG-WEST-PL	1204	Line 1204 pipeline maintenance MLV 31 to MLV 33.375	200	NM
10/14/2024	11/22/2024	FLAG-WEST-PL	1208	Line 1208 pipeline maintenance MLV 31.25 to MLV 33	150	NM
10/14/2024	10/18/2024	AMARILLO PL	1114	Line 1114 pipeline maintenance Getty Schafer to Dumas	75	AN
10/14/2024	10/24/2024	WILLCOX STA	2A	Willcox 2A maintenance	130	SM
10/15/2024	10/15/2024	ODESSA PL	1115	Line 1115 maintenance tool run Eunice to Goldsmith 802164 - Buckhorn Receipt - WTGGAS/EPNG (IWTGBUCK) BUCKHORN REC - Customer to zero Dth/d during Line 1115 maintenance tool run 302381 - Phillips Goldsmith Receipt - DCP OPER/EPNG (IPHGOLDS) RES FM PHI - Customer to zero Dth/d during Line 1115 maintenance tool run	220	PR
10/16/2024	10/17/2024	LEUPP	3C	Leupp 3C maintenance	100	NM
10/16/2024	11/9/2024	GALLUP-N ML	1204	Line 1204 Hydrotest Window Rock to Navajo	150	XO
10/15/2024	10/15/2024	ODESSA PL	1600	Line 1600 cleaning tool Waha to Gresham	400	PR
10/16/2024	10/16/2024	ODESSA PL	1600	Line 1600 cleaning tool Waha to Gresham	400	PR
10/17/2024	10/17/2024	ODESSA PL	1600	Line 1600 smart tool Waha to Gresham	400	PR
10/21/2024	10/25/2024	WENDEN STA	1A	Wenden 1A (GE) maintenance	125	SM
10/21/2024	2/9/2025	TOPOCK-MOJAVE	1200	Line 1200 pipeline remediation Hackberry to Franconia	150	NM
10/22/2024	10/22/2024	CAPROCK	CAPROCK	Caprock 1A inspection	75	XO
10/22/2024	10/24/2024	WINDOW ROCK	2B	Window Rock 2B inspection	32	NM
10/22/2024	10/25/2024	PLAINS STA	STA	Plains Station DOT/ESD Tests - Deliveries cannot be made to INN30PLA, IW40-043, or IMUSTANG; during this outage, no gas can be received at INN26PLA.	762	AN

10/23/2024	10/23/2024	CAPROCK	CAPROCK	Caprock 2A inspection	75	XO
10/23/2024	10/23/2024	EUNICE B	1B	Eunice 1B maintenance	391	SM
10/24/2024	10/24/2024	EUNICE B	1B	Eunice 1B maintenance	140	SM
10/28/2024	12/6/2024	SAN JUAN PL	1200	Line 1200 special permit MLV 0 to MLV 1	150	SJ
10/29/2024	10/31/2024	LEUPP	6A	Leupp 6A inspection	50	NM
10/29/2024	10/31/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run - 20 Mmcf/d	50	PR
10/29/2024	10/29/2024	BLUEWATER	3B	Bluewater 3B maintenance	100	XO
10/29/2024	10/29/2024	EUNICE C	3C	Eunice 3C mechanical Inspection no flow at ITEXNEUN (377034) during this maintenance only. Alternate scheduling location IWAREUNI	77	PR
10/31/2024	10/31/2024	ODESSA PL	L3140	WTG Jameson Receipt (ISUNJAME) - Flow Required During Tool Run - 20 Mmcf/d	50	PR
11/1/2024	11/1/2024	WINDOW ROCK	2B	Window Rock 2B inspection	35	NM
11/4/2024	11/4/2024	DEMING PL	1103	Line 1103 cleaning tool Deming to San Simon	300	SM
11/5/2024	11/7/2024	MOJAVE STA	1900	Mojave 3A inspection	117	MOJ
11/5/2024	11/7/2024	SAN JUAN PL	1218	Line 1218 smart tool Bondad to MLV 1	150	SJ
11/5/2024	11/5/2024	BONDAD	1A	Bondad 1A inspection	175	SJ
11/5/2024	11/5/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	300	SM
11/6/2024	11/6/2024	BONDAD	1B	Bondad 1B inspection	200	SJ
11/7/2024	11/7/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	300	SM
11/8/2024	11/8/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	512	SM
11/9/2024	11/9/2024	DEMING PL	1103	Line 1103 smart tool Deming to San Simon	512	SM
11/11/2024	1/5/2025	TOPOCK-MOJAVE	1208	Line 1208 Hydrotest Seligman to Hackberry	150	NM
11/12/2024	11/12/2024	TUCSON	1008 / 1015	Line 1008/1015 cleaning tool MLV 14.5 to Mission Road	20	SM
11/12/2024	11/13/2024	WILLIAMS	2B	Williams 2B maintenance	50	NM
11/12/2024	11/19/2024	WINDOW ROCK	5A	Window Rock 5A inspection	32	NM

11/13/2024	11/13/2024	CARLSBAD PIPE	3191	<p>Line 3191 cleaning tool Pecos River to South Carlsbad</p> <p>334819 - East Loving Receipt - (IELOVING) - Customer to zero Dth/d during tool run.</p> <p>358846 - Pinn Cpd #2 Receipt - (IPINCPD2) - Customer to zero Dth/d during tool run.</p> <p>50530 - Higby Hole Receipt - (IHIGBYHL) - Customer to zero Dth/d during tool run.</p> <p>48862 - Bounds #1 and #2 Receipts - (IBOUNDSR) - Customer to zero Dth/d during tool run.</p> <p>334853 - Crawford Receipt - (ICRAWFRD) - Customer to zero Dth/d during tool run.</p> <p>314843 - Fsd South Carlsbad Receipt - (IMLSCARL) - Customer to zero Dth/d during tool run.</p> <p>334823 - Nueva Vista Receipt - (INUVISTA) - Customer to zero Dth/d during tool run.</p>	375	SM
11/13/2024	11/13/2024	SAN JUAN PL	1212	Line 1212 smart tool MLV 1 to MLV 3.25	150	SJ
11/13/2024	11/14/2024	SAN JUAN PL	1212	Line 1212 cleaning tool MLV 1 to MLV 3.25	175	SJ
11/13/2024	11/14/2024	WENDEN STA	STA	Wenden Station maintenance	150	SM
11/14/2024	12/14/2024	PHOENIX	1100	Line 1100 pipeline maintenance MLV 77 and MLV 79	300	PHX
11/14/2024	11/14/2024	TUCSON	1008 / 1015	Line 1008/1015 smart tool MLV 14.5 to Mission Road	20	SM
11/14/2024	11/15/2024	WILLIAMS	5B	Williams 5B maintenance	70	NM

11/14/2024	11/14/2024	CARLSBAD PIPE	3191	Line 3191 smart tool Pecos River to South Carlsbad 334819 - East Loving Receipt - (IELOVING) - Customer to zero Dth/d during tool run. 358846 - Pinn Cpd #2 Receipt - (IPINCPD2) - Customer to zero Dth/d during tool run. 50530 - Higby Hole Receipt - (IHIGBYHL) - Customer to zero Dth/d during tool run. 48862 - Bounds #1 and #2 Receipts - (IBOUNDSR) - Customer to zero Dth/d during tool run. 334853 - Crawford Receipt - (ICRAWFRD) - Customer to zero Dth/d during tool run. 314843 - Fsd South Carlsbad Receipt - (IMLSCARL) - Customer to zero Dth/d during tool run. 334823 - Nueva Vista Receipt - (INUVISTA) - Customer to zero Dth/d during tool run.	375	SM
11/14/2024	12/14/2024	PHOENIX	1100	Line 1100 hydrotest Casa Grande to Gila	300	PHX
11/19/2024	11/21/2024	SAN SIMON STA	3A	San Simon 3A inspection	20	SM
12/2/2024	12/8/2024	FLAG-WEST-PL	1201	Line 1201 pipeline remediation Seligman to Hackberry	150	NM
12/3/2024	12/3/2024	EL PASO D	4D	El Paso 4D inspection	150	SM
12/3/2024	12/3/2024	ROSWELL	3A	Roswell 3A inspection	65	XO
12/3/2024	12/17/2024	WINDOW ROCK	3B	Window Rock 3B inspection	32	NM
12/3/2024	12/13/2024	EL PASO C	1C	El Paso C Station maintenance	175	SM
12/10/2024	12/10/2024	TOM MIX STA	1A	Tom Mix 1A inspection	43	SM
12/17/2024	12/19/2024	LEUPP	4B	Leupp 4B inspection	50	NM
10/6/2025	10/26/2025	DEMING PL	2174	Line 2174 Hydrotest MLV 0 to MLV 1 - Lordsburg Power Plant Delivery and Lordsburg City Gate to zero Dth/d during Line 2174 Hydrotest - (ILRDSBRG and DLORDAFT)	57	SM