

This is a summary of the current status of all NGPL 2022 Pipeline Outages and Maintenance Projects. This document is subject to change as the season progresses to reflect the updated status of all outages and maintenance projects including, but not limited to, project delays, cancellations and additions. Additionally, anticipated impact and restrictions are subject to change.

*Unless otherwise noted, all listed meters will be physically shut-in for the duration of the project.

*Unless otherwise noted, all scheduled dates represent gas days as defined in the Natural Gas Pipeline tariff to mean a period of twenty-four consecutive hours, beginning and ending at 9:00 a.m. (Central Clock Time).

*Typical Timeline for ILI reporting is below.

Type of In-Line Inspection tool	# of weeks to determine a successful run	# of weeks to Preliminary Report	# of Weeks to Final Aligned Report
MFL	1-2	3-4	8-13
AFD	2-3	3-4	12-16
EMAT	2-3	N/A	17-30

*** Indicates revision

Outage #	Revised	Start Date	End Date	Reason Changed	Prev. Start Date	Prev. End Date	System	Line	Segment	Location	Scheduling Location	Maintenance Activity	Restriction Level	Pool Location	Meter(s) in Impacted Area
X20-877776		09/24/20	UFN				AM	INDIAN BASIN	7	CS 167	CS 167	Force Majeure - See latest Force Majeure Posting on Natural's EBB	Effective for gas day Thursday, September 24, 2020, Intraday 1 Cycle, Natural will schedule all transports to 0% of contract MDQ into and out of Segment 7. Segment 8 and Segment 9 of the Permian Zone are not impacted by this force majeure event.		
X22-507414		06/09/22	09/07/22				MKT	VOLO #2	40	113		ILI Tool Runs - Cleaning/Gauge 6/9, Caliper 6/14, AFD 9/7	No anticipated impact		
X21-1150479		06/27/22	09/21/22				GC	GC #1	22	300/341		Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X21-1054763		07/26/22	10/06/22				GC	GC #1	28	311/312		ILI Tool Runs - Cleaning 7/26, Gauge 7/28, MFL 8/4, Hard Spot 8/8, AFD 8/11, EMAT 10/6	No anticipated impact		
X20-1108168	***	08/01/22	09/01/22	Project Change		8/25/22	AM	AM #2	14	110	110	Install Launcher and Receiver	No Anticipated Impact		
X21-1162544		08/02/22	09/30/22				MKT	CAL #3	33	113	LOC 904758, LOC 906107	Install Launchers and Receivers	The following locations are unavailable: LOC 904758 ANR South Joliet #2 Will, 906107 Midwstrn Channahon Will. No transport services will be scheduled.		LOC 904758 ANR South Joliet #2 Will, 906107 Midwstrn Channahon Will
X21-1093952	***	08/14/22	08/29/22	Completed			AM	AM #3	11	105/106	TBD	Pipeline Integrity	If remediation is required all transport services are at risk		
X21-1091196	***	08/16/22	08/26/22	Completed			GC	GC #3	27	304/305	TBD	ILI Tool Runs - Cleaning 8/16, Cleaning 8/17, Gauge 8/19, AFD 8/23, EMAT 8/25	No anticipated impact		
X21-1150477		08/16/22	08/31/22				GC	GC #2	27	304/305	TBD	Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X22-825564	***	08/17/22	09/02/22	Completed			GC	GC #2	27	307/308	TBD	Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X21-1093894		08/22/22	09/02/22				MKT	HOWARD STREET #1 & #2	30	113	TBD	Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X22-877972	***	08/29/22	UFN	Added			GC		15	801	801	Force Majeure	Primary Firm and Secondary in-path Firm transports to 0% of contract MDQ through CS 801. AOR/ITS and Secondary out-of-path Firm transports are not available during this event.		
X21-1150484		08/30/22	09/23/22				GC	GC #1	22	302/301	TBD	Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X22-804732	***	09/06/22	10/31/22	Postponed			GC		17	802	LOC 44439	Station Maintenance	LOC 44439 MEP Lamar will be unavailable. No transport services will be scheduled.		
X21-1093906	***	09/07/22	09/30/22	Added			AM	AM #2	11	105/106	TBD	Pipeline Integrity	If remediation is required, all transport services are at risk of not being fully scheduled.		
X22-847603		09/07/22	09/12/22				GC		15	801	LOC 905317 Targa MC Enville Pt Love	Meter Maintenance	LOC 905317 Targa MC Enville Pt Love is unavailable. No transport services will be scheduled.		
X21-1054827		09/13/22	09/13/22				AM	AM #2	10	103		ILI Tool Runs - AFD 9/13	This project has an impact to maximum capacity. However, in order to mitigate customer impact and based on current operating conditions, Natural does not anticipate limiting primary firm transport services, at this time. If conditions change Natural will post an update.		

