

TGP - Outage Impact Report Seven Day Forecast (updated 05/29/25)									-Primary impact restrictions may be necessary -Major impact restrictions may be necessary -Minor impact restrictions may be necessary depending on flow conditions -Little to no impact, though minor outages may cause incremental reductions	
Station / Seg	Est Nominal Operating Capacity	Monday (6/2)	Tuesday (6/3)	Wednesday (6/4)	Thursday (6/5)	Friday (6/6)	Saturday (6/7)	Sunday (6/8)	Primary Outage(s) that may Impact Throughput	
	(Thousand Dth)	Est. Operational Capacity (Operational Impact) - Thousand Dth								
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	1,767	1,767		
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	803	803		
This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.										

TGP - Outage Impact Report June 2025 (updated 05/29/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/2 - 6/8)	Week 2 (6/9 - 6/15)	Week 3 (6/16 - 6/22)	Week 4 (6/23 - 6/29)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409 (Donna Line) (segment 490 FH)	564		564	564	564	
Station 1 (segment 101 BH)	400		400	400	400	
Station 9 (segment 109 BH)	1,028		630 (398)	630 (398)	875 (153)	MLV 13-3 to MLV 17-3: Pig Run - Cleaning 6/10/25 (M) (6/10/2025) MLV 13-3 to MLV 17-3: Pig Run - EMAT 6/20/25 (M) (6/20/2025) MLV 13-3 to MLV 17-3: Pig Run - Gauge 6/12/25 (M) (6/12/2025) MLV 13-3 to MLV 17-3: Pig Run - MFL-A 6/16/25 (M) (6/16/2025) MLV 13-3 to MLV 17-3: Pig Run - MFL-C 6/18/25 (M) (6/18/2025) MLV 4-1 to MLV 5-1: Anomaly Remediation (5/20/2025 - 6/17/2025) MLV 8-1 to MLV 9-1: Anomaly Remediation (6/3/2025 - 7/2/2025)
Station 17 (segment 117 FH)	758		740 (18)	753 (5)	753 (5)	MLV 17-1D to MLV 20-1A: Anomaly Remediation (6/16/2025 - 7/4/2025) MLV 19-3 to MLV 19-3A: Class Change Pipe Replacement (6/10/2025 - 7/3/2025) MLV 20-1BR to MLV 24-1A: Anomaly Remediation (5/26/2025 - 6/13/2025)
Station 25 (segment 125 FH)	714		709 (5)	709 (5)	564 (150)	MLV 25-2 to MLV 26-2: Anomaly Remediation (6/10/2025 - 6/17/2025) MLV 25-3 to MLV 32-3: Pig Run - Maintenance (6/26/2025)
Station 40 South (segment 132 FH)	912		683 (229)	683 (229)	683 (229)	MLV 39-2 to MLV 40-2S: Anomaly Remediation (5/19/2025 - 7/15/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 7/15/2025)
Station 40 KN South (segment 501 FH)	268		268	268	200 (68)	Sta 500-1 to Sta 823 (MLV 507-1): Pig Run - Maintenance (M) (6/24/2025)
Station 47 (segment 143 FH)	1,176		721 (455)	1171 (5)	1171 (5)	MLV 40-1D to MLV 47-1S: Pig Runs - Cleaning / Gauge 6/5 - 6/10 (M) (6/5/2025 - 6/10/2025) MLV 40-1D to MLV 47-1S: Pig Runs - TDW MDS 6/11 (M) (6/11/2025) MLV 40-4D to MLV 47-4S: Pig Runs - Maintenance (M) (6/10/2025) MLV 41-2 to MLV 42-2: Anomaly Remediation (5/21/2025 - 7/2/2025) MLV 47-1A to MLV 48-1: Class Change (6/2/2025 - 11/30/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 62-3 to MLV 63-3S: Shallow Pipe Lowering (6/2/2025 - 6/19/2025) Sta 47: Unit 2D - 16K inspection & turbochargers (6/9/2025 - 7/25/2025) Sta 63: Unit 1D - Safety Device Checks (6/24/2025 - 6/26/2025)
Station 63 (segment 163 FH)	1,233		1120 (113)	945 (288)	1130 (103)	MLV 63-2D to MLV 69-2: Pig Runs - Cleaning / Gauge 6/17/25 (6/17/2025) MLV 63-2D to MLV 69-2: Pig Runs - MDS 6/19/25 (6/19/2025) MLV 71-2D to MLV 79-2S: Pig Runs - EMAT 6/24/25 (6/24/2025) MLV 81-1 to MLV 82-1: Anomaly Remediation (6/2/2025 - 6/14/2025) MLV 83-1 to MLV 83-1a: Anomaly Remediation (6/2/2025 - 6/14/2025) MLV 84-1 to MLV 85-1: Anomaly Remediation (6/16/2025 - 6/21/2025) MLV 85-1 to MLV 86-1: Anomaly Remediation (6/23/2025 - 6/28/2025)
Station 823 (segment 823 BH)	686		686	686	686	
Station 834 (segment 834 BH)	679		670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284		284	220 (64)	220 (64)	MLV 838-1 TO MLV 834-1: Pig Runs - Cleaning / Gauge 6/16 - 6/18 (M) (6/16/2025 - 6/18/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN AFD (MFL-C) 6/24 (M) (6/24/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN CAL / IMU 6/19 (M) (6/19/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN EMAT 6/26 (M) (6/26/2025)
Station 527 (segment 527 BH)	2,292		1840 (452)	2,292	2,292	Sta 530: Scrubber Inspection / Filter Replacement (6/9/2025 - 6/13/2025)
MLV 548 (segment 542 BH)	1,597		1480 (117)	1345 (252)	1575 (22)	Sta 534: Scrubber Inspection / Filter Replacement (6/16/2025 - 6/20/2025) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 6/20/2025)
Station 860 (segment 548 BH)	1,516		500 (1016)	500 (1016)	500 (1016)	MLV 556-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 557-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 558-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) Sta 550: Unit 3A - Turbocharger Exchange & Engine Overhaul (6/9/2025 - 7/18/2025) Sta 550: Unit 4A - Turbocharger Exchange (6/2/2025 - 6/13/2025) Sta 555: Unit 2A - Engine Maintenance (6/9/2025 - 6/13/2025) Sta 555: Unit 6A - Engine Maintenance (6/16/2025 - 6/20/2025)

TGP - Outage Impact Report June 2025 (updated 05/29/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/2 - 6/8)	Week 2 (6/9 - 6/15)	Week 3 (6/16 - 6/22)	Week 4 (6/23 - 6/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 860 North (Segment 860 BH)	1,793		915 (878)	915 (878)	915 (878)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 7/21/2025) MLV 560-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 561-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 562-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 563-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 564-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) Sta 860: Force Majeure (8/18/2023 - 9/28/2025) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 6/28/2025) Sta 860: Unit 1B - Replace Lubrication System & Electronic Bearing System (6/23/2025 - 7/3/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645		1900 (745)	2000 (645)	1970 (675)	MLV 106-1D to MLV 111-7BR: Make Piggable Valve MLV 107-7 & MLV 109-7 Replacements (M) (6/8/2025 - 7/19/2025) MLV 106-3C to MLV 107-3: Anomaly Remediation (6/2/2025 - 6/21/2025) MLV 107-3 to MLV 108-3: Anomaly Remediation (6/2/2025 - 6/21/2025) MLV 108-3 to MLV 109-3: Anomaly Remediation (6/23/2025 - 7/12/2025) MLV 109-3 to MLV 109-3A: Anomaly Remediation (6/23/2025 - 7/12/2025) MLV 96-2 to MLV 99-2: PHMSA Immediate Anomaly Remediation (5/22/2025 - 6/13/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 7/31/2025) Sta 106: Unit 6B - Engine Inspection (6/16/2025 - 6/20/2025) Sta 87: Unit 3D - Turbocharger Exchange (4/28/2025 - 6/13/2025) Sta 871 Campbellsville: Annual ESD Test (6/24/2025 - 6/25/2025) Sta 871: Scrubber/Filter/Separator Inspection & Cleaning (6/23/2025 - 6/27/2025) Sta 875 Richmond: Annual ESD Test & Maintenance (6/10/2025 - 6/12/2025) Sta 96 Campbellsville: Annual ESD Test (6/9/2025 - 6/12/2025) Sta 96 Campbellsville: Annual Substation Inspection (6/9/2025 - 6/12/2025) Sta 96: Unit 8C - Anchor Bolt Inspection (6/9/2025 - 6/12/2025)
Station 114 (segment 114 BH)	920		300 (620)	375 (545)	375 (545)	MLV 120-2 to MLV 121-2: Anomaly Remediation (6/7/2025 - 6/28/2025) Sta 118A Tyler Mountain: Unit 1A - 4k Hr Inspection (6/9/2025 - 6/11/2025)
Station 204 (Segment 204 BH)	1,827		1601 (226)	1721 (106)	1736 (91)	MLV 204-2 to MLV 205-2: Anomaly Remediation (6/6/2025 - 6/21/2025) MLV 209-3 to MLV 210-3A: Class Change Replacement (5/27/2025 - 6/30/2025) MLV 219-2 to MLV 214-2: Maintenance Pig (6/10/2025) Sta 204: Unit 11A - Compressor Inspection (6/16/2025 - 6/27/2025) Sta 209: Unit 5A - Turbo Replacement (6/9/2025 - 6/12/2025)
Station 219 to Station 224 (Segment 219 FH)	540		540	500 (40)	540	MLV 219-2 to MLV 220-2: Maintenance Pig (6/17/2025)
Station 237 (segment 237 FH)	1,017		1,017	1,017	930 (87)	Sta 237: Unit 3A - Unit 3A Device Tests (6/26/2025)
Station 245 (segment 245 FH)	997		975 (22)	785 (212)	997	Sta 241: Annual ESD Test (6/17/2025) Sta 241: Point to Point and Trans Cals (6/18/2025) Sta 241: Unit 1A - Main Bearing, Turbo, Compressor Boring & Valve Operator (5/19/2025 - 6/21/2025)
MLV 256 West (segment 249 FH)	1,213		1195 (18)	1195 (18)	1195 (18)	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 7/3/2025)
Station 254 (segment 256 FH)	1,213		1100 (113)	1100 (113)	1050 (163)	MLV 258-1 to MLV 259-1: Anomaly Remediation (4/28/2025 - 6/21/2025) MLV 259-1 to MLV 260-1: Anomaly Remediation (6/23/2025 - 7/19/2025)
Station 261 Discharge East (segment 261 FH)	941		930 (11)	941	941	Sta 261: Unit 4A - Compressor Rod Packing (M) (6/10/2025 - 6/12/2025)
Station 266A (segment 282 FH)	371		371	350 (21)	350 (21)	MLV 266A-102A to 266A-104A: Make Piggable - Tee Replacement (M) (6/17/2025 - 6/26/2025)
Concord Lateral Sta 270B (segment 284 FH)	136		120 (16)	125 (11)	136	MLV 270B-104B TO MLV 270B-105A: Pig Runs - Cal / IMU 6/10/25 (M) (6/10/2025) MLV 270B-104B TO MLV 270B-105A: Pig Runs - Cleaning / Gauge 6/9/25 (M) (6/9/2025) MLV 270B-104B TO MLV 270B-105A: Pig Runs - MFL-C 6/12/25 (M) (6/12/2025) MLV 270B-105B TO MLV 270B-106: Pig Runs - Cleaning / Gauge 6/17/25 (M) (6/17/2025) MLV 270B-105B TO MLV 270B-106: Pig Runs - MFL-A / Cal /IMU Combo 6/18/25 (M) (6/18/2025)
Station 307 (segment 307 BH)	1,148		1130 (18)	840 (308)	1,148	MLV 219-2 to MLV 301-1: Anomaly Remediation (6/16/2025 - 6/21/2025) Sta 219: Unit 10A - Install New Foundation Chocks (5/5/2025 - 6/13/2025) Sta 219: Unit 11A - Install New Foundation Chocks (5/5/2025 - 6/13/2025) Sta 307: Unit 5A - Engine Testing (6/16/2025 - 6/20/2025) Sta 310: Unit 1A - Water Wash & Borescope (6/17/2025 - 6/18/2025)
Station 315 (segment 315 BH)	1,854		1,854	1,854	1,854	

TGP - Outage Impact Report July 2025 (updated 05/29/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	875 (153)	1,028	1,028	702 (326)	702 (326)	MLV 8-1 to MLV 9-1: Anomaly Remediation (6/3/2025 - 7/2/2025) MLV 8-3 to MLV 9-3: Anomaly Remediation (7/21/2025 - 8/8/2025)
Station 17 (segment 117 FH)	758	753 (5)	740 (18)	740 (18)	740 (18)	758	MLV 17-1D to MLV 20-1A: Anomaly Remediation (6/16/2025 - 7/4/2025) MLV 17-2D to MLV 20-2A: Anomaly Remediation (7/7/2025 - 7/11/2025) MLV 19-3 to MLV 19-3A: Class Change Pipe Replacement (6/10/2025 - 7/3/2025) MLV 20-1 to MLV 20-1BR: Class Change Pipe Replacement (7/8/2025 - 7/24/2025)
Station 25 (segment 125 FH)	714	714	714	714	714	714	
Station 40 South (segment 132 FH)	912	683 (229)	683 (229)	587 (325)	587 (325)	587 (325)	MLV 39-1 to MLV 40-1S: Anomaly Remediation (7/30/2025 - 8/12/2025) MLV 39-2 to MLV 40-2S: Anomaly Remediation (5/19/2025 - 7/15/2025) MLV 39-3 to MLV 40-3S: Anomaly Remediation (7/16/2025 - 7/29/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 7/15/2025)
Carthage Lateral (segment 700 FH)	323	323	323	323	175 (148)	323	Sta 40: Carthage Check Meter (M) (7/21/2025 - 7/24/2025)
Station 47 (segment 143 FH)	1,176	1171 (5)	941 (235)	1036 (140)	1016 (160)	1001 (175)	MLV 40-3 to MLV 47-3: Pig Run - EMAT 7/9/25 (M) (7/9/2025) MLV 41-2 to MLV 42-2: Anomaly Remediation (5/21/2025 - 7/2/2025) MLV 47-1A to MLV 48-1: Class Change (6/2/2025 - 11/30/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-2A to MLV 48-2: Anomaly Remediation (M) (7/21/2025 - 7/30/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - AFD 7/22/25 (7/22/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Caliper 7/17/25 (7/17/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Cleaning / Gauge 7/15/25 (7/15/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - EMAT 7/24/25 (7/24/2025) Sta 47: B Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: C Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: D Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: E Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: Transformer Inspection (7/7/2025 - 7/11/2025) Sta 47: Unit 2D - 16K inspection & turbochargers (6/9/2025 - 7/25/2025) Sta 63: Unit 2D - Safety Device Checks (7/1/2025 - 7/3/2025)
Station 63 (segment 163 FH)	1,233	1,233	1125 (108)	1105 (128)	1,233	1085 (148)	MLV 71-1D to MLV 77-1A: Pig Runs - Cleaning / Gauge 7/15/25 (7/15/2025) MLV 71-1D to MLV 77-1A: Pig Runs - MDS 7/17/25 (7/17/2025) MLV 82-2C to MLV 87-2S: Pig Runs - Cleaning / Gauge 7/29/25 (7/29/2025) MLV 82-2C to MLV 87-2S: Pig Runs - MDS 7/31/25 (7/31/2025) MLV 82-4C to MLV 83-4: Anomaly Remediation (7/14/2025 - 7/19/2025) MLV 84-4 to MLV 85-4: Anomaly Remediation (7/7/2025 - 7/12/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
MLV 548 (segment 542 BH)	1,597	1575 (22)	1575 (22)	1575 (22)	1575 (22)	1575 (22)	Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025)
Station 860 (segment 548 BH)	1,516	500 (1016)	1511 (5)	1511 (5)	1500 (16)	1500 (16)	MLV 556-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 557-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 558-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) Sta 550: Unit 2A - Compressor/Engine Overhaul (7/21/2025 - 8/15/2025) Sta 550: Unit 3A - Turbocharger Exchange & Engine Overhaul (6/9/2025 - 7/18/2025)
Station 860 North (Segment 860 BH)	1,793	915 (878)	1693 (100)	1693 (100)	1693 (100)	1693 (100)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 7/21/2025) MLV 560-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 561-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 562-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 563-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 564-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) Sta 860: Force Majeure (8/18/2023 - 9/28/2025) Sta 860: Unit 1B - Replace Lubrication System & Electronic Bearing System (6/23/2025 - 7/3/2025) Sta 860: Unit 6A - Electronic Bearing System (6/30/2025 - 7/3/2025)

TGP - Outage Impact Report July 2025 (updated 05/29/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	1970 (675)	1520 (1125)	2000 (645)	2375 (270)	2295 (350)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/14/2025 - 8/16/2025) MLV 106-1D to MLV 111-7BR: Make Piggable Valve MLV 107-7 & MLV 109-7 Replacements (M) (6/8/2025 - 7/19/2025) MLV 108-3 to MLV 109-3: Anomaly Remediation (6/23/2025 - 7/12/2025) MLV 109-3 to MLV 109-3A: Anomaly Remediation (6/23/2025 - 7/12/2025) MLV 109-5 to MLV 109-5A: Class Change Pipe Replacement (7/14/2025 - 7/31/2025) MLV 110-2 to MLV 106-2: Pig Runs - Cleaning / Gauge 7/7/25 (7/7/2025) MLV 110-2 to MLV 106-2: Pig Runs - ROSEN MFL-A 7/8/25 (7/8/2025) MLV 110-2 to MLV 106-2: Pig Runs - TDW Caliper 7/10/25 (7/10/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 872-1 to MLV 873-1: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 875-1 to MLV 876-1R: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (7/21/2025 - 9/5/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/21/2025 - 9/5/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 7/31/2025) Sta 87: Unit 1E - Anchor Bolt Repairs (7/8/2025 - 7/14/2025) Sta 87: Unit 2E - Anchor Bolt Repairs (7/14/2025 - 7/21/2025)
Station 114 (segment 114 BH)	920	920	700 (220)	800 (120)	920	920	Sta 114 Catlettsburg: Annual ESD Test (7/7/2025 - 7/9/2025) Sta 114: Unit 1D - Turbine Swap (7/14/2025 - 7/19/2025)
Station 200 (segment 200 BH)	1,765	1,765	1,765	1750 (15)	1750 (15)	1,765	MLV 110-3 to MLV 111-3A: Anomaly Remediation (7/14/2025 - 7/26/2025)
Station 204 (Segment 204 BH)	1,827	1724 (103)	1736 (91)	1335 (492)	1791 (36)	1791 (36)	MLV 205-2 to MLV 206-2: Special Permit Replacement (7/1/2025 - 9/1/2025) MLV 209-3 to MLV 210-3A: Class Change Replacement (5/27/2025 - 6/30/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (7/1/2025 - 9/1/2025) Sta 200 Greenup: Annual ESD Test (7/14/2025 - 7/18/2025) Sta 200: Unit 11A - Engine Inspection (7/7/2025 - 7/10/2025) Sta 200: Unit 6A - Engine Inspection (6/30/2025 - 7/3/2025) Sta 204: Unit 1A - Change Bearing Fuses (6/30/2025 - 7/1/2025) Sta 204: Unit 2A - Change Bearing Fuses (7/7/2025 - 7/8/2025) Sta 204: Unit 5A - Change Bearing Fuses (7/9/2025 - 7/10/2025) Sta 214: Annual ESD Test & Maintenance (7/14/2025 - 7/18/2025)
Station 219 to Station 224 (Segment 219 FH)	540	540	540	445 (95)	540	540	Sta 219: Unit 1A to 6A - Protective Device Checks (7/14/2025 - 7/18/2025)
Station 230C (segment 296 FH)	743	743	743	570 (173)	743	743	Station 230C: Annual ESD (M) (7/16/2025 - 7/17/2025)
Station 245 (segment 245 FH)	997	997	997	935 (62)	997	997	Sta 241: Unit 3A - Device and Relief Valve Tests (7/15/2025 - 7/16/2025)
MLV 256 West (segment 249 FH)	1,213	1195 (18)	1,213	1,213	1,213	1,213	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 7/3/2025)
Station 254 (segment 256 FH)	1,213	1050 (163)	1050 (163)	1050 (163)	1,213	1,213	MLV 259-1 to MLV 260-1: Anomaly Remediation (6/23/2025 - 7/19/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	
MLV 265 (segment 265 FH)	767	767	767	390 (377)	390 (377)	390 (377)	MLV 264-2 to 264-2A: Pipe Replacement (7/15/2025 - 7/30/2025)
Station 266A (segment 282 FH)	371	371	371	371	345 (26)	371	MLV 266A-102A TO MLV 266A-104A: Pig Runs - Cleaning / Gauge 7/22/25 (M) (7/22/2025) MLV 266A-102A TO MLV 266A-104A: Pig Runs - MFL-A / Cal / IMU Combo 7/23/25 (M) (7/23/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	202	202	140 (62)	140 (62)	202	MLV 267-1A to MLV 268-1: Anomaly Remediation (7/14/2025 - 7/19/2025) MLV 270-1A to MLV 270-101.1R: Anomaly Remediation (7/21/2025 - 7/26/2025)
Station 307 (segment 307 BH)	1,148	1,148	1,148	1133 (15)	1105 (43)	1105 (43)	Sta 219: Unit 7A to 13A - Protective Device Checks (7/14/2025 - 7/18/2025) Sta 307: Unit 1A - Protective Device Checks (7/21/2025 - 7/22/2025) Sta 307: Unit 2A - Protective Device Checks (7/23/2025 - 7/25/2025) Sta 307: Unit 3A - Protective Device Checks (7/28/2025 - 7/29/2025) Sta 307: Unit 4A - Protective Device Checks (7/30/2025 - 8/1/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	
Station 317 (segment 317 BH)	1,579	1,579	1,579	1290 (289)	1,579	1,579	MLV 317-1 to MLV 318-1: Hot Tap for New Meter (Meter: Port Royal PIN: 57162) (M) (7/14/2025 - 7/15/2025) MLV 317-2 to MLV 318-2: Hot Tap for New Meter (Meter: Port Royal PIN: 57162) (M) (7/16/2025 - 7/17/2025)
Station 321 (segment 321 FH)	2,102	2,102	2,102	2,102	2,102	1965 (137)	MLV 324-1B to MLV 325-1: Anomaly Remediation (M) (7/28/2025 - 8/7/2025)

TGP - Outage Impact Report July 2025 (updated 05/29/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
MLV 324 (segment 324 FH)	1,767	1410 (357)	1,767	1,767	1200 (567)	1,767	MLV 327-2B to MLV 328-2: Anomaly Remediation (7/21/2025 - 7/26/2025) Sta 327: Unit 1A - Solar Inspection (6/23/2025 - 7/1/2025)
Station 261 South 300 Line (segment 355 BH)	47	0 (47)	47	47	47	47	MLV 346-1: MLV Replacement (M) (6/23/2025 - 7/1/2025)
Station 405 HC Line (segment 299 FH)	803	803	690 (113)	803	803	803	Sta 405A: Annual ESD Test (7/8/2025) Sta 405A: Filter / Scrubber Change (7/9/2025) Sta 405A: Point to Point and Trans Cals (7/9/2025) Sta 405A: Unit Protective Device Tests (7/9/2025)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.

Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.

The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report August 2025 (updated 05/29/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	702 (326)	1,028	1,028	445 (583)	MLV 17-2S to MLV 9-2D: Piggig Cleaning Run 1 (M) (8/28/2025) MLV 8-3 to MLV 9-3: Anomaly Remediation (7/21/2025 - 8/8/2025)
Station 17 (segment 117 FH)	758	758	740 (18)	740 (18)	758	MLV 21-1 to MLV 22-1: Meter Upgrade (Meter: Tomball PIN: 420898) (M) (8/11/2025 - 8/22/2025)
Station 25 (segment 125 FH)	714	714	714	709 (5)	709 (5)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (8/18/2025 - 9/6/2025)
Station 40 South (segment 132 FH)	912	777 (135)	777 (135)	912	912	MLV 39-1 to MLV 40-1S: Anomaly Remediation (7/30/2025 - 8/12/2025)
Station 40 KN South (segment 501 FH)	268	200 (68)	268	200 (68)	200 (68)	Sta 40: HP Replacement - 500C1 Mod (8/4/2025 - 8/9/2025) Sta 40: HP Replacement - 500C1 Mod & 1C KN Line (8/22/2025 - 8/30/2025)
Station 40 North (segment 140 FH)	1,176	1,176	951 (225)	951 (225)	1006 (170)	Sta 40: HP Replacement - 500C1 Mod & 1C 100 Line (8/22/2025 - 8/30/2025) Sta 40: HP Replacement - Bldg C Mod (8/13/2025 - 8/18/2025)
Station 47 (segment 143 FH)	1,177	852 (325)	1172 (5)	1172 (5)	952 (225)	MLV 47-1A to MLV 48-1: Class Change (6/2/2025 - 11/30/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 51-3 to MLV 52-3: Anomaly Remediation (8/25/2025 - 8/29/2025) MLV 52-2 to MLV 53-2: Anomaly Remediation (8/11/2025 - 8/29/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 53-3 to MLV 53-3CR: Anomaly Remediation (8/25/2025 - 8/29/2025) Sta 54: Substation Inspection (8/4/2025 - 8/8/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	1,233	660 (573)	Sta 63 Batesville: Annual ESD Test (8/27/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	284	220 (64)	Sta 847 Coffeerville: Annual ESD Test (8/27/2025 - 8/28/2025)
MLV 548 (segment 542 BH)	1,597	1575 (22)	1575 (22)	1265 (332)	1265 (332)	MLV 540-1 to MLV 540-1A: Anomaly Remediation (8/19/2025 - 8/28/2025) MLV 541-1 to MLV 541-1A: Anomaly Remediation (8/19/2025 - 9/7/2025) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025)
Station 860 (segment 548 BH)	1,516	1500 (16)	1500 (16)	920 (596)	1,516	MLV 550-2 TO MLV 546-2: Pig Runs - Cleaning 8/19/25 (8/19/2025) MLV 550-2 TO MLV 546-2: Pig Runs - EMAT 8/21/25 (8/21/2025) Sta 550: Unit 2A - Compressor/Engine Overhaul (7/21/2025 - 8/15/2025)
Station 860 North (Segment 860 BH)	1,793	1693 (100)	1693 (100)	1693 (100)	1693 (100)	MLV 861-1 to MLV 862-1: Install New 30" Valve 861-1A (8/18/2025 - 8/30/2025) Sta 860: Force Majeure (8/18/2023 - 9/28/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2295 (350)	2295 (350)	2460 (185)	2460 (185)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/14/2025 - 8/16/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (7/21/2025 - 9/5/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/21/2025 - 9/5/2025) Sta 106 Clay City: Upgrade B Building Jacket Water System (8/4/2025 - 8/8/2025)
Station 114 (segment 114 BH)	920	920	920	920	780 (140)	Sta 119A Tyler Mountain: Unit 1A - 4k Hr Inspection (8/25/2025 - 8/27/2025)
Station 200 (segment 200 BH)	1,765	1760 (5)	1760 (5)	1760 (5)	1760 (5)	MLV 111-3B to MLV 112-3: Make Piggable (8/4/2025 - 8/25/2025)

TGP - Outage Impact Report August 2025 (updated 05/29/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 204 (Segment 204 BH)	1,827	1654 (173)	1654 (173)	1282 (545)	1481 (346)	MLV 204-2 to MLV 200-2: Pig Runs - Cal 8/7/25 (M) (8/7/2025) MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 8/5/25 (M) (8/5/2025) MLV 204-2 to MLV 200-2: Pig Runs - EMAT 8/21/25 (M) (8/21/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-A Combo 8/12/25 (M) (8/12/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-C 8/19/25 (M) (8/19/2025) MLV 204-2 to MLV 200-2: Pig Runs - Residual 8/14/25 (M) (8/14/2025) MLV 205-2 to MLV 206-2: Special Permit Replacement (7/1/2025 - 9/1/2025) MLV 214-1 to MLV 209-1: Pig Re-Runs - EMAT 8/26/25 (8/26/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (7/1/2025 - 9/1/2025) MLV 219-4 to MLV 214-4: Pig Runs - Cleaning / Gauge 8/19/25 (8/19/2025) MLV 219-4 to MLV 214-4: Pig Runs - EMAT 8/26/25 (8/26/2025) MLV 219-4 to MLV 214-4: Pig Runs - MFL-A Combo 8/21/25 (8/21/2025)
Station 237 (segment 237 FH)	1,017	925 (92)	557 (460)	557 (460)	557 (460)	MLV 236-1 to MLV 237-1BR: Special Permit Replacement (M) (8/11/2025 - 9/12/2025) Station 237: Annual ESD Test (8/5/2025) Station 237: Point to Point and Trans Cals (8/6/2025)
Station 245 (segment 245 FH)	997	997	925 (72)	997	997	Sta 241: Unit 1A - Device and Relief Valve Tests (8/11/2025) Sta 241: Unit 1B - Device and Relief Valve Tests (8/13/2025) Sta 241: Unit 2A - Device and Relief Valve Tests (8/12/2025) Sta 241: Unit 2B - Device and Relief Valve Tests (8/14/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	
MLV 265 (segment 265 FH)	767	767	450 (317)	450 (317)	450 (317)	MLV 263-2 to 264-2: Pipe Replacement (8/12/2025 - 8/30/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	185 (17)	185 (17)	185 (17)	202	MLV 270C-101.1 to MLV 270C-101BL: Anomaly Remediation (M) (8/4/2025 - 8/22/2025)
Station 307 (segment 307 BH)	1,148	750 (398)	1,148	930 (218)	1,148	Sta 219: Annual ESD Test (8/4/2025 - 8/7/2025) Sta 219: Unit 13A - Mounting Valve Operators / Testing (8/4/2025 - 8/7/2025) Sta 219: Unit 13A - Unit Valve Replacement (8/4/2025 - 8/7/2025) Sta 219: Unit 1B - Protective Device Checks (8/4/2025 - 8/7/2025) Sta 307 (Pigeon): Annual ESD Test (8/4/2025 - 8/8/2025) Sta 307: Unit 5A - Protective Device Checks (8/4/2025 - 8/5/2025) Sta 307: Unit 6A - Protective Device Checks (8/6/2025 - 8/8/2025) Sta 313 Coudersport: Annual ESD Test (8/19/2025 - 8/21/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	1965 (137)	2,102	2,102	2,102	MLV 324-1B to MLV 325-1: Anomaly Remediation (M) (7/28/2025 - 8/7/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	
This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.						