

TGP - Outage Impact Report
Seven Day Forecast (updated 06/26/25)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

TGP - Outage Impact Report Seven Day Forecast (updated 06/26/25)									-Primary impact restrictions may be necessary
									-Major impact restrictions may be necessary
									-Minor impact restrictions may be necessary depending on flow conditions
									-Little to no impact, though minor outages may cause incremental reductions
Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (6/30)	Tuesday (7/1)	Wednesday (7/2)	Thursday (7/3)	Friday (7/4)	Saturday (7/5)	Sunday (7/6)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	416 (40)	416 (40)	416 (40)	416 (40)	416 (40)	416 (40)	416 (40)	MLV 408-1 to MLV 409-1: Immediate Anomaly Remediation (6/17/2025 - 7/11/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	875 (153)	875 (153)	875 (153)	1,028	1,028	1,028	1,028	MLV 8-1 to MLV 9-1: Anomaly Remediation (6/5/2025 - 7/2/2025)
Station 17 (segment 117 FH)	758	438 (320)	438 (320)	438 (320)	438 (320)	753 (5)	753 (5)	753 (5)	MLV 17-2D to MLV 20-2A: Anomaly Remediation (6/25/2025 - 7/3/2025) MLV 19-3 to MLV 19-3A: Class Change Pipe Replacement (M) (6/24/2025 - 7/17/2025)
Station 25 (segment 125 FH)	714	714	714	714	714	714	714	714	
Station 40 South (segment 132 FH)	912	797 (115)	797 (115)	797 (115)	797 (115)	797 (115)	797 (115)	797 (115)	MLV 32-1L to MLV 33-1: PHMSA Immediate Anomaly Remediation (6/23/2025 - 8/15/2025) MLV 34-2 to MLV 35-2: Anomaly Remediation (5/20/2025 - 7/11/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 7/15/2025)
Carthage Lateral (segment 700 FH)	323	323	258 (65)	323	323	323	323	323	Sta 703 Mansfield: Annual ESD, Maintenance (7/1/2025)
Station 40 KN South (segment 501 FH)	268	200 (68)	200 (68)	200 (68)	200 (68)	200 (68)	200 (68)	200 (68)	Sta. 500C1 Natchitoches: Emergent Repair - Turbine Vibration (6/20/2025 - TBD)
Station 40 North (segment 140 FH)	1,175	950 (225)	950 (225)	950 (225)	1,175	1,175	1,175	1,175	Sta 40: HP Replacement - Bldg C Mod (6/25/2025 - 6/30/2025) Sta 40: Unit 1C - Gasket Inspection / Replacement (6/30/2025 - 7/2/2025)
Station 47 (segment 143 FH)	1,176	1171 (5)	1116 (60)	1116 (60)	1116 (60)	1171 (5)	1171 (5)	1171 (5)	MLV 41-2 to MLV 42-2: Anomaly Remediation (5/21/2025 - 7/2/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 60-3 to MLV 59-3: Shallow Pipe Lowering (6/24/2025 - 7/9/2025) Sta 47: Unit 2D - 16K inspection & turbochargers (6/9/2025 - 7/25/2025) Sta 63: Unit 2D - Safety Device Checks (7/1/2025 - 7/3/2025)
Station 63 (segment 163 FH)	1,233	1105 (128)	1105 (128)	1105 (128)	1105 (128)	1,233	1,233	1,233	MLV 82-3C to MLV 83-3: Anomaly Remediation (6/28/2025 - 7/3/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1480 (117)	1480 (117)	1480 (117)	1480 (117)	1480 (117)	1480 (117)	1480 (117)	Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 7/20/2025)
Station 860 (segment 548 BH)	1,516	1000 (516)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	MLV 556-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 557-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 558-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) Sta 550: Unit 4A - Turbocharger Exchange (6/2/2025 - 8/1/2025)
Station 860 North (Segment 860 BH)	1,793	1439 (354)	1340 (450)	1340 (450)	1340 (450)	1655 (138)	1655 (138)	1655 (138)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 8/4/2025) MLV 561-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 562-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 563-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) MLV 564-2: Make Piggable - Valve Replacement (6/9/2025 - 6/30/2025) St. 563: Unit 2A - Fuel Nozzle Cleaning (6/9/2025 - 7/3/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025) Sta 860: Unit 1B - Replace Lubrication System & Electronic Bearing System (6/23/2025 - 7/3/2025) Sta 860: Unit 6A - Electronic Bearing System (6/30/2025 - 7/3/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2565 (80)	2565 (80)	2565 (80)	2565 (80)	2565 (80)	2565 (80)	2565 (80)	MLV 107-3 to MLV 108-3: Anomaly Remediation (6/2/2025 - 7/20/2025) MLV 108-3 to MLV 109-3: Anomaly Remediation (6/23/2025 - 7/20/2025) MLV 109-3 to MLV 109-3A: Anomaly Remediation (6/23/2025 - 7/20/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 7/31/2025) Sta 106: Unit 6B - Engine Inspection (6/23/2025 - 7/3/2025) Sta 87: Unit 3D - Turbocharger Exchange (4/28/2025 - 7/3/2025)
Station 114 (segment 114 BH)	920	920	920	920	920	920	920	920	
Station 200 (segment 200 BH)	1,765	1750 (15)	1750 (15)	1750 (15)	1750 (15)	1750 (15)	1750 (15)	1750 (15)	MLV 111-3 to 111-3A: Immediate Anomaly Remediation (6/18/2025 - 7/7/2025)
Station 204 (Segment 204 BH)	1,827	1621 (206)	1701 (126)	1681 (146)	1736 (91)	1797 (30)	1797 (30)	1797 (30)	MLV 205-2 to MLV 206-2: Special Permit Replacement (7/1/2025 - 9/1/2025) MLV 209-2 to MLV 204-2: Pig Runs - Cleaning / Gauge 6/30/25 (6/30/2025) MLV 209-2 to MLV 204-2: Pig Runs - MFL-A 7/2/25 (7/2/2025) MLV 209-3 to MLV 210-3A: Class Change Replacement (5/27/2025 - 6/30/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (7/1/2025 - 9/1/2025) Sta 200: Unit 6A - Engine Inspection (6/30/2025 - 7/3/2025) Sta 204: Unit 12A - Compressor Inspection (6/20/2025 - 7/2/2025) Sta 209: Unit 12A - Install Barring Jack (6/30/2025 - 7/2/2025)

**TGP - Outage Impact Report
Seven Day Forecast (updated 06/26/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (6/30)	Tuesday (7/1)	Wednesday (7/2)	Thursday (7/3)	Friday (7/4)	Saturday (7/5)	Sunday (7/6)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 245 (segment 245 FH)	997	975 (22)	975 (22)	975 (22)	975 (22)	975 (22)	975 (22)	975 (22)	Sta 241: Unit 1A - Main Bearing, Turbo, Compressor Boring & Valve Operator (5/19/2025 - 7/11/2025)
Station 254 (segment 256 FH)	1,213	1195 (18)	1195 (18)	1195 (18)	1195 (18)	1,213	1,213	1,213	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 7/3/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	941	941	
Station 267 South (segment 266 FH)	469	395 (74)	395 (74)	395 (74)	395 (74)	469	469	469	MLV 272-2 to MLV 273-2: PHMSA Emergent Anomaly Remediation (6/18/2025 - 7/3/2025)
Tewksbury Incremental Lateral (segment 285 FH)	34	17 (17)	34	34	34	34	34	34	MLV 270B-101.1 TO MLV 270B-103: Pig Runs - MFL-C / Cal / IMU Combo 6/30/25 (M) (6/30/2025)
Station 307 (segment 307 BH)	1,148	1130 (18)	1065 (83)	1065 (83)	1065 (83)	1,148	1,148	1,148	Sta 219: Unit 10A - Install New Foundation Chocks (5/5/2025 - 7/3/2025) Sta 219: Unit 11A - Install New Foundation Chocks (5/5/2025 - 7/3/2025) Sta 307: Unit 5A - Cooling System (7/1/2025) Sta 307: Unit 5A - Ignition Testing (7/2/2025 - 7/3/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	1,854	1,854	
Station 317 (segment 317 BH)	1,579	1,579	1,579	1375 (204)	1,579	1,579	1,579	1,579	STA 317: Upgrade Communications UPS System (7/2/2025)
MLV 324 (segment 324 FH)	1,767	1410 (357)	1410 (357)	1,767	1,767	1,767	1,767	1,767	Sta 327: Unit 1A - Solar Inspection (6/23/2025 - 7/1/2025)
Station 261 South 300 Line (segment 355 BH)	47	0 (47)	0 (47)	0 (47)	0 (47)	47	47	47	MLV 346-1: MLV Replacement (M) (6/25/2025 - 7/3/2025)
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	803	803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report July 2025 (updated 06/26/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
Station 409 (Donna Line) (segment 490 FH)	564		564	564	564	564	
MLV 406 (segment 406 BH)	456		416 (40)	396 (60)	396 (60)	396 (60)	MLV 407-1 TO MLV 408-1: Immediate Anomaly Remediation (7/14/2025 - 8/2/2025) MLV 408-1 to MLV 409-1: Immediate Anomaly Remediation (6/17/2025 - 7/11/2025)
Station 1 (segment 101 BH)	400		400	400	400	400	
Station 9 (segment 109 BH)	1,028		1,028	1,028	702 (326)	702 (326)	MLV 8-3 to MLV 9-3: Anomaly Remediation (7/21/2025 - 8/8/2025)
Station 17 (segment 117 FH)	758		753 (5)	753 (5)	753 (5)	753 (5)	MLV 19-3 to MLV 19-3A: Class Change Pipe Replacement (M) (6/24/2025 - 7/17/2025) MLV 20-1 to MLV 20-1BR: Class Change Pipe Replacement (7/22/2025 - 8/7/2025)
Station 25 (segment 125 FH)	714		714	714	714	564 (150)	MLV 25-3 to MLV 32-3: Pig Run - Maintenance (7/31/2025)
Station 40 South (segment 132 FH)	912		797 (115)	892 (20)	892 (20)	892 (20)	MLV 32-1L to MLV 33-1: PHMSA Immediate Anomaly Remediation (6/23/2025 - 8/15/2025) MLV 34-2 to MLV 35-2: Anomaly Remediation (5/20/2025 - 7/11/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 7/15/2025)
Carthage Lateral (segment 700 FH)	323		323	323	175 (148)	323	Sta 40: Carthage Check Meter (M) (7/21/2025 - 7/24/2025)
Station 40 KN South (segment 501 FH)	268		200 (68)	225 (43)	268	150 (118)	Sta 500-1 to Sta 823 (MLV 507-1): Pig Run - Maintenance (M) (7/30/2025) Sta 504 Pitkin: Annual ESD test (7/14/2025 - 7/18/2025) Sta 504: Separator Filters (7/14/2025) Sta. 500C1 Natchitoches: Emergent Repair - Turbine Vibration (6/20/2025 - TBD)
Station 47 (segment 143 FH)	1,176		871 (305)	1011 (165)	1031 (145)	1031 (145)	MLV 40-3 to MLV 47-3: Pig Run - EMAT 7/9/25 (M) (7/9/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-2A to MLV 48-2: Anomaly Remediation (M) (7/21/2025 - 7/30/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Caliper 7/24/25 (7/24/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Cleaning / Gauge 7/22/25 (7/22/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - EMAT 7/31/25 (7/31/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - MFL-C 7/29/25 (7/29/2025) MLV 59-3 to MLV 58-3: Shallow Pipe Lowering (7/10/2025 - 7/19/2025) MLV 60-3 to MLV 59-3: Shallow Pipe Lowering (6/24/2025 - 7/9/2025) Sta 47: B Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: C Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: D Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: E Building - Clean Motor Control Center (7/7/2025 - 7/11/2025) Sta 47: Scrubber Filter Separator Cleaning & Inspection (7/14/2025 - 7/18/2025) Sta 47: Transformer Inspection (7/7/2025 - 7/11/2025) Sta 47: Unit 2D - 16K inspection & turbochargers (6/9/2025 - 7/25/2025)
Station 63 (segment 163 FH)	1,233		1,233	1170 (63)	1,233	1085 (148)	MLV 71-1D to MLV 77-1A: Pig Runs - Cleaning / Gauge 7/15/25 (7/15/2025) MLV 71-1D to MLV 77-1A: Pig Runs - MDS 7/17/25 (7/17/2025) MLV 82-2C to MLV 87-2S: Pig Runs - Cleaning / Gauge 7/29/25 (7/29/2025) MLV 82-2C to MLV 87-2S: Pig Runs - MDS 7/31/25 (7/31/2025)
Station 823 (segment 823 BH)	686		686	686	686	686	
Station 834 (segment 834 BH)	679		670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 534 South of Pool (segment 530 BH)	1,820		1560 (260)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Scrubber Inspection / Filter Replacement (7/7/2025 - 7/11/2025) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025) Sta 530 Bay ST. Louis: Annual ESD Test (7/7/2025 - 7/11/2025)
MLV 548 (segment 542 BH)	1,597		1480 (117)	1480 (117)	1575 (22)	1575 (22)	Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 7/20/2025) Sta 546: Unit 4A - Engine and Compressor Overhaul (7/28/2025 - 8/22/2025)
Station 860 (segment 548 BH)	1,516		1450 (66)	1450 (66)	1450 (66)	1450 (66)	Sta 550: Unit 3A - Engine Overhaul (7/7/2025 - 8/8/2025) Sta 550: Unit 4A - Turbocharger Exchange (6/2/2025 - 8/1/2025) Sta 555: Unit 1A - Engine Maintenance (7/7/2025 - 7/17/2025)

TGP - Outage Impact Report July 2025 (updated 06/26/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 860 North (Segment 860 BH)	1,793		1655 (138)	1655 (138)	1655 (138)	1655 (138)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 8/4/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645		2565 (80)	2370 (275)	2370 (275)	2290 (355)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/14/2025 - 8/16/2025) MLV 107-3 to MLV 108-3: Anomaly Remediation (6/2/2025 - 7/20/2025) MLV 108-3 to MLV 109-3: Anomaly Remediation (6/23/2025 - 7/20/2025) MLV 109-3 to MLV 109-3A: Anomaly Remediation (6/23/2025 - 7/20/2025) MLV 870-1 to MLV 870-1R: Anomaly Remediation (7/26/2025 - 8/9/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 872-1 to MLV 873-1: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 875-1 to MLV 876-1R: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/18/2025 - 8/27/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 7/31/2025) Sta 87: Unit 1E - Anchor Bolt Repairs (7/8/2025 - 7/14/2025) Sta 87: Unit 2E - Anchor Bolt Repairs (7/14/2025 - 7/21/2025)
Station 114 (segment 114 BH)	920		920	800 (120)	920	920	Sta 114: Unit 1D - Turbine Swap (7/14/2025 - 7/19/2025)
Station 200 (segment 200 BH)	1,765		1750 (15)	1750 (15)	1750 (15)	1,765	MLV 110-3 to MLV 111-3A: Anomaly Remediation (7/14/2025 - 7/26/2025) MLV 111-3 to 111-3A: Immediate Anomaly Remediation (6/18/2025 - 7/7/2025)
Station 204 (Segment 204 BH)	1,827		1701 (126)	1502 (325)	1797 (30)	1797 (30)	MLV 205-2 to MLV 206-2: Special Permit Replacement (7/1/2025 - 9/1/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (7/1/2025 - 9/1/2025) Sta 200 Greenup: Annual ESD Test (7/14/2025 - 7/18/2025) Sta 200: Unit 11A - Engine Inspection (7/7/2025 - 7/10/2025) Sta 204: Unit 1A - Change Bearing Fuses (7/7/2025 - 7/10/2025) Sta 209: Unit 10A - C2 Pressure Packing (7/7/2025 - 7/10/2025) Sta 214: Annual ESD Test & Maintenance (7/14/2025 - 7/18/2025)
Station 219 to Station 224 (Segment 219 FH)	540		540	445 (95)	540	540	Sta 219: Unit 1A to 6A - Protective Device Checks (7/14/2025 - 7/18/2025)
Station 230C (segment 296 FH)	743		743	570 (173)	743	743	Station 230C: Annual ESD (M) (7/16/2025 - 7/17/2025)
Station 245 (segment 245 FH)	997		925 (72)	925 (72)	925 (72)	815 (182)	MLV 237-2 to MLV 238-2: SCCDA (7/28/2025 - 8/9/2025) MLV 240-1A to MLV 241-1: Anomaly Remediation (7/7/2025 - 7/12/2025) MLV 241-1 to MLV 242-1: Anomaly Remediation (7/7/2025 - 7/12/2025) MLV 242-1 to MLV 243-1: Anomaly Remediation (7/14/2025 - 7/19/2025) MLV 244-1 to MLV 245-1S: Anomaly Remediation (7/14/2025 - 7/26/2025) Sta 241: Unit 1A - Main Bearing, Turbo, Compressor Boring & Valve Operator (5/19/2025 - 7/11/2025) Sta 241: Unit 3A - Device and Relief Valve Tests (7/15/2025 - 7/16/2025) Sta 249: Unit 2A - Engine Maintenance (7/14/2025 - 7/23/2025)
Station 254 (segment 256 FH)	1,213		945 (268)	945 (268)	920 (293)	920 (293)	MLV 259-1 to MLV 260-1: Anomaly Remediation - Dig 2023-18 (Cutout) (7/8/2025 - 7/19/2025) Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/8/2025 - 11/1/2025)
Station 261 Discharge East (segment 261 FH)	941		941	941	941	941	
MLV 265 (segment 265 FH)	767		767	390 (377)	390 (377)	390 (377)	MLV 264-2 to 264-2A: Pipe Replacement (7/15/2025 - 7/30/2025)
Station 266A (segment 282 FH)	371		371	371	345 (26)	371	MLV 266A-102A TO MLV 266A-104A: Pig Runs - Cleaning / Gauge 7/22/25 (M) (7/22/2025) MLV 266A-102A TO MLV 266A-104A: Pig Runs - MFL-A / Cal / IMU Combo 7/23/25 (M) (7/23/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202		202	140 (62)	140 (62)	202	MLV 267-1A to MLV 268-1: Anomaly Remediation (7/14/2025 - 7/19/2025) MLV 270-1A to MLV 270-101.1R: Anomaly Remediation (7/21/2025 - 7/26/2025)
Station 307 (segment 307 BH)	1,148		1,148	1133 (15)	1105 (43)	1105 (43)	Sta 219: Unit 7A to 13A - Protective Device Checks (7/14/2025 - 7/18/2025) Sta 307: Unit 1A - Protective Device Checks (7/21/2025 - 7/22/2025) Sta 307: Unit 2A - Protective Device Checks (7/23/2025 - 7/25/2025) Sta 307: Unit 3A - Protective Device Checks (7/28/2025 - 7/29/2025) Sta 307: Unit 4A - Protective Device Checks (7/30/2025 - 8/1/2025)
Station 315 (segment 315 BH)	1,854		1,854	1,854	1,854	1,854	

TGP - Outage Impact Report
July 2025 (updated 06/26/25)

- Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 317 (segment 317 BH)	1,579		1555 (24)	1550 (29)	1,579	1,579	MLV 317-1 to MLV 318-1: Hot Tap for New Meter (Meter: Port Royal PIN: 57162) (M) (7/14/2025 - 7/15/2025) MLV 317-2 to MLV 318-2: Hot Tap for New Meter (Meter: Port Royal PIN: 57162) (M) (7/16/2025 - 7/17/2025) Sta 317: Unit 1B - Engine Maintenance (7/8/2025 - 7/11/2025)
Station 321 (segment 321 FH)	2,102		2,102	2,102	2,102	1965 (137)	MLV 324-1B to MLV 325-1: Anomaly Remediation (M) (7/28/2025 - 8/7/2025)
MLV 324 (segment 324 FH)	1,767		1,767	1,767	1200 (567)	1,767	MLV 327-2B to MLV 328-2: Anomaly Remediation (7/21/2025 - 7/26/2025)
Station 405 HC Line (segment 299 FH)	803		690 (113)	803	803	803	Sta 405A: Annual ESD Test (7/8/2025) Sta 405A: Filter / Scrubber Change (7/9/2025) Sta 405A: Point to Point and Trans Cals (7/9/2025) Sta 405A: Unit Protective Device Tests (7/9/2025)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report August 2025 (updated 06/26/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	396 (60)	396 (60)	396 (60)	406 (50)	MLV 405-1 to MLV 406-1: Immediate Anomaly Remediation (8/25/2025 - 9/13/2025) MLV 406-1 to MLV 407-1: Immediate Anomaly Remediation (8/4/2025 - 8/23/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	702 (326)	1,028	1,028	445 (583)	MLV 17-2S to MLV 9-2D: Pigging Cleaning Run 1 (M) (8/28/2025) MLV 8-3 to MLV 9-3: Anomaly Remediation (7/21/2025 - 8/8/2025)
Station 17 (segment 117 FH)	758	753 (5)	740 (18)	740 (18)	758	MLV 20-1 to MLV 20-1BR: Class Change Pipe Replacement (7/22/2025 - 8/7/2025) MLV 21-1 to MLV 22-1: Meter Upgrade (Meter: Tomball PIN: 420898) (M) (8/11/2025 - 8/22/2025)
Station 25 (segment 125 FH)	714	714	714	709 (5)	709 (5)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (8/18/2025 - 9/6/2025)
Station 40 South (segment 132 FH)	912	882 (30)	882 (30)	912	912	MLV 32-1L to MLV 33-1: PHMSA Immediate Anomaly Remediation (6/23/2025 - 8/15/2025) MLV 35-1 to MLV 36-1: PHMSA Immediate Anomaly Remediation (8/4/2025 - 8/15/2025)
Station 40 KN South (segment 501 FH)	268	200 (68)	268	200 (68)	200 (68)	Sta 40: HP Replacement - 500C1 Mod (8/4/2025 - 8/9/2025) Sta 40: HP Replacement - 500C1 Mod & 1C KN Line (8/22/2025 - 8/30/2025)
Station 40 North (segment 140 FH)	1,176	1,176	951 (225)	951 (225)	1006 (170)	Sta 40: HP Replacement - 500C1 Mod & 1C 100 Line (8/22/2025 - 8/30/2025) Sta 40: HP Replacement - Bldg C Mod (8/13/2025 - 8/18/2025)
Station 47 (segment 143 FH)	1,177	852 (325)	1172 (5)	1172 (5)	972 (205)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 51-3 to MLV 52-3: Anomaly Remediation (8/25/2025 - 8/29/2025) MLV 52-2 to MLV 53-2: Anomaly Remediation (8/11/2025 - 8/29/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 53-3 to MLV 53-3CR: Anomaly Remediation (8/25/2025 - 8/29/2025) Sta 54: Substation Inspection (8/4/2025 - 8/8/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	1,233	660 (573)	MLV 84-3 to MLV 85-3: Anomaly Remediation (8/25/2025 - 9/26/2025) Sta 63 Batesville: Annual ESD Test (8/27/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	284	220 (64)	Sta 847 Coffeerville: Annual ESD Test (8/27/2025 - 8/28/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1330 (267)	1475 (122)	1255 (342)	1255 (342)	MLV 540-1 to MLV 540-1A: Anomaly Remediation (8/19/2025 - 8/28/2025) MLV 541-1 to MLV 541-1A: Anomaly Remediation (8/19/2025 - 9/7/2025) Sta 534: Scrubber Inspection / Filter Replacement (8/4/2025 - 8/8/2025) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/15/2025) Sta 546: Annual ESD Tests, Scrubber filter Inspections, Changing Unit Valves (8/4/2025 - 8/10/2025) Sta 546: Unit 1A - Engine and Compressor Overhaul (8/11/2025 - 9/15/2025) Sta 546: Unit 4A - Engine and Compressor Overhaul (7/28/2025 - 8/22/2025)
Station 860 (segment 548 BH)	1,516	1511 (5)	1,516	920 (596)	1500 (16)	MLV 550-2 TO MLV 546-2: Pig Runs - Cleaning 8/19/25 (8/19/2025) MLV 550-2 TO MLV 546-2: Pig Runs - EMAT 8/21/25 (8/21/2025) Sta 550: Unit 2A - Compressor Overhaul (8/25/2025 - 10/17/2025) Sta 550: Unit 3A - Engine Overhaul (7/7/2025 - 8/8/2025)

TGP - Outage Impact Report August 2025 (updated 06/26/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 860 North (Segment 860 BH)	1,793	1655 (138)	1693 (100)	1693 (100)	1693 (100)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 8/4/2025) MLV 861-1 to MLV 862-1: Install New 30" Valve 861-1A (8/18/2025 - 8/30/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2290 (355)	2300 (345)	2445 (200)	2445 (200)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/14/2025 - 8/16/2025) MLV 870-1 to MLV 870-1R: Anomaly Remediation (7/26/2025 - 8/9/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/18/2025 - 8/27/2025) Sta 106 Clay City: Upgrade B Building Jacket Water System (8/4/2025 - 8/8/2025)
Station 114 (segment 114 BH)	920	920	920	920	780 (140)	Sta 119A Tyler Mountain: Unit 1A - 4k Hr Inspection (8/25/2025 - 8/27/2025)
Station 200 (segment 200 BH)	1,765	1760 (5)	1760 (5)	1760 (5)	1760 (5)	MLV 111-3B to MLV 112-3: Make Piggable (8/4/2025 - 8/25/2025)
Station 204 (Segment 204 BH)	1,827	1665 (162)	1731 (96)	1282 (545)	1338 (489)	MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 8/5/25 (M) (8/5/2025) MLV 204-2 to MLV 200-2: Pig Runs - EMAT 8/21/25 (M) (8/21/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-A Combo 8/12/25 (M) (8/12/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-C 8/19/25 (M) (8/19/2025) MLV 204-2 to MLV 200-2: Pig Runs - Residual 8/14/25 (M) (8/14/2025) MLV 204-2 to MLV 200-2: Pig Runs - Rosen Caliper 8/7/25 (M) (8/7/2025) MLV 205-2 to MLV 206-2: Special Permit Replacement (7/1/2025 - 9/1/2025) MLV 214-1 to MLV 209-1: Pig Re-Runs - EMAT 8/26/25 (8/26/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (7/1/2025 - 9/1/2025) MLV 219-4 to MLV 214-4: Pig Runs - Cleaning / Gauge 8/19/25 (8/19/2025) MLV 219-4 to MLV 214-4: Pig Runs - EMAT 8/26/25 (8/26/2025) MLV 219-4 to MLV 214-4: Pig Runs - MFL-C Combo 8/21/25 (8/21/2025) Sta 204: Unit 2A - Change Bearing Fuses (8/4/2025 - 8/5/2025) Sta 204: Unit 5A - Change Bearing Fuses (8/6/2025 - 8/7/2025)
Station 237 (segment 237 FH)	1,017	925 (92)	557 (460)	557 (460)	557 (460)	MLV 236-1 to MLV 237-1BR: Special Permit Replacement (M) (8/11/2025 - 9/12/2025) Station 237: Annual ESD Test (8/5/2025) Station 237: Point to Point and Trans Cals (8/6/2025)
Station 245 (segment 245 FH)	997	815 (182)	840 (157)	997	997	MLV 237-2 to MLV 238-2: SCCDA (7/28/2025 - 8/9/2025) Sta 241: Unit 1A - Device and Relief Valve Tests (8/11/2025) Sta 241: Unit 1B - Device and Relief Valve Tests (8/13/2025) Sta 241: Unit 2A - Device and Relief Valve Tests (8/12/2025) Sta 241: Unit 2B - Device and Relief Valve Tests (8/14/2025) Sta 249: Unit 1B - Crankcase Inspection (8/11/2025 - 8/15/2025)
Station 254 (segment 256 FH)	1,213	920 (293)	920 (293)	920 (293)	920 (293)	Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/8/2025 - 11/1/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	
MLV 265 (segment 265 FH)	767	767	450 (317)	450 (317)	450 (317)	MLV 263-2 to 264-2: Pipe Replacement (8/12/2025 - 8/30/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	185 (17)	185 (17)	185 (17)	202	MLV 270C-101.1 to MLV 270C-101BL: Anomaly Remediation (M) (8/4/2025 - 8/22/2025)

**TGP - Outage Impact Report
August 2025 (updated 06/26/25)**

- Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

- Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 307 (segment 307 BH)	1,148	895 (253)	850 (298)	930 (218)	1,148	Sta 219: Annual ESD Test (8/4/2025 - 8/7/2025) Sta 219: Unit 13A - Mounting Valve Operators / Testing (8/4/2025 - 8/7/2025) Sta 219: Unit 13A - Unit Valve Replacement (8/4/2025 - 8/7/2025) Sta 219: Unit 1B - Protective Device Checks (8/4/2025 - 8/7/2025) Sta 307 (Pigeon): Annual ESD Test (8/11/2025 - 8/16/2025) Sta 307: Unit 5A - Protective Device Checks (8/11/2025 - 8/16/2025) Sta 307: Unit 6A - Protective Device Checks (8/11/2025 - 8/16/2025) Sta 313 Coudersport: Annual ESD Test (8/19/2025 - 8/21/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	1965 (137)	2,102	2,102	2,102	MLV 324-1B to MLV 325-1: Anomaly Remediation (M) (7/28/2025 - 8/7/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report September 2025 (updated 06/26/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/1 - 9/7)	Week 2 (9/8 - 9/14)	Week 3 (9/15 - 9/21)	Week 4 (9/22 - 9/28)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	406 (50)	406 (50)	416 (40)	416 (40)	MLV 403-1 to MLV 404-1: Immediate Anomaly Remediation (M) (9/15/2025 - 10/4/2025) MLV 405-1 to MLV 406-1: Immediate Anomaly Remediation (8/25/2025 - 9/13/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	445 (583)	445 (583)	445 (583)	1,028	MLV 17-2S to MLV 9-2D: Pig Runs - Cleaning / Gauge (M) (9/5/2025) MLV 17-2S to MLV 9-2D: Pig Runs - Cleaning Run 2 (M) (9/3/2025) MLV 17-2S to MLV 9-2D: Pig Runs - Hardspot (M) (9/16/2025) MLV 17-2S to MLV 9-2D: Pig Runs - MFL (M) (9/11/2025)
Station 17 (segment 117 FH)	758	758	758	753 (5)	758	MLV 17-1D to MLV 20-1A: Pig Run - Cleaning 9/15/25 (9/15/2025) MLV 17-1D to MLV 20-1A: Pig Run - Gauge 9/16/25 (9/16/2025) MLV 17-1D to MLV 20-1A: Pig Run - MFL-A 9/17/25 (9/17/2025)
Station 25 (segment 125 FH)	714	709 (5)	714	714	714	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (8/18/2025 - 9/6/2025)
Station 40 South (segment 132 FH)	912	912	587 (325)	587 (325)	587 (325)	MLV 39-2 to MLV 40-2S: Anomaly Remediation (9/23/2025 - 10/6/2025) MLV 39-3 to MLV 40-3S: Anomaly Remediation (9/9/2025 - 9/22/2025)
Carthage Lateral (segment 700 FH)	323	323	215 (116)	323	323	MLV 706-1 to MLV 700-1: Pig Run - Maintenance (M) (9/9/2025)
Station 47 (segment 143 FH)	1,222	1097 (125)	762 (460)	1187 (35)	1187 (35)	MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 12/31/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-3AT to MLV 47-3A: Anomaly Remediation (9/1/2025 - 9/5/2025) MLV 48-3 to MLV 49-3: Anomaly Remediation (9/1/2025 - 9/5/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2BREH to MLV 53-2BR: Special Permit Replacement (9/1/2025 - 10/15/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - Cleaning / Gauge 9/16/25 (9/16/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - CLP / IMU 9/18/25 (9/18/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - MFL-C 9/23/25 (9/23/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - MFL-C 9/25/25 (9/25/2025) Sta 47: Annual ESD Test (9/10/2025) Sta 54 Greenville: Annual ESD Test & Maintenance (9/8/2025 - 9/11/2025)
Station 63 (segment 163 FH)	1,233	1160 (73)	1160 (73)	1160 (73)	1160 (73)	MLV 84-3 to MLV 85-3: Anomaly Remediation (8/25/2025 - 9/26/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1455 (142)	1560 (37)	1560 (37)	1,597	MLV 541-1 to MLV 541-1A: Anomaly Remediation (8/19/2025 - 9/7/2025) Sta 546: Unit 1A - Engine and Compressor Overhaul (8/11/2025 - 9/15/2025)
Station 860 (segment 548 BH)	1,516	1445 (71)	1275 (241)	1500 (16)	1500 (16)	Sta 550: Unit 2A - Compressor Overhaul (8/25/2025 - 10/17/2025) Sta 555 Collinwood: Annual ESD Test & Maintenance (9/8/2025 - 9/12/2025) Sta 555: Unit 1B - Vibration System Upgrade (9/8/2025 - 9/12/2025) Sta 555: Unit 2A - Engine Maintenance (9/1/2025 - 9/5/2025) Sta 555: Unit 2A - Oil Seal (9/1/2025 - 9/5/2025) Sta 555: Unit 5A - Engine Maintenance (9/1/2025 - 9/5/2025) Sta 555: Unit 6A - Engine Maintenance (9/1/2025 - 9/5/2025)
Station 860 North (Segment 860 BH)	1,793	1693 (100)	1693 (100)	1693 (100)	1693 (100)	Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)

