

TGP - Outage Impact Report
Seven Day Forecast (updated 07/24/25)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

TGP - Outage Impact Report Seven Day Forecast (updated 07/24/25)									-Primary impact restrictions may be necessary
									-Major impact restrictions may be necessary
									-Minor impact restrictions may be necessary depending on flow conditions
									-Little to no impact, though minor outages may cause incremental reductions
Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (7/28)	Tuesday (7/29)	Wednesday (7/30)	Thursday (7/31)	Friday (8/1)	Saturday (8/2)	Sunday (8/3)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	386 (70)	386 (70)	386 (70)	386 (70)	386 (70)	386 (70)	386 (70)	MLV 405-1 to MLV 406-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 406-1 to MLV 407-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 407-1 TO MLV 408-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	1,028	1,028	1,028	1,028	1,028	1,028	1,028	
Station 17 (segment 117 FH)	758	753 (5)	753 (5)	753 (5)	753 (5)	753 (5)	753 (5)	753 (5)	MLV 20-1 to MLV 20-1BR: Class Change Pipe Replacement (7/23/2025 - 8/7/2025)
Station 25 (segment 125 FH)	714	464 (250)	464 (250)	464 (250)	414 (300)	464 (250)	464 (250)	464 (250)	MLV 25-3 to MLV 32-3: Pig Run - Maintenance (7/31/2025) Sta 25: Unit 1C - Force Majeure (7/16/2025 - TBD)
Station 40 South (segment 132 FH)	912	892 (20)	892 (20)	892 (20)	892 (20)	892 (20)	892 (20)	892 (20)	MLV 32-1L to MLV 33-1: PHMSA Immediate Anomaly Remediation (6/23/2025 - 8/15/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 8/22/2025)
Station 40 KN South (segment 501 FH)	268	268	268	150 (118)	268	268	268	268	Sta 500-1 to Sta 823 (MLV 507-1): Pig Run - Maintenance (M) (7/30/2025)
Station 40 North (segment 140 FH)	1,175	975 (200)	975 (200)	975 (200)	975 (200)	975 (200)	975 (200)	975 (200)	Sta 40: Unit 2C - Emergent Repair (7/23/2025 - TBD)
Station 47 (segment 143 FH)	1,176	1171 (5)	1031 (145)	1041 (135)	1031 (145)	1121 (55)	1121 (55)	1121 (55)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-2A to MLV 48-2: Anomaly Remediation (M) (7/21/2025 - 7/30/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - EMAT 7/31/25 (7/31/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - MFL-C 7/29/25 (7/29/2025)
Station 63 (segment 163 FH)	1,233	1,233	1085 (148)	1,233	1085 (148)	1,233	1,233	1,233	MLV 82-2C to MLV 87-2S: Pig Runs - Cleaning / Gauge 7/29/25 (7/29/2025) MLV 82-2C to MLV 87-2S: Pig Runs - MDS 7/31/25 (7/31/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1375 (222)	1375 (222)	1375 (222)	1375 (222)	1375 (222)	1375 (222)	1375 (222)	Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/29/2025) Sta 534: Unit 7A - Startup Sequence (5/20/2025 - 8/15/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 8/1/2025)
Station 860 (segment 548 BH)	1,516	1500 (16)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	1500 (16)	Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 8/15/2025) Sta 550: Unit 4A - Turbocharger Exchange (6/2/2025 - 8/30/2025)
Station 860 North (Segment 860 BH)	1,793	1705 (88)	1705 (88)	1705 (88)	1705 (88)	1705 (88)	1705 (88)	1705 (88)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 9/16/2025) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2125 (520)	2125 (520)	2125 (520)	2125 (520)	2125 (520)	2125 (520)	2125 (520)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/30/2025 - 8/30/2025) MLV 107-2 to MLV 108-2: Sandblast Painting (7/25/2025 - 8/5/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/14/2025 - 9/13/2025) MLV 96-4 to MLV 98-4: Immediate Anomaly Remediation (7/9/2025 - 9/12/2025) Segment 187: Force Majeure Event (7/12/2025 - 8/4/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 8/29/2025) Sta 110 Morehead: Replace Transformers (7/29/2025)
Station 114 (segment 114 BH)	920	920	920	920	920	920	920	920	
Station 200 (segment 200 BH)	1,765	1760 (5)	1,765	1,765	1,765	1,765	1,765	1,765	MLV 111-3B to MLV 112-3: Make Piggable (7/8/2025 - 7/28/2025)
Station 204 (Segment 204 BH)	1,827	1511 (316)	1511 (316)	1511 (316)	1511 (316)	1521 (306)	1521 (306)	1521 (306)	MLV 205-2 to MLV 206-2: Special Permit Replacement (7/16/2025 - 9/1/2025) MLV 209-3 to MLV 210-3: Anomaly Remediation (7/18/2025 - 8/15/2025) MLV 213-3A to MLV 214-3BL: Installing Side Valves (7/16/2025 - 8/4/2025) MLVS 217A-201.3: Anomaly Remediation (7/25/2025 - 8/1/2025) Sta 209: Unit 8A - C1 & C2 Pressure Packing (7/28/2025 - 7/31/2025) Sta 214: Station Outage - Install Side Valves (7/16/2025 - 8/11/2025)
Station 245 (segment 245 FH)	997	815 (182)	815 (182)	815 (182)	815 (182)	815 (182)	815 (182)	815 (182)	MLV 237-2 to MLV 238-2: SCCDA (7/21/2025 - 8/9/2025)
Station 254 (segment 256 FH)	1,213	920 (293)	920 (293)	920 (293)	920 (293)	920 (293)	920 (293)	920 (293)	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 11/1/2025) Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/14/2025 - 11/1/2025)

TGP - Outage Impact Report Seven Day Forecast (updated 07/24/25)									-Primary impact restrictions may be necessary
									-Major impact restrictions may be necessary
									-Minor impact restrictions may be necessary depending on flow conditions
									-Little to no impact, though minor outages may cause incremental reductions
Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (7/28)	Tuesday (7/29)	Wednesday (7/30)	Thursday (7/31)	Friday (8/1)	Saturday (8/2)	Sunday (8/3)	Primary Outage(s) that may Impact Throughput
Est. Operational Capacity (Operational Impact) - Thousand Dth									
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	941	941	
MLV 265 (segment 265 FH)	767	390 (377)	390 (377)	390 (377)	767	767	767	767	MLV 264-2 to 264-2A: Pipe Replacement (7/15/2025 - 7/30/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	185 (17)	185 (17)	185 (17)	185 (17)	185 (17)	185 (17)	185 (17)	MLV 270C-101.1 to MLV 270C-101BL: Anomaly Remediation (M) (7/14/2025 - 8/16/2025)
Station 307 (segment 307 BH)	1,148	1105 (43)	1105 (43)	1105 (43)	1105 (43)	1105 (43)	1,148	1,148	Sta 307: Unit 3A - Protective Device Checks (7/28/2025 - 7/29/2025) Sta 307: Unit 4A - Protective Device Checks (7/30/2025 - 8/1/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	1,854	1,854	
Station 317 (segment 317 BH)	1,579	1544 (35)	1,579	1,579	1,579	1,579	1,579	1,579	Sta 317: Unit 1B - HMI Replacement (7/28/2025)
Station 321 (segment 321 FH)	2,102	2,102	2080 (22)	2,102	2,102	2,102	2,102	2,102	Sta 321: Unit 7B - HMI Replacement (7/29/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	803	803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.

Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.

The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report August 2025 (updated 07/24/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	386 (70)	386 (70)	386 (70)	386 (70)	MLV 405-1 to MLV 406-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 406-1 to MLV 407-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 407-1 TO MLV 408-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	1,028	1,028	1,028	445 (583)	MLV 17-2S to MLV 9-2D: Pigging Cleaning Run 1 (M) (8/28/2025)
Station 17 (segment 117 FH)	758	753 (5)	740 (18)	740 (18)	758	MLV 17-2D to MLV 20-2A: Anomaly Remediation (8/11/2025 - 8/16/2025) MLV 20-1 to MLV 20-1BR: Class Change Pipe Replacement (7/23/2025 - 8/7/2025) MLV 21-1 to MLV 22-1: Meter Upgrade (Meter: Tomball PIN: 420898) (M) (8/11/2025 - 8/22/2025)
Station 25 (segment 125 FH)	714	464 (250)	464 (250)	464 (250)	464 (250)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (8/18/2025 - 9/6/2025) Sta 25: Unit 1C - Force Majeure (7/16/2025 - TBD)
Station 40 South (segment 132 FH)	912	887 (25)	887 (25)	907 (5)	912	MLV 32-1L to MLV 33-1: PHMSA Immediate Anomaly Remediation (6/23/2025 - 8/15/2025) MLV 35-1 to MLV 36-1: PHMSA Immediate Anomaly Remediation (8/4/2025 - 8/15/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 8/22/2025)
Station 40 KN South (segment 501 FH)	268	200 (68)	268	200 (68)	200 (68)	Sta 40: HP Replacement - 500C1 Mod (8/4/2025 - 8/9/2025) Sta 40: HP Replacement - 500C1 Mod & 1C KN Line (8/22/2025 - 8/30/2025)
Station 40 North (segment 140 FH)	1,176	951 (225)	951 (225)	856 (320)	856 (320)	Sta 40: HP Replacement - 500C1 Mod & 1C 100 Line (8/22/2025 - 8/30/2025) Sta 40: HP Replacement - Bldg C Mod (8/13/2025 - 8/18/2025) Sta 40: Unit 2C - Emergent Repair (7/23/2025 - TBD)
Station 47 (segment 143 FH)	1,177	852 (325)	1172 (5)	1172 (5)	952 (225)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 51-3 to MLV 52-3: Anomaly Remediation (8/25/2025 - 8/29/2025) MLV 52-2 to MLV 53-2: Anomaly Remediation (8/11/2025 - 8/29/2025) MLV 53-2 TO MLV 53-2CBR: Anomaly Remediation (7/30/2025 - 8/8/2025) MLV 53-3 to MLV 53-3CR: Anomaly Remediation (8/25/2025 - 8/29/2025) Sta 54: Substation Inspection (8/4/2025 - 8/8/2025) Sta 54: Unit 6B - Powerside Overhaul (8/18/2025 - 9/5/2025)
Station 63 (segment 163 FH)	1,233	1,233	1140 (93)	1,233	663 (570)	MLV 71-1D to MLV 77-1A: Pig Re-Runs - MDS 8/13/25 (8/13/2025) MLV 83-3B to MLV 84-3: Class Change Pipe Replacement (8/25/2025 - 9/10/2025) Sta 63 Batesville: Annual ESD Test (8/26/2025 - 8/27/2025)
Station 823 (segment 823 BH)	686	686	686	515 (171)	686	Station 827 (Alexandria): Station Recycle Valve (8/19/2025 - 8/21/2025)
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	250 (34)	284	Sta 847 Coffeerville: Annual ESD Test (8/18/2025 - 8/19/2025) Sta 847: Sub-Station Transformer Inspection and Motor Cleaning (8/18/2025 - 8/19/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1315 (282)	1370 (227)	1125 (472)	1405 (192)	MLV 539-1 to MLV 540-1: Shallow Pipe Lowering (8/18/2025 - 8/30/2025) Sta 534: Scrubber Inspection / Filter Replacement (8/4/2025 - 8/8/2025) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 8/29/2025) Sta 534: Unit 7A - Startup Sequence (5/20/2025 - 8/15/2025) Sta 538 Heidelberg: Station ESD Test (8/21/2025) Sta 546: Annual ESD Tests, Scrubber filter Inspections, Changing Unit Valves (8/4/2025 - 8/10/2025) Sta 546: Unit 1A - Engine and Compressor Overhaul (8/11/2025 - 9/15/2025)

TGP - Outage Impact Report August 2025 (updated 07/24/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (8/4 - 8/10)	Week 2 (8/11 - 8/17)	Week 3 (8/18 - 8/24)	Week 4 (8/25 - 8/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 860 (segment 548 BH)	1,516	1500 (16)	1500 (16)	920 (596)	1440 (76)	MLV 550-2 TO MLV 546-2: Pig Runs - Cleaning 8/19/25 (8/19/2025) MLV 550-2 TO MLV 546-2: Pig Runs - EMAT 8/21/25 (8/21/2025) Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 8/15/2025) Sta 550: Unit 2A - Compressor Overhaul (8/25/2025 - 10/17/2025) Sta 550: Unit 4A - Turbocharger Exchange (6/2/2025 - 8/30/2025)
Station 860 North (Segment 860 BH)	1,793	1705 (88)	1690 (103)	1690 (103)	1690 (103)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 9/16/2025) MLV 861-1 to MLV 862-1: Install New 30" Valve 861-1A (8/18/2025 - 8/30/2025) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025) Sta 860: Unit 1B - Electronic Bearing System (8/11/2025 - 8/20/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2125 (520)	2200 (445)	2200 (445)	2200 (445)	MLV 101-5 to MLV 102-5: Class Change Pipe Replacement (7/30/2025 - 8/30/2025) MLV 107-2 to MLV 108-2: Sandblast Painting (7/25/2025 - 8/5/2025) MLV 109-5 to MLV 109-5A: Class Change Pipe Replacement (8/11/2025 - 9/8/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 872-1 to MLV 873-1: Anomaly Remediation (8/4/2025 - 8/23/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 875-1 to MLV 876-1R: Anomaly Remediation (8/4/2025 - 8/23/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/14/2025 - 9/13/2025) MLV 96-4 to MLV 98-4: Immediate Anomaly Remediation (7/9/2025 - 9/12/2025) Segment 187: Force Majeure Event (7/12/2025 - 8/4/2025) Sta 106: Unit 1C - Replace Power Cylinder Bearing #7 (4/14/2025 - 8/29/2025)
Station 114 (segment 114 BH)	920	800 (120)	920	920	780 (140)	Sta 114: Unit 1D - Turbine Swap (8/4/2025 - 8/9/2025) Sta 119A Tyler Mountain: Unit 1A - 4k Hr Inspection (8/25/2025 - 8/27/2025)
Station 204 (Segment 204 BH)	1,827	1300 (527)	1300 (527)	1300 (527)	1300 (527)	MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 8/11/25 (M) (8/11/2025) MLV 204-2 to MLV 200-2: Pig Runs - Hard Spot 8/14/25 (M) (8/14/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-A 8/12/25 (M) (8/12/2025) MLV 204-2 to MLV 200-2: Pig Runs - Residual 8/14/25 (M) (8/14/2025) MLV 205-2 to MLV 206-2: Special Permit Replacement (7/16/2025 - 9/1/2025) MLV 209-3 to MLV 210-3: Anomaly Remediation (7/18/2025 - 8/15/2025) MLV 213-3A to MLV 214-3BL: Installing Side Valves (7/16/2025 - 8/4/2025) MLV 214-1 to MLV 209-1: Pig Re-Runs - EMAT 8/26/25 (8/26/2025) MLV 214-4BL to MLV 213-4BR: Installing Side Valves (8/4/2025 - 8/11/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (8/12/2025 - 9/9/2025) Sta 204: Unit 11A - Bearing Fuses - Suction Painting (8/11/2025 - 8/14/2025) Sta 204: Unit 12A - Bearing Fuses - Suction Painting (8/18/2025 - 8/21/2025) Sta 209: Unit 12A - Install Barring Jack (8/18/2025 - 8/21/2025) Sta 214: Station Outage - Install Side Valves (7/16/2025 - 8/11/2025) Sta 87 to Sta 219: Cumulative Planned/Unplanned Maintenance (8/5/2025 - 9/27/2025)
Station 219 to Station 224 (Segment 219 FH)	540	445 (95)	540	540	540	Sta 219: Unit 1A to 6A - Protective Device Checks (8/4/2025 - 8/7/2025)
Station 237 (segment 237 FH)	1,017	925 (92)	1,017	1,017	1,017	Station 237: Annual ESD Test (8/5/2025 - 8/7/2025) Station 237: Point to Point and Trans Cals (8/6/2025)
Station 245 (segment 245 FH)	997	815 (182)	840 (157)	997	997	MLV 237-2 to MLV 238-2: SCCDA (7/21/2025 - 8/9/2025) Sta 241: Unit 1A - Device and Relief Valve Tests (8/11/2025) Sta 241: Unit 1B - Device and Relief Valve Tests (8/13/2025) Sta 241: Unit 2A - Device and Relief Valve Tests (8/12/2025) Sta 241: Unit 2B - Device and Relief Valve Tests (8/14/2025) Sta 241: Unit 3A - Device and Relief Valve Tests (8/13/2025 - 8/14/2025) Sta 249: Unit 1B - Crankcase Inspection (8/11/2025 - 8/15/2025)
Station 254 (segment 256 FH)	1,213	920 (293)	920 (293)	920 (293)	920 (293)	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 11/1/2025) Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/14/2025 - 11/1/2025)

- Primary impact restrictions may be necessary
- Major impact restrictions may be necessary
- Minor impact restrictions may be necessary depending on flow conditions
- Little to no impact, though minor outages may cause incremental reductions

Primary Outage(s)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report September 2025 (updated 07/24/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/1 - 9/7)	Week 2 (9/8 - 9/14)	Week 3 (9/15 - 9/21)	Week 4 (9/22 - 9/28)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	386 (70)	386 (70)	376 (80)	416 (40)	MLV 403-1 to MLV 404-1: Anomaly Remediation (M) (9/15/2025 - 10/3/2025) MLV 405-1 to MLV 406-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 406-1 to MLV 407-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025) MLV 407-1 TO MLV 408-1: Immediate Anomaly Remediation (7/28/2025 - 9/19/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	445 (583)	445 (583)	1,028	1,028	MLV 17-2S to MLV 9-2D: Pig Runs - Cleaning / Gauge (M) (9/5/2025) MLV 17-2S to MLV 9-2D: Pig Runs - Cleaning Run 2 (M) (9/3/2025) MLV 17-2S to MLV 9-2D: Pig Runs - MFL (M) (9/9/2025)
Station 17 (segment 117 FH)	758	758	758	753 (5)	758	MLV 17-1D to MLV 20-1A: Pig Run - Cleaning 9/15/25 (9/15/2025) MLV 17-1D to MLV 20-1A: Pig Run - Gauge 9/16/25 (9/16/2025) MLV 17-1D to MLV 20-1A: Pig Run - MFL-A 9/17/25 (9/17/2025)
Station 25 (segment 125 FH)	714	464 (250)	464 (250)	464 (250)	464 (250)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (8/18/2025 - 9/6/2025) Sta 25: Unit 1C - Force Majeure (7/16/2025 - TBD)
Station 40 South (segment 132 FH)	912	912	587 (325)	587 (325)	587 (325)	MLV 39-2 to MLV 40-2S: Anomaly Remediation (9/23/2025 - 10/6/2025) MLV 39-3 to MLV 40-3S: Anomaly Remediation (9/9/2025 - 9/22/2025)
Carthage Lateral (segment 700 FH)	323	323	215 (108)	323	323	MLV 706-1 to MLV 700-1: Pig Run - Maintenance (M) (9/9/2025)
Station 47 (segment 143 FH)	1,222	1097 (125)	762 (460)	1187 (35)	1187 (35)	MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 12/31/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-3AT to MLV 47-3A: Anomaly Remediation (9/1/2025 - 9/5/2025) MLV 48-3 to MLV 49-3: Anomaly Remediation (9/1/2025 - 9/5/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2BREH to MLV 53-2BR: Special Permit Replacement (9/1/2025 - 10/15/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - Cleaning / Gauge 9/16/25 (9/16/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - CLP / IMU 9/18/25 (9/18/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - MFL-C 9/23/25 (9/23/2025) MLV 54-1D TO MLV 63-1S: Pig Runs - MFL-C 9/25/25 (9/25/2025) Sta 47: Annual ESD Test (9/10/2025) Sta 54 Greenville: Annual ESD Test & Maintenance (9/8/2025 - 9/11/2025) Sta 54: Unit 6B - Powerside Overhaul (8/18/2025 - 9/5/2025)
Station 63 (segment 163 FH)	1,233	1145 (88)	1145 (88)	1200 (33)	1200 (33)	MLV 83-3B to MLV 84-3: Class Change Pipe Replacement (8/25/2025 - 9/10/2025) MLV 84-1 to MLV 85-1: Class Change Pipe Replacement (9/11/2025 - 10/4/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	215 (69)	284	MLV 838-1 TO MLV 834-1: Pig Re-Runs - ROSEN EMAT 9/18 (M) (9/18/2025) MLV 838-1 TO MLV 834-1: Pig Runs - Cleaning 9/15 - 9/17 (M) (9/15/2025 - 9/17/2025)
Station 527 (segment 527 BH)	2,392	2,392	2,392	2,392	2380 (12)	MLV 530-1 TO MLV 531-1: Anomaly Remedition (9/22/2025 - 9/27/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	1560 (37)	1560 (37)	1210 (387)	1210 (387)	MLV 540-1 to MLV 540-1A: Anomaly Remediation (9/16/2025 - 9/27/2025) MLV 540-1 to MLV 540-1A: Shallow Pipe Lowering (9/16/2025 - 9/22/2025) MLV 541-1 to MLV 541-1A: Anomaly Remediation (9/16/2025 - 9/27/2025) Sta 546: Unit 1A - Engine and Compressor Overhaul (8/11/2025 - 9/15/2025)

TGP - Outage Impact Report September 2025 (updated 07/24/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/1 - 9/7)	Week 2 (9/8 - 9/14)	Week 3 (9/15 - 9/21)	Week 4 (9/22 - 9/28)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 860 (segment 548 BH)	1,516	1390 (126)	1275 (241)	1500 (16)	1500 (16)	Sta 550: Unit 2A - Compressor Overhaul (8/25/2025 - 10/17/2025) Sta 555 Collinwood: Annual ESD Test & Maintenance (9/8/2025 - 9/12/2025) Sta 555: Unit 1A - Engine Maintenance (9/1/2025 - 9/5/2025) Sta 555: Unit 1B - Vibration System Upgrade (9/8/2025 - 9/12/2025) Sta 555: Unit 2A - Engine Maintenance (9/1/2025 - 9/5/2025) Sta 555: Unit 2A - Oil Seal (9/1/2025 - 9/5/2025) Sta 555: Unit 5A - Engine Maintenance (9/1/2025 - 9/5/2025) Sta 555: Unit 6A - Engine Maintenance (9/1/2025 - 9/5/2025)
Station 860 North (Segment 860 BH)	1,793	1705 (88)	1705 (88)	1705 (88)	1780 (13)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/9/2025 - 9/16/2025) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2005 (640)	2005 (640)	1995 (650)	2245 (400)	MLV 106-1D to MLV 111-7BR: Make Piggable Valve MLV 107-7 & MLV 109-7 Replacements (M) (9/1/2025 - 9/19/2025) MLV 108-3 to MLV 109-3: Special Permit Pipe Replacement (9/24/2025 - 10/15/2025) MLV 109-5 to MLV 109-5A: Class Change Pipe Replacement (8/11/2025 - 9/8/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (7/14/2025 - 9/13/2025) MLV 96-4 to MLV 98-4: Immediate Anomaly Remediation (7/9/2025 - 9/12/2025) MLV 96-5 to MLV 102-5: Pig Runs - Cleaning / Gauge 9/25/25 (9/25/2025) Sta 106 Clay City: Upgrade B Building Jacket Water System (9/15/2025 - 10/3/2025) Sta 871: Unit 1A - 3Q Engine Inspection (9/9/2025) Sta 871: Unit 2A - 3Q Engine Inspection (9/10/2025) Sta 96: Unit 2D - Compressor Valves (9/22/2025 - 9/26/2025)
Station 114 (segment 114 BH)	920	920	920	850 (70)	920	Sta 118A Tyler Mountain: Annual ESD Test (9/16/2025 - 9/18/2025)
Station 204 (Segment 204 BH)	1,827	1300 (527)	1300 (527)	1300 (527)	1300 (527)	MLV 205-2 to MLV 206-2: Special Permit Replacement (7/16/2025 - 9/1/2025) MLV 213-2A to MLV 214-2: Special Permit Replacement (9/1/2025 - 10/31/2025) MLV 216-2 to MLV 216-2A: Class Change Replacement (8/12/2025 - 9/9/2025) Sta 204: Scrubber Filter (9/22/2025 - 9/24/2025) Sta 209 Cambridge: Scrubber Filter (9/25/2025 - 9/27/2025) Sta 87 to Sta 219: Cumulative Planned/Unplanned Maintenance (8/5/2025 - 9/27/2025)
Station 237 (segment 237 FH)	1,017	557 (460)	557 (460)	557 (460)	557 (460)	MLV 236-1 to MLV 237-1BR: Special Permit Replacement (M) (9/2/2025 - 9/30/2025)
Station 245 (segment 245 FH)	997	840 (157)	855 (142)	925 (72)	925 (72)	Sta 241: Unit 3A - C3 Cooper Upgrade (9/8/2025 - 9/27/2025) Sta 245: Unit 1C - Engine Exchange (9/8/2025 - 9/12/2025) Sta 249: Unit 2B - Replace Compressor Rod Packing (9/2/2025 - 9/4/2025)
Station 254 (segment 256 FH)	1,213	920 (293)	920 (293)	920 (293)	450 (763)	MLV 254-1 to MLV 261-1: Pig Run - Maintenance (9/23/2025) MLV 254-2 to MLV 261-2: Pig Run - Maintenance (9/24/2025) MLV 254-3 to MLV 258-3: Pig Run - Maintenance (9/25/2025) Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 11/1/2025) Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/14/2025 - 11/1/2025)
N Hampton Lat (segment 280 FH)	40	40	40	40	30 (10)	Sta 260A Southwick: Annual ESD Test (9/23/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	400 (541)	545 (396)	Sta 261 Agawam: Annual ESD Test (M) (9/16/2025 - 9/18/2025) Sta 264 Charlton: Annual ESD Test (9/25/2025)
Station 267 South (segment 266 FH)	469	312 (157)	312 (157)	312 (157)	312 (157)	Sta. 267: Bldg A Controls Upgrade (9/2/2025 - 11/26/2025)

- Primary impact restrictions may be necessary
- Major impact restrictions may be necessary
- Minor impact restrictions may be necessary depending on flow conditions
- Little to no impact, though minor outages may cause incremental reductions

Primary Outage(s)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report October 2025 (updated 07/24/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/29 - 10/5)	Week 2 (10/6 - 10/12)	Week 3 (10/13 - 10/19)	Week 4 (10/20 - 10/26)	Week 5 (10/27 - 11/2)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409A (Alamo) (segment 492 FH)	274	274	274	134 (140)	274	274	MLV 409A-901 to MLV 409A-902: Pig Run - Cleaning 10/14/25 (10/14/2025) MLV 409A-901 to MLV 409A-902: Pig Run - Cleaning 10/15/25 (10/15/2025) MLV 409A-901 to MLV 409A-902: Pig Run - MFL-A 10/16/25 (10/16/2025)
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
MLV 406 (segment 406 BH)	456	416 (40)	456	211 (245)	456	456	MLV 400-1 to MLV 409-1: Pig Run - Maintenance Cleaning 10/14/25 (M) (10/14/2025) MLV 400-2 to MLV 409-2: Pig Run - Maintenance Cleaning 10/16/25 (M) (10/16/2025) MLV 403-1 to MLV 404-1: Anomaly Remediation (M) (9/15/2025 - 10/3/2025)
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	1,028	1,028	1,028	638 (390)	1,028	MLV 5-2 to MLV 1-2D: Pig Runs - Maintenance Cleaning 10/23 (M) (10/23/2025) MLV 9-1S and MLV 1-1D: Pig Run - Maintenance Cleaning 10/21 (M) (10/21/2025) MLV 9-2 to MLV 5-2: Pig Runs - Maintenance Cleaning 10/23 (M) (10/23/2025) MLV 9-3 to MLV 4-3: Pig Runs - Maintenance Cleaning 10/22 (M) (10/22/2025)
Station 17 (segment 117 FH)	758	758	758	753 (5)	753 (5)	753 (5)	MLV 17-1D to MLV 20-1A: Anomaly Remediation (10/13/2025 - 10/31/2025)
Station 25 (segment 125 FH)	714	464 (250)	464 (250)	464 (250)	464 (250)	464 (250)	MLV 26-1 Relocation: Highway 59 Widening (10/6/2025 - 11/2/2025) MLV 26-1 to MLV 27-1: Install Road Casing (10/6/2025 - 11/2/2025) Sta 25: Unit 1C - Force Majeure (7/16/2025 - TBD)
Station 40 South (segment 132 FH)	912	777 (135)	777 (135)	777 (135)	637 (275)	747 (165)	MLV 32-2D TO MLV 40-2S: Pig Runs - Maintenance (10/28/2025) MLV 32-3D to MLV 40-3S: Pig Runs - Maintenance (10/21/2025) MLV 39-1 to MLV 40-1S: Anomaly Remediation (10/7/2025 - 10/20/2025) MLV 39-2 to MLV 40-2S: Anomaly Remediation (9/23/2025 - 10/6/2025)
Station 40 KN South (segment 501 FH)	268	268	268	268	268	175 (93)	Sta 500-1 to Sta 823 (MLV 507-1): Pig Run - Maintenance (M) (10/29/2025)
Station 47 (segment 143 FH)	1,226	1221 (5)	1221 (5)	1221 (5)	1221 (5)	1221 (5)	MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 12/31/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 49-1 to MLV 50-1: Anomaly Remediation (3/4/2025 - 10/31/2025) MLV 53-2BREH to MLV 53-2BR: Special Permit Replacement (9/1/2025 - 10/15/2025) Sta 47: Unit 1D - Flush & Clean Cooling Systems (10/20/2025 - 10/24/2025) Sta 47: Unit 2D - Flush & Clean Cooling Systems (10/20/2025 - 10/24/2025)
Station 63 (segment 163 FH)	1,233	1200 (33)	1160 (73)	1160 (73)	1160 (73)	845 (388)	MLV 63-4D to MLV 71-4S: Pig Runs - Caliper / IMU 10/30/25 (10/30/2025) MLV 63-4D to MLV 71-4S: Pig Runs - Cleaning / Gauge 10/28/25 (10/28/2025) MLV 84-1 to MLV 85-1: Class Change Pipe Replacement (9/11/2025 - 10/4/2025) MLV 84-4 to MLV 85-4: Class Change Pipe Replacement (10/6/2025 - 10/25/2025)
Station 87 100 Leg (segment 163 BH)	1,439	1300 (139)	1300 (139)	1300 (139)	1310 (129)	1310 (129)	MLV 83-3 to MLV 83-3B: Install Backpressure Regulator (10/1/2025 - 10/15/2025) MLV 83-4 to MLV 83-4B: Install Backpressure Regulator (10/16/2025 - 10/31/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	590 (89)	670 (9)	670 (9)	670 (9)	664 (15)	Sta 834: Annual ESD Test (9/29/2025) Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	260 (24)	284	160 (124)	160 (124)	284	MLV 856-1 to MLV 860-1: Pig Runs - Cal / IMU 10/21/25 (10/21/2025) MLV 856-1 to MLV 860-1: Pig Runs - Cleaning / Gauge 10/16/25 (10/16/2025) MLV 856-1 to MLV 860-1: Pig Runs - MFL-C 10/23/25 (10/23/2025) Sta 836A: Annual ESD Test (9/30/2025)
Station 823 Muskrat Line (segment 509 BH)	124	90 (34)	124	124	124	124	Sta 823 to MLV 516: Pig Run - Maintenance (M) (10/1/2025)
Station 534 South of Pool (segment 530 BH)	1,820	1798 (22)	1798 (22)	1798 (22)	1798 (22)	1798 (22)	Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2025) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2025)
MLV 548 (segment 542 BH)	1,597	545 (1052)	545 (1052)	1580 (17)	1580 (17)	1562 (35)	MLV 540-2 to MLV 540-2A: Shallow Pipe Lowering (9/30/2025 - 10/7/2025) Sta 546: Unit 4A - Engine and Compressor Overhaul (9/29/2025 - 11/7/2025)

TGP - Outage Impact Report October 2025 (updated 07/24/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/29 - 10/5)	Week 2 (10/6 - 10/12)	Week 3 (10/13 - 10/19)	Week 4 (10/20 - 10/26)	Week 5 (10/27 - 11/2)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 860 (segment 548 BH)	1,516	1500 (16)	1500 (16)	1440 (76)	1500 (16)	1500 (16)	Sta 550: Unit 2A - Compressor Overhaul (8/25/2025 - 10/17/2025) Sta 550: Unit 3A - Engine Overhaul (10/13/2025 - 11/15/2025) Sta 550: Unit 3A - Turbocharger Exchange (10/27/2025 - 11/7/2025)
Station 860 North (Segment 860 BH)	1,793	1780 (13)	1780 (13)	1780 (13)	1780 (13)	1780 (13)	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2024 - 12/31/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2245 (400)	2190 (455)	2115 (530)	1710 (935)	1710 (935)	MLV 106-1 to MLV 111-7: Pig Runs - AFD Combo 10/14/25 (10/14/2025) MLV 106-1 to MLV 111-7: Pig Runs - Cleaning / Gauge 10/9/25 (10/9/2025) MLV 106-1 to MLV 111-7: Pig Runs - EMAT 10/16/25 (10/16/2025) MLV 108-2 to MLV 109-2: Special Permit Pipe Replacement (M) (10/27/2025 - 11/28/2025) MLV 108-3 to MLV 109-3: Special Permit Pipe Replacement (9/24/2025 - 10/15/2025) MLV 109-2 to 109-2A: Special Permit Pipe Replacement (10/16/2025 - 10/31/2025) MLV 109-3 to MLV 109-3A: Class Change Pipe Replacement (10/16/2025 - 10/31/2025) MLV 109-3 to MLV 109-3A: Special Permit Pipe Replacement (10/16/2025 - 10/31/2025) MLV 866-1 to MLV 867-1: Anomaly Remediation (10/21/2025 - 11/26/2025) MLV 868-1 to MLV 869-1: Anomaly Remediation (10/21/2025 - 11/26/2025) MLV 869-1 to MLV 870-1: Anomaly Remediation (10/21/2025 - 11/26/2025) MLV 870-1 to MLV 870-1R: Anomaly Remediation (10/21/2025 - 11/26/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (8/25/2025 - 10/4/2025) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (10/16/2025 - 10/27/2025) MLV 96-5 to MLV 102-5: Pig Runs - AFD Combo 9/30/25 (9/30/2025) MLV 96-5 to MLV 102-5: Pig Runs - EMAT 10/2/25 (10/2/2025) Sta 106 Clay City: Upgrade B Building Jacket Water System (9/15/2025 - 10/3/2025) Sta 87 Portland: Annual ESD Test (10/14/2025 - 10/15/2025)
Station 114 (segment 114 BH)	920	920	850 (70)	920	920	920	Sta 118A: Unit 1A - Turbine Exchange (10/6/2025 - 10/10/2025)
Station 204 (Segment 204 BH)	1,827	1797 (30)	1797 (30)	1797 (30)	1797 (30)	1411 (416)	MLV 209-4 to MLV 204-4: Pig Runs - Cleaning / Gauge 10/30/25 (10/30/2025) MLV 213-2A to MLV 214-2: Special Permit Replacement (9/1/2025 - 10/31/2025)
Station 237 (segment 237 FH)	1,017	557 (460)	1,017	1,017	1,017	1,017	MLV 236-1 to MLV 237-1BR: Special Permit Replacement (M) (9/2/2025 - 9/30/2025)
Station 245 (segment 245 FH)	997	997	925 (72)	997	997	997	Sta 241: Unit 1B - 2K Maintenance (10/7/2025 - 10/8/2025) Sta 241: Unit 2B - 2K Maintenance (10/9/2025 - 10/10/2025)
Station 254 (segment 256 FH)	1,213	920 (293)	920 (293)	920 (293)	920 (293)	920 (293)	Sta 254: Unit 4A - Replace Power Cylinder Head (5/16/2025 - 11/1/2025) Sta. 254: Bldg A Stack Replacement and Unit Upgrades (7/14/2025 - 11/1/2025)
Station 261 Discharge East (segment 261 FH)	941	941	930 (11)	941	941	941	Sta 261: Unit 4A - Compressor Rod Packing (M) (10/6/2025 - 10/9/2025)
Station 267 South (segment 266 FH)	469	312 (157)	312 (157)	312 (157)	312 (157)	312 (157)	Sta. 267: Bldg A Controls Upgrade (9/2/2025 - 11/26/2025)
Station 307 (segment 307 BH)	1,150	1,150	1,150	1,150	1,150	1,150	
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	1850 (252)	1240 (862)	1240 (862)	1240 (862)	2,102	MLV 320-2A to MLV 322-2: Drip Removal 321-2-1 (M) (10/7/2025 - 10/20/2025) Sta 323: Unit 1A - Drive Modernization Upgrade (9/29/2025 - 10/3/2025) Sta. 323A Lackawaxen: Annual ESD Testing (9/29/2025 - 9/30/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	690 (113)	803	803	Sta 405A: Unit 1A - 8K Solar Turbine Borescope Inspection (10/15/2025) Sta 405A: Unit 1A - Water Wash (10/14/2025)

TGP - Outage Impact Report
October 2025 (updated 07/24/25)

- Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

- Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Week 5
		(9/29 - 10/5)	(10/6 - 10/12)	(10/13 - 10/19)	(10/20 - 10/26)	(10/27 - 11/2)
Est. Operational Capacity (Operational Impact) - Thousand Dth						

Primary Outage(s)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.