

May 7, 2025

Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Attention: Ms. Debbie-Anne Reese, Secretary

Re: Wyoming Interstate Company, L.L.C.;
Docket No. CP24-20-000,
Request for Additional Extension of Time

Dear Ms. Reese:

On November 29, 2023, WIC filed a prior notice request pursuant to Sections 157.205, 157.208 and 157.210 of the Federal Energy Regulatory Commission's ("Commission") regulations under the Natural Gas Act, and WIC's blanket certificate issued in Docket No. CP83-22-000, for authorization to make certain modifications at its existing Wamsutter Compressor Station in Sweetwater County, Wyoming ("Cheyenne to Piceance Expansion Project" or "Project") in order to generate incremental east to west firm natural gas transportation capacity of approximately 180,000 dekatherms per day on WIC's mainline system. WIC's Project was authorized effective February 5, 2024, and accordingly, pursuant to Section 157.206(c) of the Commission's Regulations the Project should have been completed within one year.

On December 16, 2024, WIC filed an extension of time request until June 1, 2025 to complete construction and place the Project into service. The request for extension of time was granted by the Commission on January 24, 2025.¹ As described below, WIC respectfully requests an additional extension of time, pursuant to Section 157.206(c), to complete construction activities of the Project.

Request for Additional Extension of Time

As noted in its December 16, 2024 request for extension of time, WIC revised its Project schedule on being able to meet a June 1, 2025 in-service date. However, WIC is aware that due to various construction contractor-related challenges resulting in inefficiencies and setbacks, WIC will not be able to complete its project by June 1, 2025 and, as a result, will have to revise its project in-service date. Pursuant to Section 157.206(c) of the Commission's regulations, WIC is respectfully seeking an additional extension of time until September 15, 2025 in which to complete and place its Project facilities into service. The additional time being requested is necessary to allow mechanical completion of WIC's Project activities as well as compressor commissioning activities.

¹ On December 19, 2024, the Commission issued public notice of WIC's request for extension of time, with interventions, comments, and protests due January 3, 2024. No interventions or comments were filed.

Filing Information

WIC is e-Filing this request with the Commission's Secretary in accordance with the Commission's Order No. 703, *Filing Via the Internet*, guidelines issued on November 15, 2007 in Docket No. RM07-16-000.

Respectfully submitted,
WYOMING INTERSTATE COMPANY,
L.L.C.

By _____ /s/
Francisco Tarín
Director, Regulatory

Cc: Ms. Olubukola Pope, OEP
Mr. Joel Cornwall, OEP

Certificate of Service

I hereby certify that I have this day caused a copy of the foregoing documents to be served upon each person designated on the official service list compiled by the Commission's Secretary in this proceeding in accordance with the requirements of Section 385.2010 of the Federal Energy Regulatory Commission's Rules of Practice and Procedure.

Dated at Colorado Springs, Colorado as of this 7th day of May 2025.

/s/

Francisco Tarín

Two North Nevada Avenue
Colorado Springs, Colorado 80903
(719) 667-7517