

**TGP - Outage Impact Report  
Seven Day Forecast (updated 09/12/24)**

-Primary impact restrictions may be necessary  
-Major impact restrictions may be necessary  
-Minor impact restrictions may be necessary depending on flow conditions  
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (9/16)	Tuesday (9/17)	Wednesday (9/18)	Thursday (9/19)	Friday (9/20)	Saturday (9/21)	Sunday (9/22)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	519	519	519	519	519	519	519	519	
Station 1 (segment 101 BH)	400	400	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	1018 (10)	1018 (10)	1018 (10)	1018 (10)	1018 (10)	1018 (10)	1018 (10)	MLV 3-1 TO MLV 4-1: Class Change / Wrinkle Bend Replacement (M) (7/23/2024 - 9/23/2024)
Station 17 (segment 117 BH)	873	510 (363)	510 (363)	828 (45)	510 (363)	828 (45)	828 (45)	828 (45)	Sta 17: Unit 2C - Engine Seal Inspection (8/26/2023 - 11/15/2024) MLV 9-1D to MLV 17-1S: Pig Runs - Cleaning 9/17/24 (M) (9/17/2024) MLV 9-1D to MLV 17-1S: Pig Runs - Cleaning/Gauge 9/16/24 (M) (9/16/2024) MLV 9-1D to MLV 17-1S: Pig Runs - MDS Tool with IMU/XYZ 9/19/24 (M) (9/19/2024)
Station 25 (segment 125 BH)	873	842 (31)	842 (31)	842 (31)	842 (31)	842 (31)	842 (31)	842 (31)	MLV 18-2A TO MLV 20-2A: Class Change / Wrinkle Bend Replacement (M) (8/27/2024 - 10/31/2024)
Station 40 South (segment 132 BH)	874	464 (410)	464 (410)	849 (25)	849 (25)	849 (25)	849 (25)	849 (25)	MLV 34-2 to MLV 35-2: PHMSA Immediate Anomaly Remediation (9/12/2024 - 9/17/2024) MLV 35-2 to MLV 36-2: PHMSA Immediate Anomaly Remediation (9/12/2024 - 9/17/2024) MLV 36-2 TO MLV 36-2A: Special Permit / Pipe Replacement (9/18/2024 - 9/23/2024) MLV 36-2A to MLV 37-2: PHMSA Immediate Anomaly Remediation (9/12/2024 - 9/17/2024) MLV 36-3 TO MLV 36-3A: Special Permit / Pipe Replacement (9/10/2024 - 9/17/2024)
Station 47 (segment 143 BH)	1,016	761 (255)	761 (255)	761 (255)	761 (255)	761 (255)	771 (245)	771 (245)	MLV 50-2 to MLV 51-2: Crossover Valve Replacement (9/9/2024 - 9/20/2024) Sta 54: Station PLC - Controls Upgrade (9/3/2024 - 9/27/2024) Sta 54: Unit 1D - Controls Upgrade (9/3/2024 - 9/20/2024)
Station 63 (segment 163 BH)	1,169	1079 (90)	1079 (90)	1079 (90)	1079 (90)	1079 (90)	1079 (90)	1079 (90)	MLV 54-1 to MLV 69-1: Force Majeure (2/26/2024 - TBD) MLV 58-1 to MLV 60-1: Shallow Pipe Replacement (9/3/2024 - 10/31/2024) MLV 77-2 to MLV 77-2A: Class Change / Pipe Replacement (8/12/2024 - 10/1/2024) Sta 63: Unit 2D - 60K hour inspections (8/26/2024 - 10/11/2024)
Station 823 (segment 823 BH)	686	686	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 2A- Replace Lubrication System (9/13/2024 - 9/17/2024) Sta 834: Unit 6A - 12K Engine Inspection (9/18/2024 - 9/24/2024)
MLV 524 (segment 524 FH)	335	277 (58)	277 (58)	277 (58)	277 (58)	335	277 (58)	335	MLV 527-1 to MLV 529-1: Pig Runs - Caliper/IMU 9/19/24 (9/19/2024) MLV 527-1 to MLV 529-1: Pig Runs - Cleaning/Gauge 9/13/24 to 9/18/24 (9/13/2024 - 9/18/2024) MLV 527-1 to MLV 529-1: Pig Runs - MFL-C 9/21/24 (9/21/2024)
MLV 548 (segment 542 BH)	1,605	1065 (540)	840 (765)	1340 (265)	840 (765)	1480 (125)	1480 (125)	1480 (125)	MLV 535-1A to MLV 536-1: Anomaly Remediation (10/25/2023 - 1/19/2025) MLV 542-2 to MLV 538-2: Pig Runs - Cleaning/Gauge 9/17 (9/17/2024) MLV 542-2 to MLV 538-2: Pig Runs - MFL 9/19 (9/19/2024) MLV 546-1 to MLV 546-1A: Pipe Replacement (9/10/2024 - 9/19/2024) Sta 542 Dekalb: Ground Fault (9/16/2024) Sta 542: Unit 1A - Orifice and Spacer Plates (9/18/2024 - 10/1/2024) Sta 542: Unit 3A - Overhaul (2/12/2024 - 11/29/2024) Sta 546: Unit 3A - Discharge Valve (4/30/2024 - 10/31/2024) Sta 546: Unit 3A - Overhaul (2/15/2024 - 9/30/2024)
Station 860 (segment 548 BH)	1,523	1340 (183)	1340 (183)	1340 (183)	1340 (183)	1485 (38)	1515 (8)	1515 (8)	MLV 555-1 to MLV 550-1: Pig Runs - Chemical Cleaning 9/16 - 9/19 (9/16/2024 - 9/19/2024) Sta 550: Unit 1B Safety Device Checks (9/16/2024 - 9/20/2024) Sta 555: Unit 4A - Foundation Regrout (9/3/2024 - 12/1/2024)
Station 860 North (Segment 860 BH)	1,800	1690 (110)	1690 (110)	1700 (100)	1700 (100)	1700 (100)	1700 (100)	1540 (260)	Sta 563: Unit 1A - Overhaul (9/22/2024 - 9/30/2024) Sta 860: Annual ESD Test (9/16/2024 - 9/17/2024) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler (6/17/2024 - 9/30/2024)
Station 110 (segment 187 BH) (south thru Kentucky)	2,630	2130 (500)	1975 (655)	1975 (655)	2130 (500)	2130 (500)	2130 (500)	2130 (500)	MLV 102-3 to MLV 104-3: Anomaly Remediation (9/14/2024 - 9/27/2024) St 87: Unit 1E - Replace Engine Heads (9/16/2024 - 9/27/2024) St 87: Unit 2E - Replace Engine Heads (7/22/2024 - 9/16/2024) Sta 106: Unit 1C - Engine Maintenance (7/15/2024 - 12/31/2024) Sta 106: Unit 1C - Water Leak (6/10/2024 - 12/31/2024) Sta 106: Unit 2B - Zero Base Engine Overhaul (8/6/2024 - 10/31/2024) Sta 87: Unit 5C - Foundation Regrout (8/26/2024 - 11/29/2024) Sta 871: Unit 3A - Power Side Overhaul (7/22/2024 - 10/10/2024) Sta 875: Unit 1A - Install BAM 2.0 Material (9/17/2024 - 9/18/2024) Sta 119: Unit 1A - Turbine Inspection (9/17/2024 - 9/19/2024)
Station 114 (segment 114 BH)	918	918	805 (113)	805 (113)	805 (113)	918	918	918	
Station 200 (segment 200 BH)	1,765	1685 (80)	1685 (80)	1685 (80)	1685 (80)	1685 (80)	1685 (80)	1685 (80)	MLV 110-4 to MLV 111-4: Make Piggable (9/10/2024 - 9/27/2024)

**TGP - Outage Impact Report  
Seven Day Forecast (updated 09/12/24)**

-Primary impact restrictions may be necessary  
-Major impact restrictions may be necessary  
-Minor impact restrictions may be necessary depending on flow conditions  
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (9/16)	Tuesday (9/17)	Wednesday (9/18)	Thursday (9/19)	Friday (9/20)	Saturday (9/21)	Sunday (9/22)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 204 (Segment 204 BH)	1,827	1402 (425)	1402 (425)	1402 (425)	1402 (425)	1402 (425)	1402 (425)	1402 (425)	MLV 203-2 to MLV 204-2: Hot Tap for Proposed New Meter Beech Hollow Biogas (9/17/2024 - 9/18/2024) MLV 205-1 to MLV 205-1A: Class Change / Pipe Replacement (9/16/2024 - 12/6/2024) MLV 214-3L to MLV 215-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) MLV 215-3 to MLV 216-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) Sta 204: Operational Conditions (7/1/2024 - 9/30/2024) Sta 204: Unit 12A - Turbo Replacement (9/10/2024 - 9/19/2024) Sta 214: Unit 10A - Compressor Cylinder (7/8/2024 - 9/28/2024) Sta 214: Unit 8A - Oil System (9/21/2023 - 9/27/2024)
Station 230C (segment 296 FH)	743	743	743	743	680 (63)	743	743	743	Station 230C: Unit 2A - Protective Device Tests (9/19/2024)
Station 245 (segment 245 FH)	998	775 (223)	775 (223)	775 (223)	775 (223)	775 (223)	775 (223)	775 (223)	Sta 245 West Winfield: Building A & B Safety System Upgrade (9/12/2024 - 9/30/2024) Sta 245: Unit 7A - Controls Upgrade (9/11/2024 - 10/10/2024)
Station 261 Discharge East (segment 261 FH)	935	555 (380)	555 (380)	555 (380)	555 (380)	555 (380)	935	935	Sta 264: Unit 1C & 2C Overhauls and Control System Upgrades (8/26/2024 - 9/20/2024)
Station 307 (segment 307 BH)	1,154	1065 (89)	1065 (89)	1065 (89)	1065 (89)	1065 (89)	1065 (89)	1065 (89)	Sta 219: Unit 1B - Engine Upgrade (6/10/2024 - 10/1/2024) Sta 307: Unit 6A - Engine Upgrade (7/11/2024 - 10/26/2024)
Station 315 (segment 315 BH)	1,888	1,888	1,888	1,888	1,888	1,888	1,888	1,888	
Station 317 (segment 317 BH)	1,613	1560 (53)	1560 (53)	1560 (53)	1560 (53)	1560 (53)	1,613	1,613	Sta 317: Unit 1B - 5-Year gearbox inspection (9/16/2024 - 9/20/2024)
MLV 324 (segment 324 FH)	1,767	1602 (165)	1602 (165)	1602 (165)	1602 (165)	1602 (165)	1602 (165)	1602 (165)	MLV 328-1 to MLV 329-1R: Anomaly Remediation (M) (9/16/2024 - 9/28/2024)
MLV 336 East (segment 336 FH)	153	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	MLV 337-1 to MLV 338-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 339-1 to MLV 340-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 340-1 to MLV 341-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 341-1 to MLV 342-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 342-1 to MLV 343-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 343-1 to MLV 344-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 344-1 to MLV 345-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
MLV 345 North of Derby Lateral (segment 355 BH)	48	0 (48)	0 (48)	0 (48)	0 (48)	0 (48)	0 (48)	0 (48)	MLV 346-1 to MLV 347-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 349-1 to MLV 350-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
Station 405 HC Line (segment 299 FH)	803	605 (198)	605 (198)	605 (198)	605 (198)	605 (198)	803	803	Sta 313 Coudersport: Annual ESD Test (9/16/2024 - 9/20/2024)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report**  
**September 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Primary Outage(s)
		(9/2 - 9/8)	(9/9 - 9/15)	(9/16 - 9/22)	(9/23 - 9/29)	
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409 (Donna Line) (segment 490 FH)	519				519	
Station 1 (segment 101 BH)	400				400	
Station 9 (segment 109 BH)	1,028				848 (180)	MLV 16-3 to MLV 18-3: Hot Tap for New Meter Bernard Creek (9/28/2024 - 9/30/2024) MLV 3-1 TO MLV 4-1: Class Change / Wrinkle Bend Replacement (M) (7/23/2024 - 9/23/2024) Sta 11A: Annual ESD Test (9/24/2024 - 9/25/2024)
Station 17 (segment 117 BH)	873				828 (45)	Sta 17: Unit 2C - Engine Seal Inspection (8/26/2023 - 11/15/2024)
Station 25 (segment 125 BH)	873				842 (31)	MLV 18-2A TO MLV 20-2A: Class Change / Wrinkle Bend Replacement (M) (8/27/2024 - 10/31/2024)
Station 40 South (segment 132 BH)	874				849 (25)	MLV 36-2 TO MLV 36-2A: Special Permit / Pipe Replacement (9/18/2024 - 9/23/2024)
Station 47 (segment 143 BH)	1,016				456 (560)	Sta 47 West Monroe: Annual ESD (9/25/2024) Sta 54: Station PLC - Controls Upgrade (9/3/2024 - 9/27/2024) Sta 54: Unit 2D - Controls Upgrade (9/23/2024 - 10/11/2024)
Station 63 (segment 163 BH)	1,169				924 (245)	MLV 54-1 to MLV 69-1: Force Majeure (2/26/2024 - TBD) MLV 58-1 to MLV 60-1: Shallow Pipe Replacement (9/3/2024 - 10/31/2024) MLV 77-2 to MLV 77-2A: Class Change / Pipe Replacement (8/12/2024 - 10/1/2024) MLV 84-3 to MLV 85-3: Class Change (9/26/2024 - 11/14/2024) Sta 63 Batesville: Annual ESD Test (9/23/2024 - 9/24/2024) Sta 63: Unit 2D - 60K hour inspections (8/26/2024 - 10/11/2024)
MLV 822 East (segment 822 BH)	972				705 (267)	MLV 821-1 to MLV 823-1: SCCDA (M) (9/23/2024 - 10/4/2024)
Station 823 (segment 823 BH)	686				686	
Station 834 (segment 834 BH)	679				670 (9)	Sta 834: Unit 3A - 12K Engine Inspection (9/23/2024 - 9/27/2024) Sta 834: Unit 6A - 12K Engine Inspection (9/18/2024 - 9/24/2024)
MLV 524 (segment 524 FH)	335				280 (55)	MLV 532-2 to MLV 533-2: Anomaly Remediation (9/23/2024 - 10/9/2024) MLV 533-2 to MLV 534-2: Anomaly Remediation (9/23/2024 - 10/9/2024)
MLV 548 (segment 542 BH)	1,605				1205 (400)	MLV 535-1A to MLV 536-1: Anomaly Remediation (10/25/2023 - 1/19/2025) Sta 542: Unit 1A - Orifice and Spacer Plates (9/18/2024 - 10/1/2024) Sta 542: Unit 3A - Overhaul (2/12/2024 - 11/29/2024) Sta 546: Unit 3A - Discharge Valve (4/30/2024 - 10/31/2024) Sta 546: Unit 3A - Overhaul (2/15/2024 - 9/30/2024) Sta. 546 (Columbus): Annual ESD & Maintenance (9/24/2024)
Station 860 (segment 548 BH)	1,523				1410 (113)	MLV 555-1 to MLV 550-1: Pig Runs - Caliper/IMU 9/26 (9/26/2024) MLV 555-1 to MLV 550-1: Pig Runs - Cleaning & Gauge 9/24 (9/24/2024) Sta 555: Unit 4A - Foundation Regrout (9/3/2024 - 12/21/2024)

## TGP - Outage Impact Report September 2024 (updated 09/12/24)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Primary Outage(s)
		(9/2 - 9/8)	(9/9 - 9/15)	(9/16 - 9/22)	(9/23 - 9/29)	
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 860 North (Segment 860 BH)	1,800				<b>1375 (425)</b>	MLV 560-1 to MLV 561-1: Class Change (9/26/2024 - 11/20/2024) Sta 563: Unit 1A - Overhaul (9/22/2024 - 9/30/2024) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler (6/17/2024 - 9/30/2024)
Station 110 (segment 187 BH) (south thru Kentucky)	2,630				<b>1720 (910)</b>	MLV 101-1 to MLV 96-1: Pig Runs - Caliper/IMU/MFL-A 9/26 (9/26/2024) MLV 101-1 to MLV 96-1: Pig Runs - Cleaning 9/24 (9/24/2024) MLV 101-3 to MLV 102-3: Anomaly Remediation (9/27/2024 - 10/12/2024) MLV 102-3 to MLV 104-3: Anomaly Remediation (9/14/2024 - 9/27/2024) St 87: Unit 1E - Replace Engine Heads (9/16/2024 - 9/27/2024) Sta 106: Unit 1C - Engine Maintenance (7/15/2024 - 12/31/2024) Sta 106: Unit 1C - Water Leak (6/10/2024 - 12/31/2024) Sta 106: Unit 2B - Zero Base Engine Overhaul (8/6/2024 - 10/31/2024) Sta 87 Portland: Annual ESD Test (9/24/2024 - 9/25/2024) Sta 87: Building D - Scrubber Filter Inspection/Change Out (9/24/2024 - 9/25/2024) Sta 87: Unit 5C - Foundation Regrout (8/26/2024 - 11/29/2024) Sta 871: Unit 3A - Power Side Overhaul (7/22/2024 - 10/10/2024)
Station 114 (segment 114 BH)	918				918	
Station 200 (segment 200 BH)	1,765				<b>1365 (400)</b>	MLV 110-4 to MLV 111-4: Make Piggable (9/10/2024 - 9/27/2024)
Station 204 (Segment 204 BH)	1,827				<b>1402 (425)</b>	MLV 111-4A to MLV 200-2S: Make Piggable (9/28/2024 - 10/11/2024) MLV 205-1 to MLV 205-1A: Class Change / Pipe Replacement (9/16/2024 - 12/6/2024) MLV 214-3L to MLV 215-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) MLV 215-3 to MLV 216-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) Sta 204: Operational Conditions (7/1/2024 - 9/30/2024) Sta 204: Scrubber Filter Change (9/25/2024 - 9/26/2024) Sta 204: Unit 11A - Crankcase Inspection (9/23/2024 - 9/26/2024) Sta 209: Scrubber Filter Change (9/23/2024 - 9/24/2024) Sta 209: Unit 8A - Replace OP Turbo & Crankcase Inspection (9/23/2024 - 9/26/2024) Sta 214: Unit 10A - Compressor Cylinder (7/8/2024 - 9/28/2024) Sta 214: Unit 8A - Oil System (9/21/2023 - 9/27/2024) Station 230C: Unit 3A - Protective Device Tests (9/26/2024)
Station 230C (segment 296 FH)	743				<b>680 (63)</b>	
Station 245 (segment 245 FH)	998				<b>775 (223)</b>	Sta 241: Unit 3A - Max Run Hrs & 203 Leaks (9/23/2024 - 9/27/2024) Sta 245 West Winfield: Building A & B Safety System Upgrade (9/12/2024 - 9/30/2024) Sta 245: Unit 7A - Controls Upgrade (9/11/2024 - 10/10/2024)
Station 261 Discharge East (segment 261 FH)	935				935	
Station 307 (segment 307 BH)	1,154				<b>950 (204)</b>	Sta 219: Unit 1B - Engine Upgrade (6/10/2024 - 10/1/2024) Sta 307: Station Upgrade (9/23/2024 - 9/30/2024) Sta 307: Unit 6A - Engine Upgrade (7/11/2024 - 10/26/2024)
Station 315 (segment 315 BH)	1,888				1,888	
Station 321 (segment 321 FH)	2,103				<b>1640 (463)</b>	Sta 321 Clifford: Annual ESD Testing (9/24/2024 - 9/25/2024)

## TGP - Outage Impact Report September 2024 (updated 09/12/24)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/2 - 9/8)	Week 2 (9/9 - 9/15)	Week 3 (9/16 - 9/22)	Week 4 (9/23 - 9/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
MLV 324 (segment 324 FH)	1,767				1602 (165)	MLV 328-1 to MLV 329-1R: Anomaly Remediation (M) (9/16/2024 - 9/28/2024)
MLV 336 East (segment 336 FH)	153				0 (153)	MLV 337-1 to MLV 338-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 339-1 to MLV 340-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 340-1 to MLV 341-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 341-1 to MLV 342-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 342-1 to MLV 343-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 343-1 to MLV 344-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 344-1 to MLV 345-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
MLV 345 North of Derby Lateral (segment 355 BH)	48				0 (48)	MLV 346-1 to MLV 347-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 349-1 to MLV 350-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
Station 405 HC Line (segment 299 FH)	803				803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report**  
**October 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Week 5	Primary Outage(s)
		(9/30 - 10/6)	(10/7 - 10/13)	(10/14 - 10/20)	(10/21 - 10/27)	(10/28 - 11/3)	
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	519	519	519	519	519	519	
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 BH)	1,028	963 (65)	1,028	1,028	1,028	1,028	MLV 16-3 to MLV 18-3: Hot Tap for New Meter Bernard Creek (9/28/2024 - 9/30/2024)
Station 17 (segment 117 BH)	873	828 (45)	738 (135)	828 (45)	828 (45)	828 (45)	Sta 17: Annual ESD Test (M) (10/9/2024) Sta 17: Unit 2C - Engine Seal Inspection (8/26/2023 - 11/15/2024)
Station 25 (segment 125 BH)	873	842 (31)	842 (31)	842 (31)	842 (31)	842 (31)	MLV 18-2A TO MLV 20-2A: Class Change / Wrinkle Bend Replacement (M) (8/27/2024 - 10/31/2024)
Station 40 South (segment 132 BH)	874	864 (10)	864 (10)	864 (10)	864 (10)	874	MLV 36-1A TO MLV 37-1: Hydrotest (10/5/2024 - 10/23/2024)
Station 47 (segment 143 BH)	1,016	856 (160)	771 (245)	1,016	1,016	1,016	Sta 54 Greenville: Annual ESD Test (10/8/2024 - 10/10/2024) Sta 54: Unit 2D - Controls Upgrade (9/23/2024 - 10/11/2024)
Station 63 (segment 163 BH)	1,169	1069 (100)	1069 (100)	1069 (100)	1069 (100)	1044 (125)	MLV 54-1 to MLV 69-1: Force Majeure (2/26/2024 - TBD) MLV 58-1 to MLV 60-1: Shallow Pipe Replacement (9/3/2024 - 10/31/2024) MLV 77-2 to MLV 77-2A: Class Change / Pipe Replacement (8/12/2024 - 10/1/2024) MLV 84-3 to MLV 85-3: Class Change (9/26/2024 - 11/14/2024) Sta 63: Unit 2D - 60K hour inspections (8/26/2024 - 10/11/2024) MLV 821-1 to MLV 823-1: SCCDA (M) (9/23/2024 - 10/4/2024)
MLV 822 East (segment 822 BH)	972	705 (267)	972	972	972	972	
Station 823 (segment 823 BH)	686	686	686	220 (466)	686	686	Sta 827 to Sta 823: Pig Run - Maintenance (M) (10/16/2024) Sta 834 to Sta 827: Maintenance Pig (M) (10/16/2024)
Station 834 (segment 834 BH)	679	679	679	679	595 (84)	679	Sta 834 Winnsboro: Annual ESD Test (10/23/2024)
Station 847 (segment 847 BH)	284	0 (284)	0 (284)	0 (284)	0 (284)	0 (284)	MLV 854-1 to MLV 856-1: Make Piggable (10/4/2024 - 10/31/2024) Sta 836A Delhi: Annual ESD Test (9/30/2024 - 10/4/2024) Sta 836A: Unit 1A - Solar 8K Inspection & Air Filter Changeout (9/30/2024 - 10/4/2024)
Station 823 Muskrat Line (segment 509 BH)	128	90 (38)	128	128	128	128	Sta 823 to MLV 516: Pig Run - Maintenance (M) (10/2/2024)
MLV 524 (segment 524 FH)	335	280 (55)	280 (55)	335	335	335	MLV 532-2 to MLV 533-2: Anomaly Remediation (9/23/2024 - 10/9/2024) MLV 533-2 to MLV 534-2: Anomaly Remediation (9/23/2024 - 10/9/2024)
MLV 548 (segment 542 BH)	1,605	1480 (125)	805 (800)	1480 (125)	1525 (80)	1535 (70)	MLV 535-1A to MLV 536-1: Anomaly Remediation (10/25/2023 - 1/19/2025) MLV 542-3 to MLV 541-3: Pig Run - Maintenance (10/22/2024) MLV 550-1 to MLV 546-1: Maintenance Pig (10/11/2024) MLV 550-2 to MLV 546-2: Maintenance Pig (10/10/2024) MLV 550-3 to MLV 549-3: Maintenance Pig (10/9/2024) Sta 542: Unit 1A - Orifice and Spacer Plates (9/18/2024 - 10/1/2024) Sta 542: Unit 2A - Orifice and Spacer Plates (10/2/2024 - 10/16/2024) Sta 542: Unit 3A - Overhaul (2/12/2024 - 11/29/2024) Sta 546: Unit 3A - Discharge Valve (4/30/2024 - 10/31/2024) Sta 546: Unit 3A - Overhaul (2/15/2024 - 9/30/2024)

**TGP - Outage Impact Report**  
**October 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/30 - 10/6)	Week 2 (10/7 - 10/13)	Week 3 (10/14 - 10/20)	Week 4 (10/21 - 10/27)	Week 5 (10/28 - 11/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 860 (segment 548 BH)	1,523	1375 (148)	1510 (13)	1510 (13)	1320 (203)	1510 (13)	MLV 555-1 to MLV 550-1: Pig Runs - EMAT 10/3 (10/3/2024) MLV 555-1 to MLV 550-1: Pig Runs - MFL-C 10/1 (10/1/2024) Sta 550 Hamilton: Annual ESD Test (10/21/2024 - 10/25/2024) Sta 550: 480V Feed to 550-2 Valve (10/21/2024 - 10/25/2024) Sta 550: Fuel Coalescer (10/21/2024 - 10/25/2024) Sta 550: Unit 2A - Lube System Replacement (9/30/2024 - 10/4/2024) Sta 550: UPS Upgrade for Sta1 & Hyper Fuel System (10/21/2024 - 10/25/2024) Sta 555: Unit 3A - Exhaust System (10/7/2024 - 10/25/2024) Sta 555: Unit 4A - Foundation Regrout (9/3/2024 - 12/21/2024)
Station 860 North (Segment 860 BH)	1,800	1375 (425)	1510 (290)	1510 (290)	1510 (290)	1510 (290)	MLV 560-1 to MLV 561-1: Class Change (9/26/2024 - 11/20/2024) MLV 564-2: Valve Repair (10/14/2024 - 10/25/2024) Sta 563: Inverter Change Out / Battery Plate Replacement (9/30/2024 - 10/4/2024) Sta 563: Unit 1A - Overhaul (9/22/2024 - 9/30/2024) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: HP Replacement (10/14/2024 - 10/25/2024) Sta 860: Unit 1A - After Cooler (6/17/2024 - 9/30/2024)
Station 110 (segment 187 BH) (south thru Kentucky)	2,630	2060 (570)	2060 (570)	2435 (195)	2475 (155)	2500 (130)	MLV 100-3 to MLV 101-3: Anomaly Remediation (10/1/2024 - 10/12/2024) MLV 101-3 to MLV 102-3: Anomaly Remediation (9/27/2024 - 10/12/2024) MLV 107-5 to MLV 109-5A: Anomaly Remediation (10/7/2024 - 10/19/2024) MLV 110-4 to MLV 106-4: Pig Runs - AFD 10/31/24 (10/31/2024) MLV 110-4 to MLV 106-4: Pig Runs - Cleaning / Gauge 10/29/24 (10/29/2024) MLV 872-2 to MLV 873-2: Anomaly Remediation (10/21/2024 - 11/22/2024) MLV 97-3 to MLV 98-3: Anomaly Remediation (10/25/2024 - 11/5/2024) MLV 98-3 to MLV 99-3: Anomaly Remediation (10/13/2024 - 10/24/2024) Sta 106: Unit 1C - Engine Maintenance (7/15/2024 - 12/31/2024) Sta 106: Unit 1C - Water Leak (6/10/2024 - 12/31/2024) Sta 106: Unit 2B - Zero Base Engine Overhaul (8/6/2024 - 10/31/2024) Sta 87: Unit 3D - Install New Air Distributor (10/14/2024 - 10/19/2024) Sta 87: Unit 5C - Foundation Regrout (8/26/2024 - 11/29/2024) Sta 871: Unit 3A - Power Side Overhaul (7/22/2024 - 10/10/2024)
Station 114 (segment 114 BH)	918	918	918	910 (8)	805 (113)	918	Sta 114: Building C Unit Valves (10/15/2024 - 10/16/2024) Sta 114: Unit 1D - 8K hour inspection (10/21/2024 - 10/23/2024)
Station 204 (Segment 204 BH)	1,827	1402 (425)	1427 (400)	1780 (47)	1780 (47)	1777 (50)	MLV 111-4A to MLV 200-2S: Make Piggable (9/28/2024 - 10/11/2024) MLV 205-1 to MLV 205-1A: Class Change / Pipe Replacement (9/16/2024 - 12/6/2024) MLV 214-3L to MLV 215-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) MLV 215-3 to MLV 216-3: PHMSA Immediate Anomaly Remediation (8/15/2024 - 10/4/2024) Sta 200: Unit 1B - Annual Engine Inspection (9/30/2024 - 10/4/2024) Sta 204: Operational Conditions (7/1/2024 - 9/30/2024)
Station 230C (segment 296 FH)	743	680 (63)	743	743	743	743	Station 230C: Unit 4A - Protective Device Tests (10/3/2024)
Station 245 (segment 245 FH)	998	775 (223)	880 (118)	505 (493)	998	998	MLV 237-2 TO MLV 245-2: Pig Runs - Maintenance (10/15/2024) Sta 241: Unit 1B - 2K Maintenance (10/7/2024 - 10/8/2024) Sta 241: Unit 2A - Compressor Valves (9/30/2024 - 10/3/2024) Sta 241: Unit 2B - 2K Maintenance (10/9/2024 - 10/10/2024) Sta 245 West Winfield: Building A & B Safety System Upgrade (9/12/2024 - 9/30/2024) Sta 245: Unit 7A - Controls Upgrade (9/11/2024 - 10/10/2024)
Station 249 (segment 249 FH)	1,089	1,089	1030 (59)	1,089	830 (259)	1,089	MLV 249-1 TO MLV 254-1: Pig Runs - EMAT 9/24 (10/23/2024)
Station 261 Discharge East (segment 261 FH)	935	935	935	735 (200)	935	935	Station 261 Agawam: Annual ESD Test (M) (10/16/2024 - 10/17/2024)
Station 307 (segment 307 BH)	1,154	950 (204)	1065 (89)	580 (574)	1065 (89)	1010 (144)	MLV 313-2 to MLV 307-2: Pig Runs - Cleaning 10/15 (10/15/2024) Sta 219: Unit 1B - Engine Upgrade (6/10/2024 - 10/1/2024) Sta 307: Station Upgrade (9/23/2024 - 9/30/2024) Sta 307: Unit 6A - Engine Upgrade (7/11/2024 - 10/26/2024) Sta 310: Unit 1A - Water Wash & Borescope (10/29/2024 - 10/30/2024) Sta 315: Unit 1B - Water Wash & Borescope (10/22/2024 - 10/23/2024)
Station 315 (segment 315 BH)	1,888	1,888	1,888	1,888	1715 (173)	1,888	

**TGP - Outage Impact Report**  
**October 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Week 5	Primary Outage(s)
		(9/30 - 10/6)	(10/7 - 10/13)	(10/14 - 10/20)	(10/21 - 10/27)	(10/28 - 11/3)	
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 317 (segment 317 BH)	1,613	1,613	1405 (208)	1,613	1,613	1,613	Sta 317 Troy: 5-year Electric Substation Inspection (10/7/2024 - 10/8/2024)
MLV 324 (segment 324 FH)	1,767	1707 (60)	1707 (60)	1707 (60)	1707 (60)	1707 (60)	MLV 326-1 to MLV 327-1: Anomaly Remediation (9/30/2024 - 11/2/2024)
MLV 336 East (segment 336 FH)	153	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	MLV 337-1 to MLV 338-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 339-1 to MLV 340-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 340-1 to MLV 341-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 341-1 to MLV 342-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 342-1 to MLV 343-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 343-1 to MLV 344-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 344-1 to MLV 345-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
MLV 345 North of Derby Lateral (segment 355 BH)	48	0 (48)	0 (48)	0 (48)	0 (48)	0 (48)	MLV 346-1 to MLV 347-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024) MLV 349-1 to MLV 350-1: PHMSA Immediate Anomaly Remediation (8/16/2024 - 11/1/2024)
Station 405 HC Line (segment 299 FH)	803	803	803	685 (118)	803	803	Sta 405A: Unit 1A - 4K - 8K Solar Turbine Borescope Inspection (10/16/2024) Sta 405A: Unit 1A - 4k Water Wash (10/14/2024)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.



**TGP - Outage Impact Report  
November 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Primary Outage(s)
		(11/4 - 11/10)	(11/11 - 11/17)	(11/18 - 11/24)	(11/25 - 12/1)	
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409 (Donna Line) (segment 490 FH)	541	541	541	541	541	
MLV 406 (segment 406 BH)	459	204 (255)	459	459	459	MLV 400-1 to MLV 409-1: Pig Run - Maintenance Cleaning 11/5 (M) (11/5/2024) MLV 400-2 to MLV 409-2: Pig Run - Maintenance Cleaning 11/6 (11/6/2024)
Station 1 (segment 101 BH)	439	439	439	439	439	
Station 9 (segment 109 BH)	1,067	1,067	667 (400)	1,067	1,067	MLV 5-2 to MLV 1-2D: Pig Runs - Maintenance Cleaning 11/14 (M) (11/14/2024) MLV 9-1S and MLV 1-1D: Pig Run - Maintenance Cleaning 11/12 (M) (11/12/2024) MLV 9-2 to MLV 5-2: Pig Runs - Maintenance Cleaning 11/14 (M) (11/14/2024) MLV 9-3 to MLV 4-3: Pig Runs - Maintenance Cleaning 11/13 (M) (11/13/2024)
Station 17 (segment 117 BH)	896	871 (25)	871 (25)	896	896	Sta 17: Unit 2C - Engine Seal Inspection (8/26/2023 - 11/15/2024)
Station 25 (segment 125 BH)	896	896	891 (5)	896	896	MLV 20-1 to MLV 20-1R: Anomaly Remediation / Replacement (11/11/2024 - 11/16/2024)
Carthage Lateral (segment 700 FH)	322	215 (107)	322	322	322	MLV 706-1 to MLV 700-1: Pig Run - Maintenance (M) (11/7/2024)
Station 47 (segment 143 BH)	1,074	859 (215)	859 (215)	859 (215)	859 (215)	MLV 40-2D to MLV 42-2BR: Make Piggable (11/18/2024 - 11/26/2024) MLV 46-1 to MLV 46-1BR: Class Change (11/4/2024 - 11/30/2024)
Station 63 (segment 163 BH)	1,230	1105 (125)	1105 (125)	1120 (110)	1120 (110)	MLV 54-1 to MLV 69-1: Force Majeure (2/26/2024 - TBD) MLV 84-3 to MLV 85-3: Class Change (9/26/2024 - 11/14/2024)
Station 823 (segment 823 BH)	711	711	711	711	711	
Station 834 (segment 834 BH)	701	701	690 (11)	690 (11)	701	Sta 834: Unit 1A - 12K Engine Inspection (11/18/2024 - 11/22/2024) Sta 834: Unit 2A - 12K Engine Inspection (11/11/2024 - 11/15/2024)
MLV 548 (segment 542 BH)	1,667	1660 (7)	1660 (7)	1660 (7)	1660 (7)	MLV 535-1A to MLV 536-1: Anomaly Remediation (10/25/2023 - 1/19/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 11/29/2024)
Station 860 (segment 548 BH)	1,593	1580 (13)	1580 (13)	1580 (13)	1580 (13)	Sta 555: Unit 4A - Foundation Regrout (9/3/2024 - 12/21/2024)
Station 860 North (Segment 860 BH)	1,892	1510 (290)	1792 (100)	1622 (270)	1622 (270)	MLV 560-1 to MLV 561-1: Class Change (9/26/2024 - 11/20/2024) MLV 562-1 to MLV 563-1: Class Change (11/21/2024 - 12/10/2024) Sta 563: Quarterly Safety Checks (11/4/2024 - 11/8/2024) Sta 860: Force Majeure (8/18/2023 - TBD)

**TGP - Outage Impact Report  
November 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (11/4 - 11/10)	Week 2 (11/11 - 11/17)	Week 3 (11/18 - 11/24)	Week 4 (11/25 - 12/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 110 (segment 187 BH) (south thru Kentucky)	<b>2,732</b>	<b>2580 (152)</b>	<b>2580 (152)</b>	<b>2440 (292)</b>	2730 (2)	MLV 110-4 to MLV 106-4: Pig Runs - EMAT 11/5/24 (11/5/2024) MLV 872-2 to MLV 873-2: Anomaly Remediation (10/21/2024 - 11/22/2024) MLV 96-3D to MLV 97-3: Anomaly Remediation (11/6/2024 - 11/17/2024) MLV 97-3 to MLV 98-3: Anomaly Remediation (10/25/2024 - 11/5/2024) Sta 106: Unit 1C - Engine Maintenance (7/15/2024 - 12/31/2024) Sta 106: Unit 1C - Water Leak (6/10/2024 - 12/31/2024) Sta 87: Unit 5C - Foundation Regrout (8/26/2024 - 11/29/2024) Sta 875: Unit 1A - 4k Inspection (11/19/2024 - 11/20/2024)
Station 114 (segment 114 BH)	<b>955</b>	955	955	<b>805 (150)</b>	955	Sta 119: Unit 1A - Turbine Inspection (11/18/2024 - 11/20/2024)
Station 200 (segment 200 BH)	<b>1,830</b>	<b>1240 (590)</b>	<b>1240 (590)</b>	1,830	1,830	MLV 200-2 to MLV 110-4: Pig Runs - AFD 11/12/24 (11/12/2024) MLV 200-2 to MLV 110-4: Pig Runs - Cleaning / Gauge 11/7/24 (11/7/2024) MLV 200-2 to MLV 110-4: Pig Runs - EMAT 11/14/24 (11/14/2024)
Station 204 (Segment 204 BH)	<b>1,895</b>	1845 (50)	1845 (50)	<b>1800 (95)</b>	<b>1800 (95)</b>	MLV 204-2 to MLV 200-2: Pig Runs - AFD 11/21/24 (11/21/2024) MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 11/19/23 (11/19/2024) MLV 204-2 to MLV 200-2: Pig Runs - EMAT 11/26/24 (11/26/2024) MLV 205-1 to MLV 205-1A: Class Change / Pipe Replacement (9/16/2024 - 12/6/2024)
Station 245 (segment 245 FH)	<b>1,065</b>	1,065	1,065	1,065	1,065	
Station 261 Discharge East (segment 261 FH)	<b>1,038</b>	1,038	1,038	1,038	1,038	
Station 307 (segment 307 BH)	<b>1,203</b>	1,203	<b>1055 (148)</b>	1,203	1,203	Sta 303: Unit 1A - Solar Software Upgrade (11/12/2024)
Station 315 (segment 315 BH)	<b>1,900</b>	1,900	1,900	1,900	1,900	
MLV 324 (segment 324 FH)	<b>1,873</b>	1,873	1,873	1,873	1,873	
Station 405 HC Line (segment 299 FH)	<b>826</b>	826	826	826	826	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report  
December 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (12/2 - 12/8)	Week 2 (12/9 - 12/15)	Week 3 (12/16 - 12/22)	Week 4 (12/23 - 12/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	541	541	541	541	541	
Station 1 (segment 101 BH)	439	439	439	439	439	
Station 9 (segment 109 BH)	1,067	1,067	1,067	1,067	1,067	
Station 25 (segment 125 BH)	896	896	896	896	896	
Station 47 (segment 143 BH)	1,074	894 (180)	894 (180)	1,074	1,074	Sta 40-2 to Sta 42-2: Pig Runs - Cleaning 12/3 to 12/4 (12/3/2024 - 12/4/2024) Sta 40-2 to Sta 42-2: Pig Runs - EMAT 12/12 (12/12/2024) Sta 40-2 to Sta 42-2: Pig Runs - MFL-C 12/10 (12/10/2024) Sta 40-2 to Sta 42-2: Pig Runs - MFL-S 12/5 (12/5/2024)
Station 63 (segment 163 BH)	1,230	1120 (110)	1120 (110)	1120 (110)	1120 (110)	MLV 54-1 to MLV 69-1: Force Majeure (2/26/2024 - TBD)
Station 823 (segment 823 BH)	711	711	711	711	711	
Station 834 (segment 834 BH)	701	692 (9)	701	701	701	Sta 834: Unit 7A - 12K Engine Inspection (12/2/2024 - 12/6/2024)
MLV 548 (segment 542 BH)	1,667	1660 (7)	1660 (7)	1660 (7)	1660 (7)	MLV 535-1A to MLV 536-1: Anomaly Remediation (10/25/2023 - 1/19/2025)
Station 860 (segment 548 BH)	1,593	1020 (573)	1020 (573)	1580 (13)	1,593	MLV 555-2 to MLV 550-2: Pig Runs - Caliper/IMU 12/5 (12/5/2024) MLV 555-2 to MLV 550-2: Pig Runs - Cleaning 12/3 (12/3/2024) MLV 555-2 to MLV 550-2: Pig Runs - EMAT 12/11 (12/11/2024) MLV 555-2 to MLV 550-2: Pig Runs - MFL-C 12/9 (12/9/2024) Sta 555: Unit 4A - Foundation Regrout (9/3/2024 - 12/21/2024)
Station 860 North (Segment 860 BH)	1,892	1622 (270)	1622 (270)	1767 (125)	1767 (125)	MLV 562-1 to MLV 563-1: Class Change (11/21/2024 - 12/10/2024) MLV 863-1 to MLV 864-1: Class Change (12/11/2024 - 12/23/2024) Sta 860: Force Majeure (8/18/2023 - TBD)
Station 110 (segment 187 BH) (south thru Kentucky)	2,732	2670 (62)	2670 (62)	2670 (62)	2730 (2)	MLV 105-1 to MLV 102-1: Pig Runs - AFD 12/17 (12/17/2024) MLV 105-1 to MLV 102-1: Pig Runs - Cleaning 12/3 (12/3/2024) MLV 105-1 to MLV 102-1: Pig Runs - EMAT 12/19 (12/19/2024) MLV 105-1 to MLV 102-1: Pig Runs - MFL-A 12/5 (12/5/2024) MLV 105-1 to MLV 102-1: Pig Runs - MFL-S 12/10 (12/10/2024) Sta 106: Unit 1C - Engine Maintenance (7/15/2024 - 12/31/2024) Sta 106: Unit 1C - Water Leak (6/10/2024 - 12/31/2024) Sta 106: Unit 1D - 4k Hr Inspection (12/3/2024 - 12/5/2024)
Station 114 (segment 114 BH)	955	955	955	900 (55)	955	Sta 118A: Unit 1A - 8K Turbine Inspection (12/16/2024 - 12/18/2024)
Station 204 (Segment 204 BH)	1,895	1845 (50)	1,895	1,895	1,895	MLV 205-1 to MLV 205-1A: Class Change / Pipe Replacement (9/16/2024 - 12/6/2024)
Station 245 (segment 245 FH)	1,065	1,065	1,065	1,065	1,065	

**TGP - Outage Impact Report  
December 2024 (updated 09/12/24)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (12/2 - 12/8)	Week 2 (12/9 - 12/15)	Week 3 (12/16 - 12/22)	Week 4 (12/23 - 12/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 261 Discharge East (segment 261 FH)	<b>1,038</b>	1,038	1,038	1,038	1,038	
Station 307 (segment 307 BH)	<b>1,203</b>	1,203	1,203	1,203	1,203	
Station 315 (segment 315 BH)	<b>1,900</b>	1,900	1,900	1,900	1,900	
MLV 324 (segment 324 FH)	<b>1,873</b>	1,873	1,873	1,873	1,873	
Station 405 HC Line (segment 299 FH)	<b>826</b>	826	826	826	826	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.