



**TGP - Outage Impact Report  
Seven Day Forecast (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (2/3)	Tuesday (2/4)	Wednesday (2/5)	Thursday (2/6)	Friday (2/7)	Saturday (2/8)	Sunday (2/9)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 307 (segment 307 BH)	<b>1,221</b>	1,221	1,221	1,221	1,221	1,221	1,221	1,221	
Station 315 (segment 315 BH)	<b>1,917</b>	1,917	1,917	1,917	1,917	1,917	1,917	1,917	
MLV 324 (segment 324 FH)	<b>1,879</b>	1,879	1,879	1,879	1,879	1,879	1,879	1,879	
Station 405 HC Line (segment 299 FH)	<b>827</b>	827	827	827	827	827	827	827	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report  
February 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (2/3 - 2/9)	Week 2 (2/10 - 2/16)	Week 3 (2/17 - 2/23)	Week 4 (2/24 - 3/2)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	586		586	586	456 (130)	Sta 409: Unit 1A - Maintenance (2/24/2025 - 3/17/2025)
Station 1 (segment 101 BH)	438		438	438	438	
Station 9 (segment 109 FH)	1,035		1,035	1,035	690 (345)	MLV 13-3 to MLV 17-3: Pig Run - Cleaning 2/25/25 (2/25/2025) MLV 13-3 to MLV 17-3: Pig Run - MFL-A 2/27/25 (2/27/2025)
Station 17 (segment 117 FH)	814		739 (75)	739 (75)	739 (75)	MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD)
Station 25 (segment 125 FH)	772		772	772	772	
Station 40 North (segment 140 FH)	1,198		813 (385)	1,198	1,198	MLV 40-2SH, 40-3SH, 40-2S and 40-3S: Replace Actuators (2/11/2025 - 2/12/2025)
Station 47 (segment 143 FH)	1,204		1199 (5)	1199 (5)	1199 (5)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 54-2 to MLV 57-2: PHMSA Immediate Anomaly Remediation (2/10/2025 - 3/7/2025)
Station 63 (segment 163 FH)	1,281		1160 (121)	880 (401)	880 (401)	MLV 71-4S to MLV 63-4D: Pig Runs - Caliper / IMU 2/20/25 (2/20/2025) MLV 71-4S to MLV 63-4D: Pig Runs - Cleaning / Gauge 2/18/25 (2/18/2025) MLV 71-4S to MLV 63-4D: Pig Runs - EMAT 2/27/25 (2/27/2025) MLV 71-4S to MLV 63-4D: Pig Runs - MFL-C 2/25/25 (2/25/2025) MLV 79-2S to MLV 71-2D: Pig Runs - EMAT 2/13/25 (2/13/2025) MLV 79-2S to MLV 71-2D: Pig Runs - MFL-C 2/11/25 (2/11/2025)
Station 823 (segment 823 BH)	711		711	711	711	
Station 834 (segment 834 BH)	700		685 (15)	685 (15)	700	Sta 834: Unit 5A - Cracked Main Bearing (11/11/2024 - 2/21/2025)
MLV 548 (segment 542 BH)	1,667		1625 (42)	1625 (42)	1625 (42)	Sta 542: Unit 3A - Overhaul (2/12/2024 - 3/31/2025) Sta 546: Unit 7A - Crosshead Bushing / Oil Pump (10/22/2024 - 2/28/2025)
Station 860 (segment 548 BH)	1,593		1283 (310)	1283 (310)	1283 (310)	MLV 551-1 to 552-1: PHMSA Immediate Anomaly Remediation (1/30/2025 - TBD) Sta 555: Unit 4A - Compressor Overhaul (1/25/2025 - 3/18/2025)
Station 860 North (Segment 860 BH)	1,891		1680 (211)	1394 (497)	1791 (100)	MLV 560-1 to MLV 561-1: Class Change (11/4/2024 - 2/17/2025) MLV 565-2 TO MLV 559-2: Pig Runs - AFD 2/21/25 (2/21/2025) MLV 565-2 TO MLV 559-2: Pig Runs - Cleaning / Gauge 2/17/25 (2/17/2025) MLV 565-2 TO MLV 559-2: Pig Runs - CLP 2/19/25 (2/19/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler/jacket Water leaking into crankcase (6/17/2024 - 2/14/2025) Sta 860: Unit 2A Carbon Punch & Maintenance (2/18/2025 - 2/20/2025) Sta 860: Unit 3A Carbon Punch & Maintenance (2/11/2025 - 2/13/2025)

**TGP - Outage Impact Report  
February 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (2/3 - 2/9)	Week 2 (2/10 - 2/16)	Week 3 (2/17 - 2/23)	Week 4 (2/24 - 3/2)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 110 (segment 187 BH) (south thru Kentucky)	<b>2,761</b>		<b>2635 (126)</b>	<b>2475 (286)</b>	<b>2475 (286)</b>	MLV 108-4 to MLV 109-4: Immediate Anomaly Remediation (12/29/2024 - 2/28/2025) MLV 87-4 to MLV 96-4: Pig Runs - AFD Combo 2/25/25 (2/25/2025) MLV 87-4 to MLV 96-4: Pig Runs - Caliper 2/20/25 (2/20/2025) MLV 87-4 to MLV 96-4: Pig Runs - Cleaning / Gauge 2/18/25 (2/18/2025) MLV 87-4 to MLV 96-4: Pig Runs - EMAT 2/27/25 (2/27/2025) MLV 96-2 to MLV 102-2: Pig Runs - AFD Combo 2/11/25 (2/11/2025) MLV 96-2 to MLV 102-2: Pig Runs - EMAT 2/13/25 (2/13/2025) MLV100-1A to MLV 101-1: Emergent Anomaly Remediation (1/7/2025 - 2/15/2025) Sta 106: Unit 1C - Turbocharger Replacement (1/13/2025 - 3/17/2025)
Station 114 (segment 114 BH)	<b>953</b>		953	953	953	
Station 200 (segment 200 BH)	<b>1,829</b>		1,829	<b>1649 (180)</b>	1,829	MLV 200-2 to MLV 110-4: Pig Re-Runs - EMAT 2/18/25 (2/18/2025)
Station 204 (Segment 204 BH)	<b>1,894</b>		<b>1676 (218)</b>	1846 (48)	1831 (63)	MLV 200-1 to MLV 201-1: Immediate Anomaly Remediation (1/1/2025 - 3/15/2025) MLV 214-1 to MLV 209-1: Pig Runs - EMAT 2/13/25 (2/13/2025) MLV 214-1 to MLV 209-1: Pig Runs - MFL-C Combo 2/11/25 (2/11/2025) Sta 200: Unit 12A - Replace Turbo (2/10/2025 - 2/14/2025) Sta 209: Unit 2A - Punch Carbon (2/10/2025 - 2/14/2025) Sta 209: Unit 3A - Punch Carbon (2/10/2025 - 2/14/2025) Sta 209: Unit 4A - Punch Carbon (2/17/2025 - 2/21/2025) Sta 209: Unit 5A - Punch Carbon (2/24/2025 - 2/28/2025)
Station 245 (segment 245 FH)	<b>1,057</b>		<b>1040 (17)</b>	1,057	1,057	Sta 245: Unit 5A - Timing Chain Replacement (1/20/2025 - 2/14/2025)
N Hampton Lat (segment 280 FH)	<b>40</b>		40	<b>30 (10)</b>	40	Sta 260A: Solar Turbines Protective Devices (2/17/2025 - 2/18/2025)
Station 261 Discharge East (segment 261 FH)	<b>1,051</b>		1,051	<b>405 (646)</b>	1,051	Sta 261: Solar Turbines Protective Devices (M) (2/19/2025 - 2/21/2025)
Station 307 (segment 307 BH)	<b>1,221</b>		1,221	1,221	1,221	
Station 315 (segment 315 BH)	<b>1,917</b>		1,917	1,917	1,917	
MLV 324 (segment 324 FH)	<b>1,879</b>		1,879	1,879	1,879	
Station 405 HC Line (segment 299 FH)	<b>827</b>		827	827	827	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report  
March 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/3 - 3/9)	Week 2 (3/10 - 3/16)	Week 3 (3/17 - 3/23)	Week 4 (3/24 - 3/30)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	586	456 (130)	456 (130)	456 (130)	586	Sta 409: Unit 1A - Maintenance (2/24/2025 - 3/17/2025)
Station 1 (segment 101 BH)	438	438	438	438	438	
Station 9 (segment 109 FH)	1,035	690 (345)	1,035	1,035	1,035	MLV 13-3 to MLV 17-3: Pig Run - EMAT 3/4/25 (3/4/2025)
Station 17 (segment 117 FH)	814	739 (75)	739 (75)	739 (75)	739 (75)	MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD)
Station 25 (segment 125 FH)	772	772	767 (5)	767 (5)	767 (5)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (3/10/2025 - 3/24/2025)
Station 47 (segment 143 FH)	1,201	716 (485)	1031 (170)	1196 (5)	1196 (5)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 54-2 to MLV 57-2: PHMSA Immediate Anomaly Remediation (2/10/2025 - 3/7/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - AFD 3/11/25 (3/11/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Caliper 3/6/25 (3/6/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Cleaning / Gauge 3/4/25 (3/4/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - EMAT 3/13/25 (3/13/2025) Sta 54: Replace Insulator Bushing on Siemens Transformer (3/4/2025 - 3/5/2025)
Station 63 (segment 163 FH)	1,281	1,281	1,281	1,281	1,281	
Station 823 (segment 823 BH)	711	711	711	711	711	
Station 834 (segment 834 BH)	700	685 (15)	685 (15)	685 (15)	685 (15)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	305	305	305	305	199 (106)	MLV 856-1 to MLV 851-1: Pig Runs - Cleaning / Gauge 3/24/25 (3/24/2025) MLV 856-1 to MLV 851-1: Pig Runs - EMAT 3/27/25 (3/27/2025) MLV 856-1 to MLV 851-1: Pig Runs - MFL-C 3/25/25 (3/25/2025)
MLV 548 (segment 542 BH)	1,667	1420 (247)	1420 (247)	1420 (247)	1420 (247)	MLV 535-1 to MLV 536-1: Anomaly Remediation (3/21/2025 - 3/29/2025) MLV 536-1 to MLV 537-1: Anomaly Remediation (M) (3/14/2025 - 3/20/2025) MLV 537-1 to MLV 538-1: Anomaly Remediation (3/11/2025 - 3/13/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 3/31/2025) Sta 546: Unit 1B - Turbine Exchange (3/3/2025 - 4/18/2025)
Station 860 (segment 548 BH)	1,590	1580 (10)	1580 (10)	1580 (10)	1,590	Sta 555: Unit 4A - Compressor Overhaul (1/25/2025 - 3/18/2025)
Station 860 North (Segment 860 BH)	1,887	1787 (100)	1245 (642)	1245 (642)	1100 (787)	MLV 560-3 TO MLV 559-3: Pig Runs - Cleaning / Gauge 3/18/25 (3/18/2025) MLV 560-3 TO MLV 559-3: Pig Runs - MFL-A 3/19/25 (3/19/2025) MLV 564-2: Valve Repair (3/10/2025 - 3/17/2025) Sta 563: Quarterly Safety Checks (3/24/2025 - 3/27/2025) Sta 860: Force Majeure (8/18/2023 - TBD)

**TGP - Outage Impact Report  
March 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/3 - 3/9)	Week 2 (3/10 - 3/16)	Week 3 (3/17 - 3/23)	Week 4 (3/24 - 3/30)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 110 (segment 187 BH) (south thru Kentucky)	<b>2,761</b>	<b>2320 (441)</b>	<b>2270 (491)</b>	<b>2320 (441)</b>	<b>2320 (441)</b>	MLV 876-2 to MLV 874-2: Pig Runs - AFD Combo 3/11/25 (3/11/2025) MLV 876-2 to MLV 874-2: Pig Runs - Cleaning / Gauge 3/6/25 (3/6/2025) MLV 876-2 to MLV 874-2: Pig Runs - EMAT 3/13/25 (3/13/2025) MLV 96-4 to MLV 106-4: Pig Runs - AFD Combo 3/20/25 (3/20/2025) MLV 96-4 to MLV 106-4: Pig Runs - Cleaning / Gauge 3/18/25 (3/18/2025) MLV 96-4 to MLV 106-4: Pig Runs - EMAT 3/25/25 (3/25/2025) Sta 106: Unit 1C - Turbocharger Replacement (1/13/2025 - 3/17/2025) Sta 871: Unit 1A - 1Q Engine Inspection (3/12/2025) Sta 871: Unit 2A - 1Q Engine Inspection (3/11/2025)
Station 114 (segment 114 BH)	<b>953</b>	953	953	953	953	
Station 204 (Segment 204 BH)	<b>1,894</b>	<b>1708 (186)</b>	<b>1690 (204)</b>	1861 (33)	1851 (43)	MLV 200-1 to MLV 201-1: Immediate Anomaly Remediation (1/1/2025 - 3/15/2025) MLV 214-3 to MLV 209-3: Pig Runs - Cleaning Gauge 3/4/25 (3/4/2025) MLV 214-3 to MLV 209-3: Pig Runs - EMAT 3/11/25 (3/11/2025) MLV 214-3 to MLV 209-3: Pig Runs - MFL-A Combo 3/6/25 (3/6/2025) Sta 209: Unit 6A - Punch Carbon (3/3/2025 - 3/7/2025) Sta 209: Unit 7A - Repack #1 Turbo Exhaust outlet flange (3/10/2025 - 3/14/2025) Sta 209: Unit 8A - Punch Carbon (3/17/2025 - 3/21/2025) Sta 209: Unit 9A - Punch Carbon (3/24/2025 - 3/28/2025)
Station 245 (segment 245 FH)	<b>1,057</b>	1,057	1,057	1,057	1,057	
MLV 256 West (segment 249 FH)	<b>1,284</b>	<b>1270 (14)</b>	1,284	1,284	1,284	Sta 254: Unit 1A - Replace Power Cylinder Heads (3/3/2025 - 3/7/2025)
Station 261 Discharge East (segment 261 FH)	<b>1,051</b>	1,051	1,051	1,051	1,051	
Station 266A (segment 282 FH)	<b>406</b>	406	406	<b>225 (181)</b>	<b>255 (151)</b>	MLV 266A-101L TO MLV 266A-101R: Pig Runs - Cleaning / Gauge 3/18/25 (M) (3/18/2025) MLV 266A-101L TO MLV 266A-101R: Pig Runs - MFL-A / Cal / IMU Combo 3/19/25 (M) (3/19/2025) MLV 266C-101.1 TO MLV 266C-102A: Pig Runs - Cleaning / Gauge 3/25/25 (M) (3/25/2025) MLV 266C-101.1 TO MLV 266C-102A: Pig Runs - MFL-A/Cal/IMU Combo 3/26/25 (M) (3/26/2025)
Station 307 (segment 307 BH)	<b>1,221</b>	1,221	1,221	1,221	1,221	
Station 315 (segment 315 BH)	<b>1,917</b>	1,917	1,917	1,917	1,917	
MLV 324 (segment 324 FH)	<b>1,879</b>	1,879	1,879	1,879	1,879	
Station 405 HC Line (segment 299 FH)	<b>827</b>	827	827	827	827	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

**TGP - Outage Impact Report**  
**April 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Primary Outage(s)
		(3/31 - 4/6)	(4/7 - 4/13)	(4/14 - 4/20)	(4/21 - 4/27)	
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409A (Alamo) (segment 492 FH)	274	134 (140)	274	274	274	MLV 409A-901 to MLV 409A-902: Pig Run - Cleaning 4/1/25 (4/1/2025) MLV 409A-901 to MLV 409A-902: Pig Run - Cleaning 4/2/25 (4/2/2025) MLV 409A-901 to MLV 409A-902: Pig Run - MFL-A 4/3/25 (4/3/2025)
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 FH)	980	980	980	980	980	
Station 25 (segment 125 FH)	714	714	714	714	714	
Station 47 (segment 143 FH)	1,184	1174 (10)	1064 (120)	1024 (160)	1174 (10)	MLV 40-3 to MLV 47-3: Pig Run - Chem Cleaning 4/7/25 to 4/11/25 (4/7/2025 - 4/11/2025) MLV 40-3 to MLV 47-3: Pig Run - EMAT 4/17/25 (4/17/2025) MLV 40-3 to MLV 47-3: Pig Run - MFL-C 4/15/25 (4/15/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-3D TO MLV 53-3: Pig Runs - Cleaning / Gauge 4/15/25 (4/15/2025) MLV 47-3D TO MLV 53-3: Pig Runs - MDS 4/17/25 (4/17/2025) Sta 47: Unit 1E - Annual Turbine Maintenance (4/14/2025 - 4/18/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/1/2025 - 6/20/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	845 (388)	845 (388)	MLV 71-3S to MLV 63-3D: Pig Runs - Caliper / IMU 4/17/25 (4/17/2025) MLV 71-3S to MLV 63-3D: Pig Runs - Cleaning / Gauge 4/15/25 (4/15/2025) MLV 71-3S to MLV 63-3D: Pig Runs - EMAT 4/24/25 (4/24/2025) MLV 71-3S to MLV 63-3D: Pig Runs - MFL-C 4/22/25 (4/22/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	
Station 834 (segment 834 BH)	679	664 (15)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
MLV 548 (segment 542 BH)	1,597	1350 (247)	1382 (215)	1382 (215)	1,597	MLV 534-1 to MLV 535-1: Anomaly Remediation (4/1/2025 - 4/6/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 3/31/2025) Sta 546: Unit 1B - Turbine Exchange (3/3/2025 - 4/18/2025)
Station 860 (segment 548 BH)	1,516	1,516	1,516	1,516	1,516	
Station 860 North (Segment 860 BH)	1,793	1693 (100)	1693 (100)	1693 (100)	1520 (273)	MLV 565-1 TO MLV 559-1: Pig Runs - AFD 4/25/25 (4/25/2025) MLV 565-1 TO MLV 559-1: Pig Runs - Caliper 4/23/25 (4/23/2025) MLV 565-1 TO MLV 559-1: Pig Runs - Cleaning / Gauge 4/21/25 (4/21/2025) Sta 860: Force Majeure (8/18/2023 - TBD)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2,645	2,645	2,645	2,645	
Station 114 (segment 114 BH)	920	685 (235)	685 (235)	800 (120)	920	MLV 121-1 to MLV 118-1: Pig Runs - AFD Combo 4/3/25 (4/3/2025) MLV 121-1 to MLV 118-1: Pig Runs - Cleaning / Gauge 4/1/25 (4/1/2025) MLV 121-1 to MLV 118-1: Pig Runs - EMAT 4/8/25 (4/8/2025) Sta 114: Unit 1D - 4K Solar Turbine Inspection (4/14/2025 - 4/17/2025)

**TGP - Outage Impact Report  
April 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/31 - 4/6)	Week 2 (4/7 - 4/13)	Week 3 (4/14 - 4/20)	Week 4 (4/21 - 4/27)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 204 (Segment 204 BH)	1,827	1541 (286)	1541 (286)	1741 (86)	1664 (163)	MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 4/15/25 (M) (4/15/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-A Combo 4/17/25 (M) (4/17/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-C 4/24/25 (M) (4/24/2025) MLV 204-2 to MLV 200-2: Pig Runs - Residual 4/22/25 (M) (4/22/2025) MLV 209-3 to MLV 204-3: Pig Runs - EMAT 1/21/25 (4/22/2025) MLV 219-4 to MLV 214-4: Pig Runs - Cleaning / Gauge 4/1/25 (4/1/2025) MLV 219-4 to MLV 214-4: Pig Runs - EMAT 4/8/25 (4/8/2025) MLV 219-4 to MLV 214-4: Pig Runs - MFL-A Combo 4/3/25 (4/3/2025) Sta 209: Unit 10A - Punch Carbon (3/31/2025 - 4/4/2025)
Station 245 (segment 245 FH)	997	997	997	997	997	
N Hampton Lat (segment 280 FH)	40	40	40	25 (15)	40	Sta 260A: Unit 1A - Gear Box Maintenance Activity (4/14/2025 - 4/16/2025)
Station 261 Discharge East (segment 261 FH)	941	941	795 (146)	941	941	Sta 261: Unit 1C - 4K Maintenance Activity and Water Wash (4/7/2025 - 4/8/2025) Sta 261: Unit 5A - 4K Maintenance Activity and Water Wash (4/8/2025 - 4/9/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	140 (62)	202	202	202	MLV 267-2 TO MLV 273-2A: Pig Runs - Cleaning / Gauge 4/1/25 (M) (4/1/2025) MLV 267-2 TO MLV 273-2A: Pig Runs - MFL-A / Cal / IMU Combo 4/2/25 (M) (4/2/2025)
Station 307 (segment 307 BH)	1,150	1,150	1,150	1,150	1,150	
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	2,102	1240 (862)	1855 (247)	2,102	MLV 319-2 TO MLV 321-2: Pig Runs - Caliper & MFL-A Combo 4/9/25 (4/9/2025) MLV 319-2 TO MLV 321-2: Pig Runs - Cleaning / Gauge 4/7/25 (4/7/2025) Sta 323: Electric Company Maintenance (4/14/2025 - 4/16/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.



**TGP - Outage Impact Report  
May 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (4/28 - 5/4)	Week 2 (5/5 - 5/11)	Week 3 (5/12 - 5/18)	Week 4 (5/19 - 5/25)	Week 5 (5/26 - 6/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 FH)	980	980	980	980	980	980	
Station 25 (segment 125 FH)	714	709 (5)	709 (5)	709 (5)	709 (5)	709 (5)	MLV 17-1D to MLV 20-1A: Anomaly Remediation (5/20/2025 - 6/7/2025) MLV 20-1A to MLV 24-1A: Anomaly Remediation (4/29/2025 - 5/17/2025)
Station 47 (segment 143 FH)	1,181	1171 (10)	1161 (20)	1171 (10)	1171 (10)	1171 (10)	MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 54-2D TO MLV 63-2S: Pig Runs - Cleaning / Gauge 5/06/25 (5/6/2025) MLV 54-2D TO MLV 63-2S: Pig Runs - MFL-A 5/08/25 (5/8/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/1/2025 - 6/20/2025)
Station 63 (segment 163 BH)	1,164	1,164	1,164	1,164	1,164	1,164	MLV 69-2 to MLV 63-2D: Pig Runs - Caliper / UMU 5/1/25 (5/1/2025) MLV 69-2 to MLV 63-2D: Pig Runs - Cleaning / Gauge 4/29/25 (4/29/2025)
Station 63 (segment 163 FH)	1,233	948 (285)	910 (323)	1,233	1,233	1,233	MLV 69-2 to MLV 63-2D: Pig Runs - EMAT 5/8/25 (5/8/2025) MLV 69-2 to MLV 63-2D: Pig Runs - MFL-C 5/6/25 (5/6/2025) Sta 71 Middleton: Annual ESD Test (5/7/2025 - 5/8/2025) Sta 79 Lobelville: Annual ESD Test (5/6/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	210 (74)	210 (74)	284	MLV 843-1 TO MLV 847-1: Pig Runs - AFD 5/20/25 (5/20/2025) MLV 843-1 TO MLV 847-1: Pig Runs - Caliper 5/15/25 (5/15/2025) MLV 843-1 TO MLV 847-1: Pig Runs - Cleaning / Gauge 5/13/25 (5/13/2025) MLV 843-1 TO MLV 847-1: Pig Runs - EMAT 5/22/25 (5/22/2025)
MLV 548 (segment 542 BH)	1,597	1,597	1,597	1,597	1,597	1,597	
Station 860 (segment 548 BH)	1,516	1,516	1,516	1,516	1,516	1,516	
Station 860 North (Segment 860 BH)	1,793	1693 (100)	1693 (100)	1693 (100)	1693 (100)	1693 (100)	MLV 565-1 TO MLV 559-1: Pig Runs - EMAT 4/29/25 (4/29/2025) MLV 565-1 TO MLV 559-1: Pig Runs - Residual 5/1/25 (5/1/2025) Sta 860: Force Majeure (8/18/2023 - TBD)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2,645	2580 (65)	2580 (65)	2595 (50)	2160 (485)	MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (5/5/2025 - 7/11/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (5/5/2025 - 7/11/2025) Sta 110 Morehead: Annual ESD Test & Substation Inspection (5/27/2025 - 5/30/2025) Sta 871: Unit 1A - Engine Inspection (5/13/2025) Sta 871: Unit 2A - Engine Inspection (5/5/2025) Sta 871: Unit 2A -Compressor Unloaders (5/5/2025 - 5/9/2025) Sta 96 Campbellsville: Annual ESD Test (5/28/2025 - 5/29/2025) Sta 96 Campbellsville: Annual Substation Inspection (5/28/2025 - 5/30/2025)
Station 114 (segment 114 BH)	920	920	920	920	700 (220)	920	Sta 114 Catlettsburg: Annual ESD Test & Substation Inspection (5/20/2025 - 5/23/2025)

**TGP - Outage Impact Report**  
**May 2025 (updated 01/30/25)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (4/28 - 5/4)	Week 2 (5/5 - 5/11)	Week 3 (5/12 - 5/18)	Week 4 (5/19 - 5/25)	Week 5 (5/26 - 6/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 204 (Segment 204 BH)	1,827	1741 (86)	1412 (415)	1566 (261)	1,827	1,827	MLV 204-2 to MLV 200-2: Pig Runs - EMAT 4/29/25 (M) (4/29/2025) Sta 204: Annual ESD Test & Maintenance (5/5/2025 - 5/9/2025) Sta 209 Cambridge: Annual ESD Test & Maintenance (5/12/2025 - 5/16/2025)
Station 230C (segment 296 FH)	743	743	743	743	390 (353)	743	MLV 230B-201 to MLV 230B-207: Pig Run - Maintenance Cleaning 5/20 - 5/22 (5/20/2025 - 5/22/2025)
Station 245 (segment 245 FH)	997	997	480 (517)	775 (222)	855 (142)	997	MLV 245-2 TO MLV 249-2: Pig Runs - Cleaning / Gauge 5/6/25 (M) (5/6/2025) MLV 245-2 TO MLV 249-2: Pig Runs - MFL-A / Cal / IMU Combo 5/7/25 (M) (5/7/2025) Sta 245 West Winfield: Annual ESD Test (5/13/2025 - 5/14/2025) Sta 245: Unit 1C - Water Wash & Borescope (5/12/2025 - 5/23/2025)
MLV 256 West (segment 249 FH)	1,213	740 (473)	1140 (73)	1,213	1,213	1,213	Sta 249 Carlisle: Filter Inspection (4/28/2025 - 4/29/2025) Sta 249: Unit 1A - Crankcase Inspection (4/28/2025 - 5/2/2025) Sta 249: Unit 2A - Engine Maintenance (5/5/2025 - 5/9/2025) Sta 254 Nassau: Annual ESD Test (5/1/2025) Sta 254 Nassau: Filter Inspection (4/30/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	
Station 307 (segment 307 BH)	1,149	1,149	1,149	1,149	1,149	1,149	
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	
Station 224 (segment 224 FH)	389	389	389	220 (169)	389	389	Sta 229: Annual ESD Test & Maintenance (5/14/2025 - 5/15/2025)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.  
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.  
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.