

TGP - Outage Impact Report
Seven Day Forecast (updated 04/03/25)

-Primary impact restrictions may be necessary
-Major impact restrictions may be necessary
-Minor impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (4/7)	Tuesday (4/8)	Wednesday (4/9)	Thursday (4/10)	Friday (4/11)	Saturday (4/12)	Sunday (4/13)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	400	400	400	
Station 9 (segment 109 FH)	980	980	980	980	980	980	980	980	
Station 17 (segment 117 FH)	758	718 (40)	718 (40)	718 (40)	718 (40)	718 (40)	753 (5)	753 (5)	MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD) MLV 24-2 to MLV 25-2S: Line Hit Investigation (3/31/2025 - 4/11/2025)
Station 25 (segment 125 FH)	714	714	609 (105)	609 (105)	609 (105)	609 (105)	609 (105)	609 (105)	MLV 25-3D to MLV 27-3: Anomaly Remediation (M) (4/8/2025 - 4/25/2025)
Station 40 South (segment 132 FH)	912	867 (45)	867 (45)	867 (45)	867 (45)	867 (45)	912	912	MLV 36-2A to MLV 37-2: Anomaly Remediation (4/7/2025 - 4/11/2025)
Station 47 (segment 143 FH)	1,184	1109 (75)	1109 (75)	1109 (75)	1109 (75)	1109 (75)	1109 (75)	1109 (75)	MLV 40-3 to MLV 47-3: Pig Run - Maintenance Cleaning 4/10/25 (M) (4/10/2025) MLV 40-3 to MLV 47-3: Pig Run - Maintenance Cleaning 4/8/25 (M) (4/8/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 58-4 to MLV 59-4: Shallow Pipe Lowering (4/7/2025 - 4/17/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/7/2025 - 6/6/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	1,233	1,233	1,233	1,233	1,233	
Station 823 (segment 823 BH)	686	686	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
MLV 548 (segment 542 BH)	1,597	1340 (257)	1340 (257)	1340 (257)	1340 (257)	1340 (257)	1587 (10)	1587 (10)	MLV 535-1 to MLV 536-1: Anomaly Remediation (3/28/2025 - 4/11/2025) Sta 534: Unit 6A - Piston Liner Replacement (3/25/2025 - 4/11/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 6/20/2025) Sta 546: Unit 1B - Turbine Exchange (2/24/2025 - 4/11/2025)
Station 860 (segment 548 BH)	1,516	875 (641)	1,516	875 (641)	1,516	875 (641)	1,516	1,516	MLV 550-2 TO MLV 546-2: Pig Runs - AFD 4/9/25 (4/9/2025) MLV 550-2 TO MLV 546-2: Pig Runs - Cleaning / Gauge 4/7/25 (4/7/2025) MLV 550-2 TO MLV 546-2: Pig Runs - EMAT 4/11/25 (4/11/2025)
Station 860 North (Segment 860 BH)	1,793	1693 (100)	1590 (203)	1590 (203)	1590 (203)	1693 (100)	1693 (100)	1693 (100)	Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Tie-In of Fuel Gas & ESD lines (4/8/2025 - 4/10/2025) Sta 860: Unit 1A - After Cooler/jacket Water leaking into crankcase (6/17/2024 - 6/28/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2585 (60)	2585 (60)	2585 (60)	2585 (60)	2585 (60)	2585 (60)	2585 (60)	MLV 106-4 to MLV 108-4: PHMSA Immediate Anomaly Remediation (3/26/2025 - 4/25/2025)
Station 114 (segment 114 BH)	920	685 (235)	685 (235)	685 (235)	685 (235)	920	920	920	MLV 121-1 to MLV 118-1: Pig Runs - AFD 4/9/25 (M) (4/9/2025) MLV 121-1 to MLV 118-1: Pig Runs - Caliper 4/8/25 (M) (4/8/2025) MLV 121-1 to MLV 118-1: Pig Runs - Cleaning / Gauge 4/7/25 (M) (4/7/2025) MLV 121-1 to MLV 118-1: Pig Runs - EMAT 4/10/25 (M) (4/10/2025)
Station 204 (Segment 204 BH)	1,827	1771 (56)	1771 (56)	1771 (56)	1771 (56)	1771 (56)	1,827	1,827	Sta 200: Unit 5A - Unit Inspection (4/7/2025 - 4/11/2025) Sta 204: Unit 11A - Install Aftercooler (4/7/2025 - 4/11/2025) Sta 209: Unit 9A - Punch Carbon (4/7/2025 - 4/11/2025)
Station 245 (segment 245 FH)	997	965 (32)	965 (32)	965 (32)	965 (32)	997	997	997	Sta 241: Unit 1B - Crankcase Inspection & Compressor Packing (4/7/2025 - 4/10/2025)
Station 261 Discharge East (segment 261 FH)	941	905 (36)	795 (146)	830 (111)	941	941	941	941	Sta 261: Unit 1C - 4K Maintenance Activity and Water Wash (4/7/2025 - 4/8/2025) Sta 261: Unit 5A - 4K Maintenance Activity and Water Wash (4/8/2025 - 4/9/2025)
Station 266A (segment 282 FH)	371	150 (221)	150 (221)	150 (221)	150 (221)	150 (221)	150 (221)	371	Sta 266A: Units 1B - Turbine Exchange (M) (4/7/2025 - 4/12/2025)
Fitchburg Lat to Gloucester (segment 268 FH)	202	140 (62)	140 (62)	140 (62)	140 (62)	140 (62)	140 (62)	140 (62)	MLV 267-1R to MLV 268-1: Anomaly Remediation (3/31/2025 - 4/19/2025)

TGP - Outage Impact Report
Seven Day Forecast (updated 04/03/25)

-Primary impact restrictions may be necessary
-**Major impact restrictions may be necessary**
-Minor impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (4/7)	Tuesday (4/8)	Wednesday (4/9)	Thursday (4/10)	Friday (4/11)	Saturday (4/12)	Sunday (4/13)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 307 (segment 307 BH)	1,150	1045 (105)	1045 (105)	1045 (105)	1045 (105)	1045 (105)	1,150	1,150	Sta 307: Unit 6A - Turbo Charger (3/31/2025 - 4/11/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	1660 (442)	2052 (50)	1660 (442)	2052 (50)	2052 (50)	2052 (50)	2052 (50)	MLV 319-2 TO MLV 321-2: Pig Runs - Caliper & MFL-A Combo 4/9/25 (M) (4/9/2025) MLV 319-2 TO MLV 321-2: Pig Runs - Cleaning / Gauge 4/7/25 (M) (4/7/2025) Sta 321: Unit 5B - Emergent Repair (2/20/2025 - TBD)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	1,767	1,767	
MLV 336 East (segment 336 FH)	153	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	0 (153)	153	MLV 344-1 to MLV 345-1: Anomaly Remediation (4/7/2025 - 4/12/2025)
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	803	803	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report April 2025 (updated 04/03/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/31 - 4/6)	Week 2 (4/7 - 4/13)	Week 3 (4/14 - 4/20)	Week 4 (4/21 - 4/27)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564			564	564	
Station 1 (segment 101 BH)	400			400	400	
Station 9 (segment 109 FH)	980			840 (140)	840 (140)	MLV 1-1BL to MLV 3-1: Anomaly Remediation (4/15/2025 - 5/23/2025)
Station 17 (segment 117 FH)	758			753 (5)	753 (5)	MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD)
Station 25 (segment 125 FH)	714			609 (105)	609 (105)	MLV 25-3D to MLV 27-3: Anomaly Remediation (M) (4/8/2025 - 4/25/2025)
Station 40 South (segment 132 FH)	912			777 (135)	777 (135)	MLV 37-2 to MLV 38-2: Anomaly Remediation (4/14/2025 - 5/16/2025) MLV 39-2 to MLV 40-2: Anomaly Remediation (4/14/2025 - 4/18/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 4/30/2025)
Station 47 (segment 143 FH)	1,184			1049 (135)	889 (295)	MLV 40-3 to MLV 47-3: Pig Run - AFD 4/16/25 (M) (4/16/2025) MLV 40-3 to MLV 47-3: Pig Run - EMAT 4/22/25 (M) (4/22/2025) MLV 40-3 to MLV 47-3: Pig Run - MFL-C 4/14/25 (M) (4/14/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 58-4 to MLV 59-4: Shallow Pipe Lowering (4/7/2025 - 4/17/2025) MLV 59-4 to MLV 60-4: Shallow Pipe Lowering (4/17/2025 - 5/1/2025) Sta 42-2BL to Sta 47-2S: Pig Runs - Cleaning / Gauge 4/21 - 4/23 (4/21/2025 - 4/23/2025) Sta 42-2BL to Sta 47-2S: Pig Runs - TDW MDS 4/24 (4/24/2025) Sta 47: Unit 1E - Annual Turbine Maintenance (4/14/2025 - 4/18/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/7/2025 - 6/6/2025)
Station 63 (segment 163 FH)	1,233			845 (388)	845 (388)	MLV 71-3S to MLV 63-3D: Pig Runs - Caliper / IMU 4/17/25 (4/17/2025) MLV 71-3S to MLV 63-3D: Pig Runs - Cleaning / Gauge 4/15/25 (4/15/2025) MLV 71-3S to MLV 63-3D: Pig Runs - EMAT 4/24/25 (4/24/2025) MLV 71-3S to MLV 63-3D: Pig Runs - MFL-C 4/22/25 (4/22/2025)
Station 823 (segment 823 BH)	686			686	686	
Station 834 (segment 834 BH)	679			670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
MLV 548 (segment 542 BH)	1,597			1500 (97)	1587 (10)	MLV 534-1 to MLV 535-1: Anomaly Remediation (4/14/2025 - 4/18/2025) MLV 546-1 to MLV 542-1: Pig Runs - Maintenance (4/16/2025) MLV 546-2 to MLV 542-2: Pig Runs - Maintenance (4/17/2025) MLV 546-3 to MLV 544-3: Pig Runs - Maintenance (4/15/2025) Sta 542: Unit 3A - Overhaul (2/12/2024 - 6/20/2025)
Station 860 (segment 548 BH)	1,516			1,516	1495 (21)	Sta 555: Unit 5A - Torque Anchor Bolts & Crankshaft Deflections (4/21/2025 - 4/25/2025)
Station 860 North (Segment 860 BH)	1,793			1693 (100)	1693 (100)	Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler/jacket Water leaking into crankcase (6/17/2024 - 6/28/2025)

TGP - Outage Impact Report May 2025 (updated 04/03/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (4/28 - 5/4)	Week 2 (5/5 - 5/11)	Week 3 (5/12 - 5/18)	Week 4 (5/19 - 5/25)	Week 5 (5/26 - 6/1)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 FH)	980	840 (140)	815 (165)	780 (200)	780 (200)	930 (50)	MLV 1-1BL to MLV 3-1: Anomaly Remediation (4/15/2025 - 5/23/2025) MLV 4-1 to MLV 5-1: Anomaly Remediation (5/6/2025 - 5/30/2025) MLV 8-1 to MLV9-1: Anomaly Remediation (5/13/2025 - 6/27/2025)
Station 17 (segment 117 FH)	758	753 (5)	718 (40)	718 (40)	718 (40)	753 (5)	MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD) MLV 20-1A to MLV 24-1A: Anomaly Remediation (5/26/2025 - 6/13/2025) MLV 22-3 to MLV 23-3: Anomaly Remediation (5/5/2025 - 5/23/2025) MLV 24-2 to MLV 25-2S: Pig Run - Cleaning / Gauge 5/6 to 5/8 (5/6/2025 - 5/8/2025) MLV 24-2 to MLV 25-2S: Pig Run - Combo ILI 5/9 (5/9/2025)
Station 25 (segment 125 FH)	714	714	709 (5)	709 (5)	709 (5)	554 (160)	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (5/19/2025 - 6/6/2025) MLV 25-2 to MLV 26-2: Anomaly Remediation (5/8/2025 - 5/15/2025) MLV 25-3 to MLV 26-3: Pig Run - Maintenance (5/27/2025)
Station 40 South (segment 132 FH)	912	777 (135)	647 (265)	777 (135)	797 (115)	717 (195)	MLV 32-2 to MLV 33-2: Anomaly Remediation (5/26/2025 - 6/13/2025) MLV 34-2 to MLV 35-2: Anomaly Remediation (5/19/2025 - 5/30/2025) MLV 35-2 to MLV 36-2: Anomaly Remediation (5/19/2025 - 5/23/2025) MLV 36-1 to MLV 36-1A: Anomaly Remediation (6/1/2025 - 6/30/2025) MLV 36-1TX to MLV 36-1LA: Pig Run - Maintenance (5/6/2025) MLV 37-2 to MLV 38-2: Anomaly Remediation (4/14/2025 - 5/16/2025) MLV 38-2 to MLV 39-2: Anomaly Remediation (4/28/2025 - 5/16/2025) MLV 39-1 to MLV 40-1S: Anomaly Remediation (6/1/2025 - 6/21/2025) Sta 32: Unit 3B - Compressor Overhaul (4/14/2025 - 4/30/2025)
Station 47 (segment 143 FH)	1,181	1016 (165)	966 (215)	1076 (105)	1171 (10)	976 (205)	MLV 40-1D to MLV 47-1S: Pig Runs - Cleaning / Gauge 4/28 - 4/30 (M) (4/28/2025 - 4/30/2025) MLV 40-1D to MLV 47-1S: Pig Runs - TDW MDS 5/1 (M) (5/1/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-3D TO MLV 53-3CR: Pig Runs - Cleaning & Gauge 5/27 - 5/31 (M) (5/27/2025 - 5/31/2025) MLV 54-2D TO MLV 63-2S: Pig Runs - Cleaning / Gauge 5/07/25 (5/7/2025) MLV 54-2D TO MLV 63-2S: Pig Runs - MFL-A 5/09/25 (5/9/2025) MLV 59-4 to MLV 60-4: Shallow Pipe Lowering (4/17/2025 - 5/1/2025) MLV 60-4 to MLV 61-4: Shallow Pipe Lowering (5/1/2025 - 5/15/2025) Sta 47: B Building - Clean Motor Control Center (5/5/2025 - 5/7/2025) Sta 47: C Building - Clean Motor Control Center (5/5/2025 - 5/7/2025) Sta 47: D Building - Clean Motor Control Center (5/5/2025 - 5/7/2025) Sta 47: E Building - Clean Motor Control Center (5/5/2025 - 5/7/2025) Sta 47: Transformer Inspection (5/5/2025 - 5/7/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/7/2025 - 6/6/2025)
Station 63 (segment 163 FH)	1,233	948 (285)	910 (323)	1090 (143)	1,233	1,233	MLV 63-2D to MLV 69-2: Pig Runs - Caliper / UMU 5/1/25 (5/1/2025) MLV 63-2D to MLV 69-2: Pig Runs - Cleaning / Gauge 4/29/25 (4/29/2025) MLV 63-2D to MLV 69-2: Pig Runs - EMAT 5/8/25 (5/8/2025) MLV 63-2D to MLV 69-2: Pig Runs - MFL-C 5/6/25 (5/6/2025) MLV 63-4 to MLV 64-4: Shallow Pipe Lowering (5/12/2025 - 5/15/2025) Sta 71 Middleton: Annual ESD Test (5/7/2025 - 5/8/2025) Sta 79 Lobelville: Annual ESD Test (5/6/2025)
Station 823 (segment 823 BH)	686	686	686	414 (272)	686	686	Sta. 823 (Kinder): Annual ESD Test (5/13/2025 - 5/15/2025)
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	210 (74)	210 (74)	284	MLV 843-1 TO MLV 847-1: Pig Runs - AFD 5/20/25 (5/20/2025) MLV 843-1 TO MLV 847-1: Pig Runs - Caliper 5/15/25 (5/15/2025) MLV 843-1 TO MLV 847-1: Pig Runs - Cleaning / Gauge 5/13/25 (5/13/2025) MLV 843-1 TO MLV 847-1: Pig Runs - EMAT 5/22/25 (5/22/2025)
MLV 548 (segment 542 BH)	1,597	1587 (10)	1587 (10)	1587 (10)	1587 (10)	1587 (10)	Sta 542: Unit 3A - Overhaul (2/12/2024 - 6/20/2025)

TGP - Outage Impact Report May 2025 (updated 04/03/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (4/28 - 5/4)	Week 2 (5/5 - 5/11)	Week 3 (5/12 - 5/18)	Week 4 (5/19 - 5/25)	Week 5 (5/26 - 6/1)	Primary Outage(s)
Station 860 (segment 548 BH)	1,516	1,516	1,516	1,516	1,516	1,516	
Station 860 North (Segment 860 BH)	1,793	1310 (483)	1693 (100)	1693 (100)	1693 (100)	1693 (100)	MLV 565-2 TO MLV 559-2: Pig Runs - AFD 5/2/25 (5/2/2025) MLV 565-2 TO MLV 559-2: Pig Runs - Cleaning / Gauge 4/28/25 (4/28/2025) MLV 565-2 TO MLV 559-2: Pig Runs - CLP 4/30/25 (4/30/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler/jacket Water leaking into crankcase (6/17/2024 - 6/28/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2605 (40)	2605 (40)	2620 (25)	2630 (15)	2215 (430)	MLV 108-3 to MLV 109-3A: Special Permit Pipe Replacement (4/21/2025 - 5/9/2025) MLV 109-3 to MLV 109-3A: Class Change Pipe Replacement (4/21/2025 - 5/9/2025) Sta 110 Morehead: Annual ESD Test & Substation Inspection (5/27/2025 - 5/30/2025) Sta 87: Unit 3D - Turbocharger Exchange (4/28/2025 - 6/13/2025) Sta 871: Unit 1A - Engine Inspection (5/13/2025) Sta 871: Unit 2A - Engine Inspection (5/5/2025) Sta 871: Unit 2A - Compressor Unloaders (5/5/2025 - 5/9/2025) Sta 96 Campbellsville: Annual ESD Test (5/28/2025 - 5/29/2025) Sta 96 Campbellsville: Annual Substation Inspection (5/28/2025 - 5/30/2025)
Station 114 (segment 114 BH)	920	920	920	370 (550)	370 (550)	370 (550)	MLV 115-2A to MLV 116-2: Anomaly Remediation (5/19/2025 - 5/24/2025) MLV 115-3 to MLV 116-3: Anomaly Remediation (M) (5/26/2025 - 6/7/2025) MLV 116-3 to MLV 117-3: Anomaly Remediation (5/23/2025 - 6/5/2025) MLV 119-2BL to MLV 119-2A: Anomaly Remediation (M) (5/14/2025 - 5/23/2025)
Station 200 (segment 200 BH)	1,765	1,765	1,765	1760 (5)	1760 (5)	1760 (5)	MLV 111-3B to MLV 112-3: Make Piggable (5/12/2025 - 5/30/2025) MLV 200-2 to MLV 110-4: Pig Re-Runs - EMAT 5/13/25 (5/13/2025)
Station 204 (Segment 204 BH)	1,827	1,827	1382 (445)	1467 (360)	1727 (100)	1717 (110)	MLV 204-2 to MLV 205-2: Anomaly Remediation (5/27/2025 - 6/1/2025) MLV 205-2 to MLV 206-2: Anomaly Remediation (5/12/2025 - 5/21/2025) MLV 205-2 to MLV 206-2: Landslide Mitigation (5/19/2025 - 5/31/2025) MLV 207-2 to MLV 208-2: Anomaly Remediation (5/5/2025 - 5/10/2025) MLV 210-3 to MLV 210-3A: Class Change Replacement (5/12/2025 - 6/13/2025) Sta 204: Annual ESD Test & Maintenance (5/5/2025 - 5/9/2025) Sta 209 Cambridge: Annual ESD Test & Maintenance (5/12/2025 - 5/16/2025)
Station 219 to Station 224 (Segment 219 FH)	540	540	535 (5)	540	540	540	Sta 219: Unit 13A - Mounting Valve Operators / Testing (5/7/2025 - 5/9/2025) Sta 219: Unit 13A - Unit Valve Replacement (5/5/2025 - 5/6/2025)
Station 230C (segment 296 FH)	743	743	743	743	390 (353)	743	MLV 230B-201 to MLV 230B-207: Pig Run - Maintenance Cleaning 5/20 - 5/22 (5/20/2025 - 5/22/2025)
Station 237 (segment 237 FH)	1,017	1,017	1,017	1,017	905 (112)	1,017	Sta 233: Annual ESD Test (5/20/2025) Sta 233: Point to Point and Trans Cals (5/21/2025)
Station 245 (segment 245 FH)	997	997	730 (267)	465 (532)	855 (142)	975 (22)	MLV 245-2 TO MLV 249-2: Pig Runs - Cleaning / Gauge 5/6/25 (M) (5/6/2025) MLV 245-2 TO MLV 249-2: Pig Runs - MFL-A / Cal / IMU Combo 5/7/25 (M) (5/7/2025) Sta 241: Unit 1A - Main Bearing, Turbo, Compressor Boring & Valve Operator (5/19/2025 - 6/21/2025) Sta 245 West Winfield: Annual ESD Test (5/13/2025 - 5/14/2025) Sta 245: Unit 1C - Water Wash & Borescope (5/12/2025 - 5/23/2025) Sta 245-1 to MLV 249-1: Pig Run - Maintenance (5/13/2025)
MLV 256 West (segment 249 FH)	1,213	860 (353)	1140 (73)	1,213	1,213	1,213	Sta 249 Carlisle: Filter Inspection (4/28/2025 - 4/29/2025) Sta 249: Unit 1A - Crankcase Inspection (4/28/2025 - 5/2/2025) Sta 249: Unit 2A - Engine Maintenance (5/5/2025 - 5/9/2025)
Station 254 (segment 256 FH)	1,213	893 (320)	1,213	1,213	893 (320)	1,213	MLV 254-1 to MLV 261-1: Pig Run - Maintenance (5/20/2025) MLV 254-2 to MLV 261-2: Pig Run - Maintenance (5/21/2025) MLV 254-3 to MLV 258-3: Pig Run - Maintenance (5/22/2025) Sta 254 Nassau: Annual ESD Test (5/1/2025) Sta 254 Nassau: Filter Inspection (4/30/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	

TGP - Outage Impact Report
May 2025 (updated 04/03/25)

- Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (4/28 - 5/4)	Week 2 (5/5 - 5/11)	Week 3 (5/12 - 5/18)	Week 4 (5/19 - 5/25)	Week 5 (5/26 - 6/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Fitchburg Lat to Gloucester (segment 268 FH)	202	185 (17)	185 (17)	185 (17)	185 (17)	185 (17)	MLV 270C-100: ECDA (4/28/2025 - 5/11/2025) MLV 270C-101.1 to MLV 270C-101BL: Anomaly Remediation (M) (5/12/2025 - 5/31/2025)
Station 307 (segment 307 BH)	1,149	1,149	1,149	925 (224)	1,149	925 (224)	Sta 303A: Annual ESD Test & Maintenance (5/26/2025 - 5/30/2025) Sta 303A: Unit 1A - Protective Device Checks (5/26/2025 - 5/30/2025) Sta 303A: Unit 1A - Water Wash (5/13/2025 - 5/14/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1430 (424)	1,854	Sta 315 Wellsboro: Annual ESD Test (5/19/2025 - 5/23/2025) Sta 315 Wellsboro: Station Blowdown Silencer (5/19/2025 - 5/23/2025)
Station 321 (segment 321 FH)	2,102	2000 (102)	2,102	2,102	2,102	2,102	Sta 321: Unit 1C - Turbine Inspection (4/29/2025) Sta 321: Unit 2C - Turbine Inspection (4/28/2025) Sta 321: Units 5B, 6B & 7B - Turbine Inspection (4/30/2025) Sta 321: Unit 5B - Emergent Repair (2/20/2025 - TBD)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	803	
Station 224 (segment 224 FH)	389	389	389	220 (169)	389	389	Sta 229: Annual ESD Test & Maintenance (5/14/2025 - 5/15/2025)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report June 2025 (updated 04/03/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/2 - 6/8)	Week 2 (6/9 - 6/15)	Week 3 (6/16 - 6/22)	Week 4 (6/23 - 6/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	
Station 9 (segment 109 FH)	980	950 (30)	650 (330)	650 (330)	950 (30)	MLV 13-3 to MLV 17-3: Pig Run - Cleaning 6/10/25 (M) (6/10/2025) MLV 13-3 to MLV 17-3: Pig Run - EMAT 6/20/25 (M) (6/20/2025) MLV 13-3 to MLV 17-3: Pig Run - Gauge 6/12/25 (M) (6/12/2025) MLV 13-3 to MLV 17-3: Pig Run - MFL-A 6/16/25 (M) (6/16/2025) MLV 13-3 to MLV 17-3: Pig Run - MFL-C 6/18/25 (M) (6/18/2025) MLV 8-1 to MLV9-1: Anomaly Remediation (5/13/2025 - 6/27/2025)
Station 17 (segment 117 FH)	758	753 (5)	753 (5)	603 (155)	603 (155)	MLV 17-1D to MLV 20-1A: Anomaly Remediation (6/16/2025 - 7/4/2025) MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD) MLV 20-1A to MLV 24-1A: Anomaly Remediation (5/26/2025 - 6/13/2025)
Station 25 (segment 125 FH)	714	709 (5)	714	714	714	MLV 25-1 to MLV 26-1 Relocation: Highway 105 Widening (5/19/2025 - 6/6/2025)
Station 40 South (segment 132 FH)	912	717 (195)	717 (195)	747 (165)	747 (165)	MLV 32-2 to MLV 33-2: Anomaly Remediation (5/26/2025 - 6/13/2025) MLV 36-1 to MLV 36-1A: Anomaly Remediation (6/1/2025 - 6/30/2025) MLV 39-1 to MLV 40-1S: Anomaly Remediation (6/1/2025 - 6/21/2025) MLV 39-2 to MLV 40-2S: Anomaly Remediation (6/22/2025 - 7/15/2025)
Station 47 (segment 143 FH)	1,176	841 (335)	1136 (40)	1171 (5)	1171 (5)	MLV 40-4D to MLV 47-4S: Pig Runs - Maintenance (M) (6/10/2025) MLV 47-1A to MLV 48-1: Class Change (6/2/2025 - 11/30/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 47-3D TO MLV 53-3CR: Pig Runs - TDW MDS 6/3 (M) (6/3/2025) Sta 47: Scrubber Filter Separator Cleaning & Inspection (6/2/2025 - 6/6/2025) Sta 63: Unit 1D - Overhaul & Geislinger Coupling Inspection (4/7/2025 - 6/6/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	945 (288)	1155 (78)	MLV 63-2D to MLV 69-2: Pig Runs - Cleaning / Gauge 6/17/25 (6/17/2025) MLV 63-2D to MLV 69-2: Pig Runs - MDS 6/19/25 (6/19/2025) MLV 71-2D to MLV 79-2S: Pig Runs - EMAT 6/24/25 (6/24/2025)
Station 823 (segment 823 BH)	686	215 (471)	686	686	686	Sta 827 to Sta 823: Pig Run - Maintenance (M) (6/3/2025) Sta 834 to Sta 827: Maintenance Pig (M) (6/3/2025) Station 827 (Alexandria): Annual ESD and Maintenance (6/2/2025 - 6/5/2025)
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
Station 847 (segment 847 BH)	284	284	284	220 (64)	220 (64)	MLV 838-1 TO MLV 834-1: Pig Runs - Cleaning / Gauge 6/16 - 6/18 (M) (6/16/2025 - 6/18/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN AFD (MFL-C) 6/24 (M) (6/24/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN CAL / IMU 6/19 (M) (6/19/2025) MLV 838-1 TO MLV 834-1: Pig Runs - ROSEN EMAT 6/26 (M) (6/26/2025)
MLV 548 (segment 542 BH)	1,597	1587 (10)	1587 (10)	1587 (10)	1,597	Sta 542: Unit 3A - Overhaul (2/12/2024 - 6/20/2025)
Station 860 (segment 548 BH)	1,516	503 (1013)	503 (1013)	503 (1013)	503 (1013)	MLV 556-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 557-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 558-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025)

TGP - Outage Impact Report June 2025 (updated 04/03/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/2 - 6/8)	Week 2 (6/9 - 6/15)	Week 3 (6/16 - 6/22)	Week 4 (6/23 - 6/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 860 North (Segment 860 BH)	1,793	780 (1013)	780 (1013)	780 (1013)	780 (1013)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/2/2025 - 6/30/2025) MLV 560-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 561-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 562-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 563-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 564-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) Sta 563 Joelton: Annual ESD Test (6/16/2025) Sta 563 Joelton: Fuel Gas Filter Changeout & Gas Filtration - Unit 1 & 2 (6/16/2025 - 6/20/2025) Sta 563 Joelton: Scrubber/Filter Separator cleaning & Inspection - Units 1A & 2A (6/16/2025 - 6/20/2025) Sta 563 Joelton: Unit 2A - 4K/8K Inspection (6/16/2025) Sta 563: 2nd Quarterly Safety Checks (6/16/2025 - 6/20/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1A - After Cooler/jacket Water leaking into crankcase (6/17/2024 - 6/28/2025) Sta 860: Unit 1B - Replace Lubrication System & Eletctronic Bearing System (6/23/2025 - 7/3/2025)
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2235 (410)	2430 (215)	2580 (65)	2350 (295)	MLV 106-3C to MLV 107-3: Anomaly Remediation (6/16/2025 - 7/11/2025) MLV 107-4 to MLV 108-4: Anomaly Remediation (6/9/2025 - 6/15/2025) MLV 108-4 to MLV 109-4: Anomaly Remediation (6/23/2025 - 6/29/2025) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (6/2/2025 - 8/1/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (6/2/2025 - 8/1/2025) Sta 106 Clay City: Annual ESD Test & Maintenance (6/2/2025 - 6/6/2025) Sta 87: Unit 3D - Turbocharger Exchange (4/28/2025 - 6/13/2025) Sta 871 Campbellsville: Annual ESD Test (6/24/2025 - 6/25/2025) Sta 871: Scrubber/Filter/Separator Inspection & Cleaning (6/23/2025 - 6/27/2025) Sta 875 Richmond: Annual ESD Test & Maintenance (6/10/2025 - 6/12/2025)
Station 114 (segment 114 BH)	920	370 (550)	370 (550)	370 (550)	370 (550)	MLV 112-3 to MLV 112-3A: Anomaly Remediation (6/16/2025 - 6/30/2025) MLV 115-3 to MLV 116-3: Anomaly Remediation (M) (5/26/2025 - 6/7/2025) MLV 116-3 to MLV 117-3: Anomaly Remediation (5/23/2025 - 6/5/2025) MLV 117-3 to MLV 118-3: Anomaly Remediation (6/6/2025 - 6/12/2025) MLV 120-2 to MLV 121-2: Anomaly Remediation (6/13/2025 - 6/30/2025) Sta 114 Catlettsburg: Annual ESD Test & Substation Inspection (6/2/2025 - 6/6/2025)
Station 204 (Segment 204 BH)	1,827	1757 (70)	1557 (270)	1,827	1787 (40)	MLV 210-3 to MLV 210-3A: Class Change Replacement (5/12/2025 - 6/13/2025) MLV 213-2A to MLV 214-2: Special Permit Replacement (6/23/2025 - 8/30/2025) Sta 214: Annual ESD Test & Maintenance (6/9/2025 - 6/13/2025)
Station 237 (segment 237 FH)	1,017	1,017	1,017	1,017	930 (87)	Sta 237: Unit 3A - Unit 3A Device Tests (6/26/2025)
Station 245 (segment 245 FH)	997	975 (22)	975 (22)	785 (212)	997	Sta 241: Annual ESD Test (6/17/2025) Sta 241: Point to Point and Trans Cals (6/18/2025) Sta 241: Unit 1A - Main Bearing, Turbo, Compressor Boring & Valve Operator (5/19/2025 - 6/21/2025)
Station 254 (segment 256 FH)	1,213	1045 (168)	960 (253)	1090 (123)	1080 (133)	MLV 254-1L to MLV 255-1: Anomaly Remediation (6/2/2025 - 6/21/2025) MLV 255-1 to MLV 256-1: Anomaly Remediation (6/9/2025 - 6/14/2025) MLV 257-1 to MLV 258-1: Anomaly Remediation (6/23/2025 - 6/28/2025) MLV 258-1 to MLV 259-1: Anomaly Remediation (6/9/2025 - 7/19/2025) MLV 259-1 to MLV 260-1: Anomaly Remediation (6/2/2025 - 6/14/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	
Station 266A (segment 282 FH)	371	0 (371)	0 (371)	371	371	MLV 266A-102A to 266A-104A: Make Piggable - Tee Replacement (M) (6/2/2025 - 6/11/2025)
Tewksbury Incremental Lateral (segment 285 FH)	34	17 (17)	34	34	34	MLV 270B-101.1 TO MLV 270B-103: Pig Runs - Cleaning / Gauge 6/3/25 (M) (6/3/2025) MLV 270B-101.1 TO MLV 270B-103: Pig Runs - MFL-C / Cal / IMU Combo 6/4/25 (M) (6/4/2025)

TGP - Outage Impact Report June 2025 (updated 04/03/25)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/2 - 6/8)	Week 2 (6/9 - 6/15)	Week 3 (6/16 - 6/22)	Week 4 (6/23 - 6/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 307 (segment 307 BH)	1,148	1,148	1,148	930 (218)	1,148	Sta 313 Coudersport: Annual ESD Test (6/17/2025 - 6/19/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	
Station 321 (segment 321 FH)	2,102	2,102	1630 (472)	2,102	2,102	Sta 321: Station Valves for ESD System (6/12/2025)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
MLV 336 East (segment 336 FH)	153	153	153	153	0 (153)	MLV 339-1: ECDA (6/23/2025 - 7/6/2025)
Station 405 HC Line (segment 299 FH)	803	803	803	803	803	
Station 224 (segment 224 FH)	389	389	290 (99)	389	389	Sta 224: Annual ESD Test (6/10/2025 - 6/11/2025)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.

Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.

The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report July 2025 (updated 04/03/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	400	400	400	400	400	400	
Station 9 (segment 109 FH)	980	980	980	980	660 (320)	660 (320)	MLV 4-3 to MLV 9-3: Anomaly Remediation (7/21/2025 - 8/8/2025)
Station 17 (segment 117 FH)	758	753 (5)	753 (5)	753 (5)	753 (5)	753 (5)	MLV 17-1D to MLV 20-1A: Anomaly Remediation (6/16/2025 - 7/4/2025) MLV 17-2D to MLV 20-2A: Anomaly Remediation (7/7/2025 - 7/11/2025) MLV 17-3 to MLV 18-3: Emergent Repair (1/22/2025 - TBD)
Station 25 (segment 125 FH)	714	714	714	714	714	714	
Station 40 South (segment 132 FH)	912	747 (165)	777 (135)	587 (325)	587 (325)	587 (325)	MLV 36-1 to MLV 36-1A: Anomaly Remediation (6/1/2025 - 6/30/2025) MLV 39-2 to MLV 40-2S: Anomaly Remediation (6/22/2025 - 7/15/2025) MLV 39-3 to MLV 40-3S: Anomaly Remediation (7/16/2025 - 8/15/2025)
Carthage Lateral (segment 700 FH)	323	323	323	323	175 (148)	323	Sta 40: Carthage Check Meter (M) (7/21/2025 - 7/24/2025)
Station 47 (segment 143 FH)	1,176	1171 (5)	1171 (5)	1071 (105)	1071 (105)	1171 (5)	MLV 41-2 to MLV 42-2: Anomaly Remediation (8/1/2025 - 9/1/2025) MLV 47-1A to MLV 48-1: Class Change (6/2/2025 - 11/30/2025) MLV 47-1AT to MLV 49-1: Anomaly Remediation (1/6/2025 - 10/31/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - AFD 7/22/25 (7/22/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Caliper 7/17/25 (7/17/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - Cleaning / Gauge 7/15/25 (7/15/2025) MLV 54-4D TO MLV 63-4S: Pig Runs - EMAT 7/24/25 (7/24/2025)
Station 63 (segment 163 FH)	1,233	1,233	1,233	1170 (63)	1,233	1085 (148)	MLV 71-1D to MLV 77-1A: Pig Runs - Cleaning / Gauge 7/15/25 (7/15/2025) MLV 71-1D to MLV 77-1A: Pig Runs - MDS 7/17/25 (7/17/2025) MLV 82-2C to MLV 87-2S: Pig Runs - Cleaning / Gauge 7/29/25 (7/29/2025) MLV 82-2C to MLV 87-2S: Pig Runs - MDS 7/31/25 (7/31/2025)
Station 823 (segment 823 BH)	686	686	686	686	686	686	
Station 834 (segment 834 BH)	679	670 (9)	670 (9)	670 (9)	670 (9)	670 (9)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 11/3/2025)
MLV 548 (segment 542 BH)	1,597	1,597	1,597	1,597	1,597	1,597	
Station 860 (segment 548 BH)	1,516	503 (1013)	1,516	1,516	1,516	1,516	MLV 556-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 557-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 558-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025)
Station 860 North (Segment 860 BH)	1,793	780 (1013)	1693 (100)	1693 (100)	1693 (100)	1693 (100)	MLV 560-2 to MLV 561-2: Class Change Pipe Replacement (6/2/2025 - 6/30/2025) MLV 560-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 561-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 562-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 563-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) MLV 564-2: Make Piggable - Valve Replacement (6/2/2025 - 6/30/2025) Sta 860: Force Majeure (8/18/2023 - TBD) Sta 860: Unit 1B - Replace Lubrication System & Eletctronic Bearing System (6/23/2025 - 7/3/2025)

TGP - Outage Impact Report July 2025 (updated 04/03/25)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/30 - 7/6)	Week 2 (7/7 - 7/13)	Week 3 (7/14 - 7/20)	Week 4 (7/21 - 7/27)	Week 5 (7/28 - 8/3)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 110 (segment 187 BH) (south thru Kentucky)	2,645	2580 (65)	1880 (765)	2155 (490)	2155 (490)	2375 (270)	MLV 106-1D to MLV 111-7BR: Make Piggable Valve MLV 107-7 & MLV 109-7 Replacements (M) (7/7/2025 - 7/25/2025) MLV 106-3C to MLV 107-3: Anomaly Remediation (6/16/2025 - 7/11/2025) MLV 107-3 to MLV 108-3: Anomaly Remediation (7/14/2025 - 7/27/2025) MLV 108-3 to MLV 109-3: Anomaly Remediation (7/28/2025 - 8/10/2025) MLV 109-4 to MLV 110-4: Anomaly Remediation (7/7/2025 - 7/13/2025) MLV 871-2 to MLV 871-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 871-2A to MLV 872-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 872-1 to MLV 873-1: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 872-2 to MLV 873-2: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 873-2 to MLV 873-2A: Anomaly Remediation (7/28/2025 - 9/29/2025) MLV 875-1 to MLV 876-1R: Anomaly Remediation (7/14/2025 - 7/25/2025) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (6/2/2025 - 8/1/2025) MLV 93-3 to MLV 94-3: HDD River Crossing Replacement (6/2/2025 - 8/1/2025)
Station 114 (segment 114 BH)	920	370 (550)	920	920	920	920	MLV 112-3 to MLV 112-3A: Anomaly Remediation (6/16/2025 - 6/30/2025) MLV 120-2 to MLV 121-2: Anomaly Remediation (6/13/2025 - 6/30/2025)
Station 204 (Segment 204 BH)	1,827	1787 (40)	1787 (40)	1402 (425)	1631 (196)	1631 (196)	MLV 204-2 to MLV 200-2: Pig Runs - Cleaning / Gauge 7/29/25 (M) (7/29/2025) MLV 204-2 to MLV 200-2: Pig Runs - MFL-A Combo 7/31/25 (M) (7/31/2025) MLV 209-2 to MLV 204-2: Pig Runs - Cleaning Gauge 7/15/25 (7/15/2025) MLV 209-2 to MLV 204-2: Pig Runs - EMAT 7/22/25 (7/22/2025) MLV 209-2 to MLV 204-2: Pig Runs - MFL-A Combo 7/17/25 (7/17/2025) MLV 213-2A to MLV 214-2: Special Permit Replacement (6/23/2025 - 8/30/2025) Sta 200 Greenup: Annual ESD Test (7/14/2025 - 7/18/2025)
Station 219 to Station 224 (Segment 219 FH)	540	540	540	525 (15)	540	540	Sta 219: Unit 1A to 6A - Protective Device Checks (7/14/2025 - 7/18/2025) Sta 219: Unit 7A to 13A - Protective Device Checks (7/14/2025 - 7/18/2025)
Station 230C (segment 296 FH)	743	743	743	570 (173)	743	743	Station 230C: Annual ESD (M) (7/16/2025 - 7/17/2025)
Station 245 (segment 245 FH)	997	997	997	935 (62)	997	997	Sta 241: Unit 3A - Device and Relief Valve Tests (7/15/2025 - 7/16/2025)
Station 254 (segment 256 FH)	1,213	1100 (113)	1100 (113)	1100 (113)	1,213	1,213	MLV 258-1 to MLV 259-1: Anomaly Remediation (6/9/2025 - 7/19/2025)
Station 261 Discharge East (segment 261 FH)	941	941	941	941	941	941	
Station 266A (segment 282 FH)	371	371	371	371	345 (26)	371	MLV 266A-102A TO MLV 266A-104A: Pig Runs - Cleaning / Gauge 7/22/25 (M) (7/22/2025) MLV 266A-102A TO MLV 266A-104A: Pig Runs - MFL-A / Cal / IMU Combo 7/23/25 (M) (7/23/2025)
Station 307 (segment 307 BH)	1,148	1,148	1,148	1135 (13)	1105 (43)	1105 (43)	Sta 219: Unit 7A to 13A - Protective Device Checks (7/14/2025 - 7/18/2025) Sta 307: Unit 1A - Protective Device Checks (7/21/2025 - 7/22/2025) Sta 307: Unit 2A - Protective Device Checks (7/23/2025 - 7/25/2025) Sta 307: Unit 3A - Protective Device Checks (7/28/2025 - 7/29/2025) Sta 307: Unit 4A - Protective Device Checks (7/30/2025 - 8/1/2025)
Station 315 (segment 315 BH)	1,854	1,854	1,854	1,854	1,854	1,854	
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1200 (567)	MLV 327-2B to MLV 328-2: Anomaly Remediation (7/28/2025 - 8/2/2025)
MLV 336 East (segment 336 FH)	153	0 (153)	153	153	153	153	MLV 339-1: ECDA (6/23/2025 - 7/6/2025)

