

**TGP - Outage Impact Report
Seven Day Forecast (updated 03/19/26)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (3/23)	Tuesday (3/24)	Wednesday (3/25)	Thursday (3/26)	Friday (3/27)	Saturday (3/28)	Sunday (3/29)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report
April 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Week 5	Primary Outage(s)
		(3/30 - 4/5)	(4/6 - 4/12)	(4/13 - 4/19)	(4/20 - 4/26)	(4/27 - 5/3)	
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	399	399	399	399	399	399	
Station 9 (segment 109 FH)	969	969	969	900 (69)	969	969	MLV 9-3D to MLV 11-3: Pig Run - Cleaning (4/13/2026) MLV 9-3D to MLV 11-3: Pig Run - Gauge (4/14/2026) MLV 9-3D to MLV 11-3: Pig Run - MFL-A (4/15/2026)
Station 17 (segment 117 FH)	1,122	1,122	1104 (18)	1104 (18)	1104 (18)	1104 (18)	MLV 19-2 TO MLV 20-2A: Pipe Replacement (M) (4/7/2026 - 5/26/2026)
Station 25 (segment 125 FH)	1,078	1,078	1055 (23)	1055 (23)	930 (148)	930 (148)	MLV 26-1 Relocation: Highway 59 Widening (4/6/2026 - 4/23/2026) MLV 26-2 Relocation: Highway 59 Widening (4/24/2026 - 5/12/2026) MLV 27-1 to MLV 27-1A: Meter Maintenance - TIP Coley Creek Meter (4/24/2026 - 5/4/2026)
Station 32 South (segment 132 FH)	1,275	1,275	1207 (68)	1207 (68)	1,275	1,275	MLV 31-2 to MLV 32-2S: Anomaly Remediation (4/6/2026 - 4/17/2026)
Station 40 North (segment 140 FH)	1,342	1330 (12)	1330 (12)	1,342	1,342	1,342	MLV 41-2 to MLV 41-2A: Anomaly Remediation (3/23/2026 - 4/10/2026)
Station 47 (segment 143 FH)	1,343	1280 (63)	1020 (323)	1020 (323)	1280 (63)	1,343	MLV 56-1 to MLV 57-1: PHMSA Immediate (3/18/2026 - 4/24/2026) Sta 47: Unit 1C thru 6C - Installing Unloaders (4/6/2026 - 4/17/2026) Sta 47: Unit 1E - Annual Turbine Maintenance (4/13/2026 - 4/16/2026) Sta. 47: Scrubber/Filter/Separator Cleaning/Inspection/Changeout (4/6/2026 - 4/10/2026) Sta. 47: Unit 1D - 16K hour Overhaul (4/6/2026 - 4/17/2026)
Station 63 (segment 163 FH)	1,242	1117 (125)	1117 (125)	901 (341)	901 (341)	1117 (125)	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 79-3L to MLV 80-3: Anomaly Remediation (4/6/2026 - 6/5/2026) MLV 79-4 to MLV 71-4D: Pig Runs - Cleaning / Gauge 4/14/26 (4/14/2026) MLV 79-4 to MLV 71-4D: Pig Runs - EMAT 4/23/26 (4/23/2026)
Station 823 (segment 823 BH)	734	665 (69)	665 (69)	734	734	734	Sta 823: Unit 11A - Jacket Water Pump (1/6/2026 - 4/9/2026)
Station 834 (segment 834 BH)	683	670 (13)	683	683	683	683	Sta 834: Unit 1A - Turbocharger (3/30/2026 - 4/3/2026) Sta 834: Unit 6A - Overhaul (3/3/2025 - 4/3/2026)
Station 847 (segment 847 FH)	626	626	626	626	626	490 (136)	MLV 847-1 to MLV 851-1: Pig Runs - Cal / IMU & MFL-A 4/30/26 (4/30/2026) MLV 847-1 to MLV 851-1: Pig Runs - Cleaning / Gauge 4/28/26 (4/28/2026)
Station 823 Muskrat Line (segment 509 BH)	231	123 (108)	231	231	231	231	Sta 823 to MLV 516: Pig Run - Maintenance (M) (3/30/2026 - 3/31/2026)
MLV 516 Muskrat Line (segment 516 FH)	241	100 (141)	241	100 (141)	100 (141)	241	MLV 516 to Sta 523: Pig Run - Cleaning / Gauge (M) (4/1/2026) MLV 516 to Sta 523: Pig Run - Cleaning / Gauge 4/18/26 to 4/23/26 (M) (4/18/2026 - 4/23/2026) MLV 516 to Sta 523: Pig Run - MFL-A 4/24/26 (M) (4/24/2026)
Station 527 (segment 527 BH)	2,395	2,395	2200 (195)	2,395	2,395	2,395	Sta 529: Annual ESD & 4k Inspection (4/6/2026 - 4/10/2026)
Station 534 South of Pool (segment 530 BH)	1,550	1318 (232)	1528 (22)	1390 (160)	1528 (22)	1528 (22)	Sta 530: Unit 1A - Bearings (8/25/2025 - 6/30/2026) Sta 530: Unit 1B - Engine Maintenance (4/13/2026 - 4/17/2026) Sta 530: Unit 2A - Bearings (8/26/2025 - 3/31/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 530: Unit 6A - Bearings (10/6/2025 - 3/31/2026) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 5/4/2026)
MLV 548 (segment 542 BH)	1,647	1581 (66)	1630 (17)	1630 (17)	1375 (272)	1,647	Sta 538 Heidelberg: Station ESD Test (4/21/2026) Sta 542: Unit 1A - Emergent Repair (1/1/2026 - 4/17/2026) Sta 546: Unit 3A - Engine Maintenance (1/22/2026 - 3/31/2026)
Station 860 (segment 548 BH)	1,593	1576 (17)	1580 (13)	1475 (118)	1430 (163)	1390 (203)	MLV 554-2R to MLV 554-2: Anomaly Remediation (4/27/2026 - 5/2/2026) MLV 555-1L to MLV 558-1R: Anomaly Remediation (4/13/2026 - 4/17/2026) Sta 550: Unit 3A - Turbocharger Exchange (3/16/2026 - 4/3/2026) Sta 555 Collinwood: Annual ESD Test & Maintenance (4/21/2026 - 4/24/2026) Sta 555: Scrubber/Filter/Separator Clean, Inspect & Filter Change (4/21/2026 - 4/24/2026) Sta 555: Unit 1B - Protective Device Inspection (4/28/2026 - 4/29/2026) Sta 555: Unit 1B - Replace Recycle Valve Seal (4/28/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)

TGP - Outage Impact Report
April 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Week 5	Primary Outage(s)
		(3/30 - 4/5)	(4/6 - 4/12)	(4/13 - 4/19)	(4/20 - 4/26)	(4/27 - 5/3)	
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 860 North (Segment 860 BH)	1,874	1846 (28)	1846 (28)	1846 (28)	1535 (339)	1530 (344)	MLV 562-2 to MLV 563-2: Anomaly Remediation (4/13/2026 - 4/25/2026) MLV 564-2R to MLV 564-2: Anomaly Remediation (4/6/2026 - 4/11/2026) Sta 563 Joelton: Annual ESD Test (4/29/2026) Sta 563 Joelton: Unit 1A - Lube Oil Varnish System Installation (4/29/2026 - 5/1/2026) Sta 563 Joelton: Unit 2A - Lube Oil Varnish System Installation (4/27/2026 - 4/29/2026) Sta 563 Joelton: Unit 2A - Solar Turbine Exchange (4/20/2026 - 4/29/2026) Sta 860: Unit 2C - 4K/Turbine Waterwash/Boroscope (4/9/2026 - 4/10/2026) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026) Sta 860: Unit 1C - 4K/Turbine Waterwash/Boroscope (4/7/2026 - 4/8/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,685	2177 (508)	1910 (775)	2270 (415)	2270 (415)	2392 (293)	MLV 106-2 to MLV 110-2: Pig Run - Cal / IMU (4/2/2026) MLV 106-2 to MLV 110-2: Pig Run - Cleaning / Gauge (3/31/2026) MLV 106-2 to MLV 110-2: Pig Run - MFL-A (4/7/2026) MLV 109-3: Crossover to Ln 4 Valve Replacements (3/30/2026 - 4/6/2026) MLV 109-3: Crossover to Ln 5 Valve Replacements (4/7/2026 - 4/20/2026) MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) Sta 106: Unit 1C - Replace Power Cylinder Bearing #9 (11/24/2025 - 3/30/2026) Sta 106: Unit 1D - 8K Solar Turbine Inspection (4/6/2026 - 4/10/2026) Sta 87: Unit 2E Overhaul (2/20/2026 - 4/10/2026) Sta 871: Unit 3A - Engine Crankshaft Inspection (8/22/2025 - 5/31/2026) Sta 871: Unit 3A - Main Bearing (8/22/2025 - 5/31/2026) Sta 875: Unit 1A- 8K Solar Turbine Inspection (4/6/2026 - 4/10/2026) Sta 96: Unit 1D - Compressor Valves (3/16/2026 - 4/3/2026)
Station 114 (segment 114 BH)	907	848 (59)	907	771 (136)	771 (136)	771 (136)	MLV 118-1 to MLV 121-1: Anomaly Remediation (4/13/2026 - 5/22/2026) Sta 118A: Solar Turbine Inspection (3/30/2026 - 4/1/2026)
Station 204 (Segment 204 BH)	1,828	1575 (253)	1575 (253)	1545 (283)	1460 (368)	1530 (298)	MLV 204-3 to MLV 209-3: Pig Run - Cal/IMU (4/16/2026) MLV 204-3 to MLV 209-3: Pig Run - EMAT (4/23/2026) MLV 204-3 to MLV 209-3: Pig Run - Gauge/Cleaning (4/14/2026) MLV 204-3 to MLV 209-3: Pig Run - MFL-C (4/21/2026) MLV 213-1A to MLV 213-1B: SPECIAL PERMIT REPLACEMENT TGP 213-1 (M) (4/1/2026 - 5/22/2026) MLV 214-2 to MLV 219-2: Pig Run - Cal/IMU (M) (4/30/2026) MLV 214-2 to MLV 219-2: Pig Run - Gauge/Cleaning (M) (4/28/2026) Sta 209 Cambridge: Annual ESD Test & Maintenance (4/20/2026 - 5/1/2026) Sta 214: Annual ESD Test & Maintenance (3/23/2026 - 4/17/2026)
Station 233 (segment 233 FH)	459	83 (376)	100 (359)	459	459	459	MLV 230-1 to MLV 237-1: Pig Run - CAL/IMU/MFL-C (M) (4/1/2026) MLV 230-1 to MLV 237-1: Pig Run - EMAT (M) (4/6/2026) MLV 230-1 to MLV 237-1: Pig Run - Gauge/Cleaning (M) (3/30/2026)
Station 245 (segment 245 FH)	986	968 (18)	970 (16)	970 (16)	986	650 (336)	Sta 245 West Winfield: Annual ESD Test & Maintenance (4/30/2026 - 5/8/2026) Sta 245: Unit 1A & 2A - Automation Upgrade (3/23/2026 - 4/17/2026) Sta 249: Unit 1A - Crankcase Inspection (4/27/2026 - 5/1/2026)
MLV 256 West (segment 249 FH)	1,203	1,203	1,203	1,203	1,203	535 (668)	MLV 249-2 to MLV 254-2: Cal/IMU (4/29/2026) MLV 249-2 to MLV 254-2: Gauge/Cleaning tool (4/28/2026) MLV 249-2 to MLV 254-2: MFL-C (4/30/2026)
Station 254 (segment 256 FH)	1,203	1050 (153)	1005 (198)	1040 (163)	1,203	1,203	MLV 254-3 to MLV 258-3A: Pig Runs - Cal/IMU/MFL-A Combo - 4/14/26 (4/14/2026) MLV 254-3 to MLV 258-3A: Pig Runs - Gauge/Cleaning tool - 4/13/26 (4/13/2026) MLV 258-1 to MLV 259-1: Anomaly Remediation (3/28/2026 - 4/6/2026) MLV 259-1 to MLV 260-1: Anomaly Remediation (4/7/2026 - 4/11/2026)
Station 261 Discharge East (segment 261 FH)	888	888	888	888	888	888	
Station 307 (segment 307 BH)	1,153	1,153	1,153	1,153	1,153	1,153	
Station 315 (segment 315 BH)	1,823	1,823	1,823	1,823	1,823	1,823	
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	
MLV 336 East (segment 336 FH)	153	153	140 (13)	140 (13)	145 (8)	145 (8)	MLV 336-1 to MLV 337-1: Anomaly Remediation (4/6/2026 - 4/10/2026) MLV 337-1 to MLV 338-1: Anomaly Remediation (4/11/2026 - 4/15/2026) MLV 338-1 to MLV 339-1: Anomaly Remediation (4/16/2026 - 4/20/2026) MLV 339-1 to MLV 340-1: Anomaly Remediation (4/21/2026 - 4/25/2026) MLV 340-1 to MLV 341-1: Anomaly Remediation (4/26/2026 - 4/30/2026) MLV 341-1 to MLV 342-1: Anomaly Remediation (5/1/2026 - 5/5/2026)
Station 405 HC Line (segment 299 FH)	794	794	680 (114)	794	794	794	Sta 313 to Sta 237: Pig Run - Cleaning Run (HC Line) (4/7/2026) ; Sta 405A: Unit Water Wash (4/7/2026)

**TGP - Outage Impact Report
April 2026 (updated 03/19/26)**

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/30 - 4/5)	Week 2 (4/6 - 4/12)	Week 3 (4/13 - 4/19)	Week 4 (4/20 - 4/26)	Week 5 (4/27 - 5/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 224 (segment 224 FH)	388	388	200 (188)	388	388	388	MLV 229-2 to MLV 232-2: Pig runs - Maintenance (M) (4/8/2026 - 4/9/2026)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report May 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1	Week 2	Week 3	Week 4	Primary Outage(s)
		(5/4 - 5/10)	(5/11 - 5/17)	(5/18 - 5/24)	(5/25 - 5/31)	
Est. Operational Capacity (Operational Impact) - Thousand Dth						
Station 409A (Alamo) (segment 492 FH)	274	274	274	90 (184)	274	Sta. 409A Alamo: Annual ESD Test (5/19/2026)
Station 409 (Donna Line) (segment 490 FH)	564	325 (239)	564	564	564	Sta 409: Annual ESD Test & Maintenance (5/5/2026 - 5/7/2026)
Station 1 (segment 101 BH)	399	399	399	399	399	
Station 9 (segment 109 FH)	969	969	969	969	969	
Station 17 (segment 117 FH)	1,122	1104 (18)	1104 (18)	1104 (18)	1000 (122)	MLV 19-2 TO MLV 20-2A: Pipe Replacement (M) (4/7/2026 - 5/26/2026) MLV 19-3 TO MLV 20-3A: Pipe Replacement (M) (5/27/2026 - 8/7/2026)
Station 25 (segment 125 FH)	1,078	930 (148)	925 (153)	925 (153)	925 (153)	MLV 26-2 Relocation: Highway 59 Widening (4/24/2026 - 5/12/2026) MLV 26-3 Relocation: Highway 59 Widening (M) (5/13/2026 - 5/30/2026) MLV 27-1 to MLV 27-1A: Meter Maintenance - TIP Coley Creek Meter (4/24/2026 - 5/4/2026)
Station 32 South (segment 132 FH)	1,275	1,275	950 (325)	1,275	1,275	MLV 32-2 to MLV 40-2S: Pig Run - Maintenance (5/12/2026) MLV 32-3 to MLV 40-3S: Pig Run - Maintenance (5/13/2026)
Carthage Lateral (segment 700 FH)	296	180 (116)	180 (116)	296	296	MLV 706-1 to MLV 700-1: Pig Run - Caliper 5/14/26 (M) (5/14/2026) MLV 706-1 to MLV 700-1: Pig Run - Cleaning 5/12/26 (M) (5/12/2026) MLV 706-1 to MLV 700-1: Pig Run - Cleaning 5/7/26 (M) (5/7/2026)
Station 47 (segment 143 FH)	1,343	1020 (323)	1050 (293)	1050 (293)	1330 (13)	MLV 47-4D to MLV 54-4S: Pig Run - AFD Combo (M) (5/15/2026) MLV 47-4D to MLV 54-4S: Pig Run - EMAT (M) (5/18/2026) MLV 47-4D to MLV 54-4S: Pig Run - Gauge Cleaning (M) (5/11/2026) MLV 47-4D to MLV 54-4S: Pig Run - Gauge Cleaning (M) (5/12/2026) MLV 47-4D to MLV 54-4S: Pig Run - Gauge Cleaning (M) (5/13/2026) MLV 55-1 to MLV 56-1: PHMSA Immediate (5/4/2026 - 6/26/2026) Sta. 47: Station Transformer Maintenance (5/4/2026 - 5/5/2026)
Station 63 (segment 163 FH)	1,242	1117 (125)	1117 (125)	1117 (125)	1117 (125)	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 79-3L to MLV 80-3: Anomaly Remediation (4/6/2026 - 6/5/2026)
MLV 822 West (segment 820 FH)	724	150 (574)	724	724	724	MLV 820-1 to MLV 821R-101.1: Pig Run - Maintenance (M) (5/6/2026)
MLV 822 East (segment 822 BH)	972	150 (822)	972	972	972	MLV 823-1 to MLV 821R-101.1: Pig Run - Maintenance (M) (5/5/2026)
Station 823 (segment 823 BH)	734	640 (94)	734	734	734	Sta 823 (Kinder): Annual ESD Test (5/5/2026 - 5/7/2026)
Station 834 (segment 834 BH)	683	670 (13)	670 (13)	504 (179)	683	Sta 834 to Sta 827: Maintenance Pig (5/21/2026) Sta 834: Unit 1A - Replace Insulation Blanket (5/5/2026 - 5/6/2026) Sta 834: Unit 2A - Replace Insulation Blanket (5/7/2026 - 5/8/2026) Sta 834: Unit 3A - Replace Insulation Blanket (5/12/2026 - 5/13/2026) Sta 834: Unit 4A - Replace Insulation Blanket (5/14/2026 - 5/15/2026)
Station 527 (segment 527 BH)	2,395	1920 (475)	2,395	2,395	2,395	Sta. 527 Port Sulphur: Annual ESD Test (5/7/2026)
Station 534 South of Pool (segment 530 BH)	1,550	1375 (175)	1528 (22)	1528 (22)	1528 (22)	Sta 530: Annual ESD Test (5/7/2026) Sta 530: Unit 1A - Bearings (8/25/2025 - 6/30/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 534: Annual ESD Test (5/26/2026) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 5/4/2026)
MLV 548 (segment 542 BH)	1,647	1,647	1,647	1,647	1,647	
Station 860 (segment 548 BH)	1,593	1580 (13)	1580 (13)	800 (793)	800 (793)	MLV 551-2 to MLV 552-2: Anomaly Remediation (5/18/2026 - 5/29/2026) MLV 552-2 to MLV 553-2: Anomaly Remediation (5/4/2026 - 5/15/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)
Station 860 North (Segment 860 BH)	1,874	1846 (28)	1630 (244)	1846 (28)	1846 (28)	Sta 860: Annual ESD Test & Maintenance (5/11/2026 - 5/12/2026) Sta 860: Scrubber/Filter/Separator Clean, Inspect & Filter Change (5/11/2026 - 5/15/2026) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)

TGP - Outage Impact Report
May 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (5/4 - 5/10)	Week 2 (5/11 - 5/17)	Week 3 (5/18 - 5/24)	Week 4 (5/25 - 5/31)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 110 (segment 187 BH) (south thru Kentucky)	2,685	2392 (293)	1895 (790)	1895 (790)	1895 (790)	MLV 104-1 to MLV 105-1: Anomaly Remediation (5/27/2026 - 6/10/2026) MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 87-3 to MLV 96-3: Pig Run - AFD (5/19/2026) MLV 87-3 to MLV 96-3: Pig Run - Cleaning/Gauge (5/14/2026) MLV 87-3 to MLV 96-3: Pig Run - EMAT (5/21/2026) MLV 87-3 to MLV 96-3: Pig Run - MDS (5/26/2026) MLV 96-3BR to MLV 96-3BL: Spike Test (5/27/2026 - 6/10/2026) Sta 871: Unit 3A - Engine Crankshaft Inspection (8/22/2025 - 5/31/2026) Sta 871: Unit 3A - Main Bearing (8/22/2025 - 5/31/2026)
Station 114 (segment 114 BH)	907	771 (136)	771 (136)	771 (136)	609 (298)	MLV 118-1 to MLV 121-1: Anomaly Remediation (4/13/2026 - 5/22/2026) Sta 114 Catlettsburg: Annual ESD Test (5/25/2026 - 5/27/2026)
Station 204 (Segment 204 BH)	1,828	1660 (168)	1800 (28)	1800 (28)	1270 (558)	MLV 204-4 to MLV 206-4: Replace MLV 205-4 (M) (5/27/2026 - 6/10/2026) MLV 205-4 to MLV 207-4: Replace MLV 206-4 (M) (5/27/2026 - 6/10/2026) MLV 206-4 to MLV 208-4: Replace MLV 207-4 (M) (5/27/2026 - 6/10/2026) MLV 207-4 to MLV 209-4: Replace Valve MLV 208-4 (M) (5/27/2026 - 6/10/2026) MLV 213-1A to MLV 213-1BR: SPECIAL PERMIT REPLACEMENT TGP 213-1 (M) (4/1/2026 - 5/22/2026) MLV 214-2 to MLV 219-2: Pig Run - EMAT (M) (5/6/2026) MLV 214-2 to MLV 219-2: Pig Run - MFL-C (M) (5/4/2026)
Station 245 (segment 245 FH)	986	735 (251)	490 (496)	498 (488)	720 (266)	MLV 237-2 to MLV 245-2: Pig Run - CAL/IMU (M) (5/19/2026) MLV 237-2 to MLV 245-2: Pig Run - Gauge/Cleaning Tool (M) (5/12/2026) MLV 237-2 to MLV 245-2: Pig Run - MFL-A (M) (5/21/2026) Sta 245 West Winfield: Annual ESD Test & Maintenance (4/30/2026 - 5/8/2026) Sta 249: Annual ESD Test & Maintenance (5/19/2026 - 5/25/2026) Sta 249: Unit 2A - Crankcase Inspection (5/4/2026 - 5/8/2026)
Station 254 (segment 256 FH)	1,203	1,203	925 (278)	1,203	630 (573)	MLV 254-2 to MLV 261-2: Pig Run - Cal/IMU/MFL-A Combo (5/28/2026) MLV 254-2 to MLV 261-2: Pig Run - Gauge/Cleaning tool (5/27/2026) Sta 254 Nassau: Annual ESD Test (5/12/2026) Sta 254: Unit 2B - 4k / 8k Service Inspection (5/13/2026 - 5/14/2026)
Station 261 Discharge East (segment 261 FH)	888	888	888	888	888	
Station 307 (segment 307 BH)	1,153	1,153	1,153	1,153	1,153	
Station 315 (segment 315 BH)	1,823	1,823	1,823	1,823	1400 (423)	Sta 315 Wellsboro: Annual ESD Test (5/26/2026)
Station 321 (segment 321 FH)	2,102	1820 (282)	1820 (282)	1820 (282)	2,102	Sta 323A Lackawaxen: Annual ESD Testing & Valve Replacement (5/4/2026 - 5/7/2026) Sta. 323A: Unit 1A - ABB Drive Modernization (5/4/2026 - 5/22/2026)
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
MLV 336 East (segment 336 FH)	153	145 (8)	150 (3)	150 (3)	153	MLV 341-1 to MLV 342-1: Anomaly Remediation (5/1/2026 - 5/5/2026) MLV 342-1 to MLV 343-1: Anomaly Remediation (5/6/2026 - 5/10/2026) MLV 343-1 to MLV 344-1: Anomaly Remediation (5/11/2026 - 5/15/2026) MLV 344-1 to MLV 345-1: Anomaly Remediation (5/16/2026 - 5/20/2026)
MLV 345 North of Derby Lateral (segment 355 BH)	147	147	147	47 (100)	47 (100)	MLV 345-1 to MLV 346-1: Anomaly Remediation (M) (5/21/2026 - 5/25/2026) MLV 346-1 to MLV 347-1: Anomaly Remediation (5/26/2026 - 5/30/2026) MLV 347-1 to MLV 348-1: Anomaly Remediation (5/31/2026 - 6/4/2026)
Station 405 HC Line (segment 299 FH)	794	794	794	794	794	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
 Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
 The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report June 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/1 - 6/7)	Week 2 (6/8 - 6/14)	Week 3 (6/15 - 6/21)	Week 4 (6/22 - 6/28)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	
Station 1 (segment 101 BH)	399	399	399	399	399	
Station 9 (segment 109 FH)	969	969	969	969	969	
Station 17 (segment 117 FH)	1,122	1000 (122)	1000 (122)	1000 (122)	1000 (122)	MLV 19-3 TO MLV 20-3A: Pipe Replacement (M) (5/27/2026 - 8/7/2026)
Station 25 (segment 125 FH)	1,078	1,078	1,078	1,078	1,078	
Station 47 (segment 143 FH)	1,343	1330 (13)	1300 (43)	1330 (13)	1330 (13)	MLV 40-3D to MLV 47-3S: Pig Run - Maintenance Cleaning (6/9/2026) MLV 55-1 to MLV 56-1: PHMSA Immediate (5/4/2026 - 6/26/2026)
Station 63 (segment 163 FH)	1,242	1117 (125)	1117 (125)	1117 (125)	1117 (125)	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 79-3L to MLV 80-3: Anomaly Remediation (4/6/2026 - 6/5/2026) MLV 81-3 to MLV 82-3: Anomaly Remediation (6/8/2026 - 6/19/2026)
Station 823 (segment 823 BH)	734	734	734	734	734	
Station 834 (segment 834 BH)	683	220 (463)	220 (463)	220 (463)	590 (93)	Sta 827 (Alexandria): Annual ESD and Maintenance (6/8/2026 - 6/11/2026) Sta 827 to Sta 823: Pig Run - Maintenance (M) (6/3/2026) Sta 834 to Sta 827: Pig Run - BH Combo 6/11/26 (M) (6/11/2026) Sta 834 to Sta 827: Pig Run - BH Hard Spot 6/15/26 (M) (6/15/2026) Sta 834 to Sta 827: Pig Run - Cleaning / Gauge 6/8/26 to 6/10/26 (M) (6/8/2026 - 6/10/2026) Sta 834: Scrubber Filter Changeout (6/26/2026)
Station 534 South of Pool (segment 530 BH)	1,550	1528 (22)	1528 (22)	1528 (22)	1528 (22)	Sta 530: Unit 1A - Bearings (8/25/2025 - 6/30/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026)
MLV 548 (segment 542 BH)	1,647	815 (832)	815 (832)	815 (832)	1050 (597)	MLV 538-2L to MLV 539-2: Anomaly Remediation (6/22/2026 - 6/26/2026) MLV 539-2 to MLV 540-2: Anomaly Remediation (6/18/2026 - 6/20/2026) MLV 540-2 to MLV 540-2A: Anomaly Remediation (6/1/2026 - 6/17/2026)
Station 860 (segment 548 BH)	1,593	1585 (8)	1,593	1,593	1,593	MLV 557-3 to MLV 559-3: Pig Runs - Cal / IMU & MFL-A 6/4/26 (6/4/2026) MLV 557-3 to MLV 559-3: Pig Runs - Cleaning / Gauge 6/2/26 (6/2/2026)
Station 860 North (Segment 860 BH)	1,874	1530 (344)	1846 (28)	1846 (28)	1846 (28)	Sta 563 Joelton: Fuel Gas Filter Changeout (6/2/2026 - 6/6/2026) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,685	1479 (1206)	1700 (985)	2534 (151)	2151 (534)	MLV 104-1 to MLV 105-1: Anomaly Remediation (5/27/2026 - 6/10/2026) MLV 109-4 to MLV 110-4: Pipe Replacement (6/17/2026 - 7/2/2026) MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 874-2A to MLV 874-2B: Anomaly Remediation (6/1/2026 - 6/6/2026) MLV 874-2B to MLV 874-2: Anomaly Remediation (6/8/2026 - 6/13/2026) MLV 96-3BR to MLV 96-3BL: Spike Test (5/27/2026 - 6/10/2026) MLV 96-4D to MLV 96-4BL: Spike Test (6/11/2026 - 6/20/2026) MLV 96-5S to MLV 96-5BL: Spike Test (6/22/2026 - 7/13/2026) Sta 106 Clay City: Annual ESD Test & Maintenance (6/2/2026 - 6/5/2026) Sta 110 Morehead: Annual ESD Test & Substation Inspection (6/1/2026 - 6/5/2026) Sta 87: Unit 3D - Power side Overhaul (6/1/2026 - 9/30/2026) Sta 871 Campbellsville: Annual ESD Test (6/23/2026) Sta 875 Richmond: Annual ESD Test & Maintenance (6/9/2026 - 6/12/2026) Sta 96 Campbellsville: Annual ESD Test (6/9/2026 - 6/10/2026) Sta 96 Campbellsville: Annual Substation Inspection (6/9/2026 - 6/12/2026) Sta. 106: C Building - Install Water Trech System (6/8/2026 - 6/12/2026)
Station 114 (segment 114 BH)	907	907	907	907	812 (95)	Sta 119A Rocky Fork: Annual ESD Test (6/22/2026 - 6/23/2026)
Station 200 (segment 200 BH)	1,766	1,766	1485 (281)	1,766	1,766	Sta 200 Greenup: Annual ESD Test (6/9/2026 - 6/12/2026)

TGP - Outage Impact Report June 2026 (updated 03/19/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (6/1 - 6/7)	Week 2 (6/8 - 6/14)	Week 3 (6/15 - 6/21)	Week 4 (6/22 - 6/28)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 204 (Segment 204 BH)	1,828	1270 (558)	1270 (558)	1,828	1,828	MLV 204-4 to MLV 206-4: Replace MLV 205-4 (M) (5/27/2026 - 6/10/2026) MLV 205-4 to MLV 207-4: Replace MLV 206-4 (M) (5/27/2026 - 6/10/2026) MLV 206-4 to MLV 208-4: Replace MLV 207-4 (M) (5/27/2026 - 6/10/2026) MLV 207-4 to MLV 209-4: Replace Valve MLV 208-4 (M) (5/27/2026 - 6/10/2026)
Station 214 (Segment 214 BH)	1,853	1,853	1770 (83)	1770 (83)	1770 (83)	MLV 213-4A to MLV 213-4BR: SPECIAL PERMIT REPLACEMENT TGP 213-4 (M) (6/8/2026 - 7/31/2026)
Station 219 to Station 224 (Segment 219 FH)	539	539	539	140 (399)	539	MLV 219-1D to MLV 224-1: Pig Run - Maintenance (6/16/2026)
Station 245 (segment 245 FH)	986	830 (156)	830 (156)	740 (246)	830 (156)	Sta 241: Annual ESD Test (6/16/2026) Sta 241: Unit 1B - Oil System (6/2/2026 - 6/4/2026) Sta 241: Unit 2B - Oil System (6/9/2026 - 6/11/2026) Sta 249: Unit 2B - 25k Overhaul (6/1/2026 - 6/26/2026)
MLV 256 West (segment 249 FH)	1,203	1,203	1,203	1,203	1080 (123)	MLV 249-3A to MLV 251-3: Pig Run - Cal/IMU/MFL-A Combo (6/24/2026) MLV 249-3A to MLV 251-3: Pig Run - Gauge/Cleaning tool (6/23/2026)
Station 261 Discharge East (segment 261 FH)	888	888	888	888	888	
Station 307 (segment 307 BH)	1,153	965 (188)	1110 (43)	1,153	1,153	Sta 219: Unit 1B - Protective Device Checks & GHG (6/8/2026 - 6/12/2026) Sta 303A: Annual ESD Test & Maintenance (6/1/2026 - 6/5/2026) Sta 307: Unit 3A - Turbocharger swap (6/8/2026 - 6/12/2026)
Station 315 (segment 315 BH)	1,823	1,823	1,823	1,823	1,823	
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	
MLV 329 (segment 324 FH)	846	846	155 (691)	846	846	MLV 325-1 to MLV 329-1: Pig runs - Cal / IMU 6/11/26 (M) (6/11/2026) MLV 325-1 to MLV 329-1: Pig runs - Cleaning/Gauge 6/9/26 (M) (6/9/2026)
MLV 345 North of Derby Lateral (segment 355 BH)	147	47 (100)	47 (100)	47 (100)	47 (100)	MLV 347-1 to MLV 348-1: Anomaly Remediation (5/31/2026 - 6/4/2026) MLV 349-1 to MLV 350-1: Anomaly Remediation (6/5/2026 - 6/9/2026) MLV 350-1 to MLV 351-1: Anomaly Remediation (6/10/2026 - 6/14/2026) MLV 351-1 to MLV 352-1: Anomaly Remediation (6/15/2026 - 6/19/2026) MLV 353-1 to MLV 354-1: Anomaly Remediation (6/20/2026 - 6/23/2026)
Cranston Lateral South (segment 281 FH)	187	187	187	187	150 (37)	MLV 265E-101.1 to MLV 265E-104: PIG RUNS - Cal/IMU (M) (6/23/2026) MLV 265E-101.1 to MLV 265E-104: PIG RUNS - Gauge/Cleaning tool (M) (6/22/2026) MLV 265E-101.1 to MLV 265E-104: PIG RUNS - MFL-A (M) (6/24/2026)
Station 405 HC Line (segment 299 FH)	794	794	794	794	794	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.