

TGP - Outage Impact Report
Seven Day Forecast (updated 02/12/26)

-Primary impact restrictions may be necessary
-**Major** impact restrictions may be necessary
-**Minor** impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (2/16)	Tuesday (2/17)	Wednesday (2/18)	Thursday (2/19)	Friday (2/20)	Saturday (2/21)	Sunday (2/22)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	585	585	585	585	585	585	585	585	
Station 1 (segment 101 BH)	438	438	438	438	438	438	438	438	
Station 9 (segment 109 FH)	1,022	385 (637)	1,022	385 (637)	1,022	1,022	1,022	1,022	MLV 9-1D TO MLV 17-1S: Pig Run - EMAT (M) (2/18/2026) MLV 9-1D TO MLV 17-1S: Pig Run - MFL-C (M) (2/16/2026)
Station 25 (segment 125 FH)	1,101	1,101	1,101	1,101	1,101	1,101	1,101	1,101	
Station 40 South (segment 139 FH)	1,659	1,659	1300 (359)	1,659	1375 (284)	1,659	1,659	1,659	MLV 36-1LAL to Sta 40-1S: Pig Run - EMAT (M) (2/19/2026) Sta 40: ESD Panel Install (2/17/2026)
Station 47 (segment 143 FH)	1,354	1349 (5)	1349 (5)	1349 (5)	1349 (5)	1349 (5)	1345 (9)	1345 (9)	MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 3/16/2026) MLV 56-1 to MLV 57-1: PHMSA Immediate (2/3/2026 - 2/20/2026) MLV 57-1 to MLV 58-1: PHMSA Immediate (2/21/2026 - 2/27/2026) MLV 58-1 to MLV 59-1: PHMSA Immediate (2/21/2026 - 2/27/2026)
Station 63 (segment 163 FH)	1,287	1260 (27)	1260 (27)	1260 (27)	1260 (27)	1260 (27)	1260 (27)	1,287	MLV 72-2 to MLV 73-2: Anomaly Remediation (1/27/2026 - 2/21/2026) MLV 76-2 to MLV 77-2: PHMSA Immediate (2/17/2026 - 2/21/2026) MLV 78-2 to MLV 79-2SR: PHMSA Immediate (2/13/2026 - 2/16/2026)
Station 823 (segment 823 BH)	759	725 (34)	725 (34)	725 (34)	725 (34)	725 (34)	725 (34)	725 (34)	Sta 823: Unit 11A - Jacket Water Pump (1/6/2026 - 3/23/2026)
Station 834 (segment 834 BH)	733	720 (13)	720 (13)	720 (13)	720 (13)	720 (13)	720 (13)	720 (13)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 3/21/2026)
Station 534 South of Pool (segment 530 BH)	1,632	1400 (232)	1400 (232)	1400 (232)	1400 (232)	1400 (232)	1400 (232)	1400 (232)	Sta 530: Unit 1A - Bearings (8/25/2025 - 3/31/2026) Sta 530: Unit 2A - Bearings (8/26/2025 - 3/31/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 530: Unit 6A - Bearings (10/6/2025 - 3/31/2026) Sta 530: Unit 7A - Bearings (10/6/2025 - 3/31/2026) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 3/27/2026)
MLV 548 (segment 542 BH)	1,771	1750 (21)	1750 (21)	1750 (21)	1750 (21)	1750 (21)	1750 (21)	1750 (21)	Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 2/27/2026)
Station 860 (segment 548 BH)	1,697	1680 (17)	1505 (192)	1680 (17)	1505 (192)	1680 (17)	1680 (17)	1680 (17)	MLV 555-2 to MLV 559-2: Pig Runs - CAL / IMU 2/19/26 (2/19/2026) MLV 555-2 to MLV 559-2: Pig Runs - Cleaning / Gauge 2/17/26 (2/17/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)
Station 860 North (Segment 860 BH)	2,028	2000 (28)	2000 (28)	2000 (28)	2000 (28)	2000 (28)	2000 (28)	2000 (28)	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,775	2135 (640)	2135 (640)	2120 (655)	2321 (454)	2321 (454)	2321 (454)	2321 (454)	MLV 106-3S to MLV 105-3: Immediate Pipeline Repair (2/9/2026 - 2/27/2026) MLV 87-4 to MLV 96-4: Pig Re-Runs - EMAT 2/18/26 (M) (2/18/2026) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (1/24/2026 - 3/2/2026) Sta 106: Unit 1C - Replace Power Cylinder Bearing #9 (11/24/2025 - 3/23/2026) Sta 871: Unit 3A - Engine Crankshaft Inspection (8/22/2025 - 2/18/2026)
Station 114 (segment 114 BH)	948	948	948	948	948	948	948	948	
Station 204 (Segment 204 BH)	1,895	1,895	1,895	1,895	1,895	1,895	1,895	1,895	
Station 245 (segment 245 FH)	1,053	1040 (13)	1040 (13)	1040 (13)	1040 (13)	1040 (13)	1040 (13)	1040 (13)	Sta 245: Unit 7A - Coolant System (2/3/2026 - 2/23/2026)
Station 261 Discharge East (segment 261 FH)	1,035	1,035	1,035	1,035	1,035	1,035	1,035	1,035	
Station 307 (segment 307 BH)	1,202	1,202	1,202	1,202	1,202	1,202	1,202	1,202	
Station 315 (segment 315 BH)	1,915	1,915	1,915	1,915	1,915	1,915	1,915	1,915	
MLV 324 (segment 324 FH)	1,885	1,885	1,885	1,885	1,885	1,885	1,885	1,885	
Station 405 HC Line (segment 299 FH)	817	817	817	817	817	817	817	817	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report February 2026 (updated 02/12/26)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (2/2 - 2/8)	Week 2 (2/9 - 2/15)	Week 3 (2/16 - 2/22)	Week 4 (2/23 - 3/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	585				585	
Station 1 (segment 101 BH)	438				438	
Station 9 (segment 109 FH)	1,022				1,022	
Station 25 (segment 125 FH)	1,101				1,101	
Station 47 (segment 143 FH)	1,354				1345 (9)	MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 3/16/2026) MLV 57-1 to MLV 58-1: PHMSA Immediate (2/21/2026 - 2/27/2026) MLV 58-1 to MLV 59-1: PHMSA Immediate (2/21/2026 - 2/27/2026)
Station 63 (segment 163 FH)	1,287				1,287	
Station 823 (segment 823 BH)	759				725 (34)	Sta 823: Unit 11A - Jacket Water Pump (1/6/2026 - 3/23/2026)
Station 834 (segment 834 BH)	733				720 (13)	Sta 834: Unit 6A - Overhaul (3/3/2025 - 3/21/2026)
Station 534 South of Pool (segment 530 BH)	1,632				1400 (232)	Sta 530: Unit 1A - Bearings (8/25/2025 - 3/31/2026) Sta 530: Unit 2A - Bearings (8/26/2025 - 3/31/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 530: Unit 6A - Bearings (10/6/2025 - 3/31/2026) Sta 530: Unit 7A - Bearings (10/6/2025 - 3/31/2026) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 3/27/2026)
MLV 548 (segment 542 BH)	1,771				1750 (21)	Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 2/27/2026)
Station 860 (segment 548 BH)	1,697				1505 (192)	MLV 555-2 to MLV 559-2: Pig Runs - EMAT 2/26/26 (2/26/2026) MLV 555-2 to MLV 559-2: Pig Runs - MFL-C 2/24/26 (2/24/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)
Station 860 North (Segment 860 BH)	2,028				2000 (28)	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,775				2321 (454)	MLV 106-3S to MLV 105-3: Immediate Pipeline Repair (2/9/2026 - 2/27/2026) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (1/24/2026 - 3/2/2026) Sta 106: Unit 1C - Replace Power Cylinder Bearing #9 (11/24/2025 - 3/23/2026)
Station 114 (segment 114 BH)	948				948	
Station 204 (Segment 204 BH)	1,895				1,895	
Station 245 (segment 245 FH)	1,053				1040 (13)	Sta 245: Unit 7A - Coolant System (2/3/2026 - 2/23/2026)
Station 261 Discharge East (segment 261 FH)	1,035				1,035	
Station 307 (segment 307 BH)	1,202				1,202	
Station 315 (segment 315 BH)	1,915				1,915	
MLV 324 (segment 324 FH)	1,885				1,885	

- Primary impact restrictions may be necessary
- Major impact restrictions may be necessary
- Minor impact restrictions may be necessary depending on flow conditions
- Little to no impact, though minor outages may cause incremental reductions

Primary Outage(s)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report March 2026 (updated 02/12/26)						-Primary impact restrictions may be necessary
						-Major impact restrictions may be necessary
						-Minor impact restrictions may be necessary depending on flow conditions
						-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/2 - 3/8)	Week 2 (3/9 - 3/15)	Week 3 (3/16 - 3/22)	Week 4 (3/23 - 3/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409 (Donna Line) (segment 490 FH)	585	585	585	585	585	
Station 1 (segment 101 BH)	438	310 (128)	438	438	438	Sta 1 Agua Dulce: Annual ESD Test (3/3/2026)
Station 9 (segment 109 FH)	1,022	1,022	1,022	1,022	1,022	
Station 17 (segment 117 FH)	1,143	1,143	1,143	1,143	1125 (18)	MLV 19-2 TO MLV 20-2A: Pipe Replacement (M) (3/25/2026 - 6/1/2026)
Station 25 (segment 125 FH)	1,101	1060 (41)	1060 (41)	1060 (41)	950 (151)	MLV 24-1BR1 TO MLV 24-1A: Anomaly Remediation (3/23/2026 - 3/27/2026) MLV 26-1 Relocation: Highway 59 Widening (3/2/2026 - 3/23/2026) MLV 26-2 Relocation: Highway 59 Widening (3/26/2026 - 4/13/2026)
Station 40 South (segment 132 FH)	1,299	1,299	1,299	1,299	1,299	MLV 32-1D to MLV 33-1: Anomaly Remediation (3/16/2026 - 3/27/2026)
Station 40 North (segment 140 FH)	1,348	1,348	1,348	1,348	1,348	MLV 40-2D to MLV 42-2BR: Anomaly Remediation (3/23/2026 - 3/27/2026)
Station 47 (segment 143 FH)	1,354	1349 (5)	1349 (5)	1310 (44)	1035 (319)	MLV 43-3 to MLV 44-3: Anomaly Remediation (3/16/2026 - 3/21/2026) MLV 47-1A to MLV 48-1: Class Change (9/1/2025 - 3/16/2026) Sta. 47: Unit 1D/2D - D Building - Unit Valve Install (3/23/2026 - 3/24/2026) Sta. 47: Unit 1E - E Building - Unit Valve Install (3/25/2026)
Station 63 (segment 163 FH)	1,287	1,287	1,287	1,287	1,287	
Station 823 (segment 823 BH)	759	725 (34)	725 (34)	725 (34)	725 (34)	Sta 823: Unit 11A - Jacket Water Pump (1/6/2026 - 3/23/2026)
Station 834 (segment 834 BH)	733	720 (13)	720 (13)	720 (13)	733	Sta 834: Unit 6A - Overhaul (3/3/2025 - 3/21/2026)
Station 534 South of Pool (segment 530 BH)	1,632	1400 (232)	1400 (232)	1400 (232)	1400 (232)	Sta 530: Unit 1A - Bearings (8/25/2025 - 3/31/2026) Sta 530: Unit 2A - Bearings (8/26/2025 - 3/31/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 530: Unit 6A - Bearings (10/6/2025 - 3/31/2026) Sta 530: Unit 7A - Bearings (10/6/2025 - 3/31/2026) Sta 534: Unit 6A - Piston Liner & Unloader Replacements (3/25/2025 - 3/27/2026)
MLV 548 (segment 542 BH)	1,771	1,771	1,771	1,771	1,771	
Station 860 (segment 548 BH)	1,697	1680 (17)	1525 (172)	1525 (172)	1680 (17)	MLV 550-1 to MLV 546-1: Pig Runs - CAL / IMU 3/12/26 (3/12/2026) MLV 550-1 to MLV 546-1: Pig Runs - Cleaning / Gauge 3/10/26 (3/10/2026) MLV 550-1 to MLV 546-1: Pig Runs - EMAT 3/19/26 (3/19/2026) MLV 550-1 to MLV 546-1: Pig Runs - MFL-C 3/17/26 (3/17/2026) Sta 550: Unit 3A - Turbocharger Exchange (3/2/2026 - 3/20/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)
Station 860 North (Segment 860 BH)	2,028	1715 (313)	2000 (28)	2000 (28)	2000 (28)	MLV 555-1L to MLV 558-1R: Anomaly Remediation (3/16/2026 - 4/3/2026) MLV 559-2 to MLV 565-2: Pig Run - EMAT (Re-run) (3/2/2026) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,775	2461 (339)	2370 (380)	2356 (394)	2356 (394)	MLV 109--3: Crossover to Ln 4 Valve Replacements (3/2/2026 - 3/8/2026) MLV 109--3: Crossover to Ln 5 Valve Replacements (3/9/2026 - 3/15/2026) MLV 87-3 to MLV 96-3: Pig Run - AFD (3/5/2026) MLV 87-3 to MLV 96-3: Pig Run - Cleaning/Gauge (3/3/2026) MLV 87-3 to MLV 96-3: Pig Run - EMAT (3/10/2026) MLV 90-3 to MLV 91-3: HDD River Crossing Replacement (1/24/2026 - 3/2/2026) Sta 106: Unit 1C - Replace Power Cylinder Bearing #9 (11/24/2025 - 3/23/2026) Sta 96: Unit 1D - Compressor Valves (3/16/2026 - 4/3/2026)
Station 114 (segment 114 BH)	948	948	948	755 (193)	948	MLV 110-2 to MLV 114-2S: Pig Run - Gauge (3/17/2026) MLV 110-2 to MLV 114-2S: Pig Run - MFL-C (3/19/2026)

TGP - Outage Impact Report
March 2026 (updated 02/12/26)

- Primary impact restrictions may be necessary

- Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/2 - 3/8)	Week 2 (3/9 - 3/15)	Week 3 (3/16 - 3/22)	Week 4 (3/23 - 3/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 204 (Segment 204 BH)	1,895	1,895	1762 (133)	1762 (133)	1,895	MLV 209-2 to MLV 214-2: Pig Run - Cal/IMU (3/12/2026) MLV 209-2 to MLV 214-2: Pig Run - EMAT (3/19/2026) MLV 209-2 to MLV 214-2: Pig Run - Gauge/Cleaning (3/10/2026) MLV 209-2 to MLV 214-2: Pig Run - MFL-C (3/17/2026)
Station 245 (segment 245 FH)	1,053	1,053	1,053	1,053	1,053	
Station 261 Discharge East (segment 261 FH)	1,035	1,035	1,035	1,035	1,035	
Station 307 (segment 307 BH)	1,202	1,202	1,202	1,202	1,202	
Station 315 (segment 315 BH)	1,915	1,915	1,915	1,915	1,915	
MLV 324 (segment 324 FH)	1,885	1,885	1,885	1,885	1,885	
Station 405 HC Line (segment 299 FH)	817	817	817	817	817	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report April 2026 (updated 02/12/26)							-Primary impact restrictions may be necessary
							-Major impact restrictions may be necessary
							-Minor impact restrictions may be necessary depending on flow conditions
							-Little to no impact, though minor outages may cause incremental reductions
Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/30 - 4/5)	Week 2 (4/6 - 4/12)	Week 3 (4/13 - 4/19)	Week 4 (4/20 - 4/26)	Week 5 (4/27 - 5/3)	Primary Outage(s)
Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409 (Donna Line) (segment 490 FH)	564	564	564	564	564	564	
Station 1 (segment 101 BH)	399	399	399	399	399	399	
Station 9 (segment 109 FH)	969	969	969	900 (69)	969	969	MLV 9-3D to MLV 11-3: Pig Run - Cleaning (4/13/2026) MLV 9-3D to MLV 11-3: Pig Run - Gauge (4/14/2026) MLV 9-3D to MLV 11-3: Pig Run - MFL-A (4/15/2026)
Station 17 (segment 117 FH)	1,122	1104 (18)	1104 (18)	1104 (18)	1104 (18)	1104 (18)	MLV 19-2 TO MLV 20-2A: Pipe Replacement (M) (3/25/2026 - 6/1/2026)
Station 25 (segment 125 FH)	1,078	927 (151)	930 (148)	820 (258)	820 (258)	820 (258)	MLV 26-1 to MLV 27-1: Install Road Casing (4/15/2026 - 5/15/2026) MLV 26-2 Relocation: Highway 59 Widening (3/26/2026 - 4/13/2026) MLV 26-3 Relocation: Highway 59 Widening (M) (4/14/2026 - 5/4/2026)
Station 47 (segment 143 FH)	1,343	1,343	950 (393)	950 (393)	1,343	1,343	Sta 47: Unit 1C thru 6C - Installing Unloaders (4/6/2026 - 4/17/2026) Sta 47: Unit 1E - Annual Turbine Maintenance (4/13/2026 - 4/16/2026) Sta. 47: Scrubber/Filter/Separator Cleaning/Inspection/Changeout (4/6/2026 - 4/10/2026) Sta. 47: Unit 1D - 16K hour Overhaul (4/6/2026 - 4/17/2026)
Station 63 (segment 163 BH)	1,068	1,068	1,068	1,068	1012 (56)	1,068	MLV 79-4 to MLV 71-4D: Pig Runs - Cleaning / Gauge 4/14/26 (4/14/2026) MLV 79-4 to MLV 71-4D: Pig Runs - EMAT 4/23/26 (4/23/2026)
Station 63 (segment 163 FH)	1,242	1,242	1,242	957 (285)	1,242	1,242	
Station 823 (segment 823 BH)	734	734	734	734	734	734	
Station 834 (segment 834 BH)	683	683	683	670 (13)	683	683	Sta 834: Unit 4A - Replace Lubrication System (4/13/2026 - 4/17/2026)
Station 847 (segment 847 BH)	288	288	288	288	288	150 (138)	
Station 847 (segment 847 FH)	626	626	626	626	626	626	MLV 847-1 to MLV 851-1: Pig Runs - Cal / IMU & MFL-A 4/30/26 (4/30/2026) MLV 847-1 to MLV 851-1: Pig Runs - Cleaning / Gauge 4/28/26 (4/28/2026)
MLV 516 Muskrat Line (segment 516 FH)	241	241	241	75 (166)	75 (166)	241	MLV 516 to Sta 523: Pig Run - Cleaning / Gauge 4/18/26 to 4/22/26 (M) (4/18/2026 - 4/22/2026) MLV 516 to Sta 523: Pig Run - MFL-A 4/24/26 (M) (4/24/2026)
Station 534 South of Pool (segment 530 BH)	1,550	1528 (22)	1528 (22)	1528 (22)	1528 (22)	1528 (22)	Sta 530: Unit 1A - Bearings (8/25/2025 - 3/31/2026) Sta 530: Unit 2A - Bearings (8/26/2025 - 3/31/2026) Sta 530: Unit 3A - Crankshaft Replacement (6/9/2025 - 12/31/2026) Sta 530: Unit 5A - Top-End Overhaul (6/9/2025 - 12/31/2026) Sta 530: Unit 6A - Bearings (10/6/2025 - 3/31/2026) Sta 530: Unit 7A - Bearings (10/6/2025 - 3/31/2026)
MLV 548 (segment 542 BH)	1,647	1,647	1,647	1,647	1,647	1,647	
Station 860 (segment 548 BH)	1,593	1580 (13)	1580 (13)	1580 (13)	1430 (163)	1430 (163)	Sta 555 Collinwood: Annual ESD Test & Maintenance (4/21/2026 - 4/24/2026) Sta 555: Unit 1B - Protective Device Inspection (4/28/2026 - 4/29/2026) Sta 555: Unit 5A - Foundation Regrout (1/20/2026 - 5/22/2026)
Station 860 North (Segment 860 BH)	1,874	1846 (28)	1460 (414)	1540 (334)	1540 (334)	1846 (28)	MLV 555-1L to MLV 558-1R: Anomaly Remediation (3/16/2026 - 4/3/2026) Sta 563 Joelton: Annual ESD Test (4/8/2026 - 4/9/2026) Sta 563 Joelton: Unit 1A - Lube Oil Varnish System Installation (4/6/2026 - 4/8/2026) Sta 563 Joelton: Unit 2A - Lube Oil Varnish System Installation (4/8/2026 - 4/12/2026) Sta 563 Joelton: Unit 2A - Solar Turbine Exchange (4/13/2026 - 4/21/2026) Sta 860: Unit 2C - 4K/Turbine Waterwash/Boroscope (4/9/2026 - 4/10/2026) Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026) Sta 860: Unit 1C - 4K/Turbine Waterwash/Boroscope (4/7/2026 - 4/8/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	2,685	2237 (423)	2363 (297)	2383 (277)	2383 (277)	2376 (284)	MLV 106-2 to MLV 110-2: Pig Run - Cal / IMU (4/2/2026) MLV 106-2 to MLV 110-2: Pig Run - Cleaning / Gauge (3/31/2026) MLV 106-2 to MLV 110-2: Pig Run - MFL-A (4/7/2026) Sta 106: Unit 1D - 8K Solar Turbine Inspection (3/30/2026 - 4/3/2026) Sta 87: Unit 3D - Power side Overhaul (4/27/2026 - 7/30/2026) Sta 96: Unit 1D - Compressor Valves (3/16/2026 - 4/3/2026)
Station 114 (segment 114 BH)	907	848 (59)	907	771 (136)	771 (136)	771 (136)	MLV 119-1 to MLV 121-1: Anomaly Remediation (4/13/2026 - 5/22/2026) Sta 118A: Solar Turbine Inspection (3/30/2026 - 4/1/2026)

TGP - Outage Impact Report
April 2026 (updated 02/12/26)

- Primary impact restrictions may be necessary

- Major impact restrictions may be necessary

- Minor impact restrictions may be necessary depending on flow conditions

- Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (3/30 - 4/5)	Week 2 (4/6 - 4/12)	Week 3 (4/13 - 4/19)	Week 4 (4/20 - 4/26)	Week 5 (4/27 - 5/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 204 (Segment 204 BH)	1,828	1800 (28)	1545 (283)	1472 (356)	1340 (488)	1763 (65)	MLV 204-3 to MLV 209-3: Pig Run - Cal/IMU (4/16/2026) MLV 204-3 to MLV 209-3: Pig Run - EMAT (4/23/2026) MLV 204-3 to MLV 209-3: Pig Run - Gauge/Cleaning (4/14/2026) MLV 204-3 to MLV 209-3: Pig Run - MFL-C (4/21/2026) MLV 213-1A to MLV 213-1BR: SPECIAL PERMIT REPLACEMENT TGP 213-1 (M) (4/1/2026 - 5/22/2026) MLV 214-2 to MLV 219-2: Pig Run - Cal/IMU (M) (4/30/2026) MLV 214-2 to MLV 219-2: Pig Run - Gauge/Cleaning (M) (4/28/2026) Sta 204: ESD Test (4/20/2026 - 4/24/2026) Sta 209 Cambridge: Annual ESD Test & Maintenance (4/6/2026 - 4/17/2026)
Station 233 (segment 233 FH)	459	83 (376)	100 (359)	459	459	459	MLV 230-1 to MLV 237-1: Pig Run - Cal/IMU/MFL-C (M) (4/1/2026) MLV 230-1 to MLV 237-1: Pig Run - EMAT (M) (4/6/2026) MLV 230-1 to MLV 237-1: Pig Run - Gauge/Cleaning (M) (3/30/2026)
Station 245 (segment 245 FH)	986	986	986	986	986	650 (336)	Sta 245 West Winfield: Annual ESD Test & Maintenance (4/30/2026 - 5/8/2026) Sta 249: Unit 1A - Crankcase Inspection (4/27/2026 - 5/1/2026)
MLV 256 West (segment 249 FH)	1,203	1,203	1,203	1,203	1,203	535 (668)	MLV 249-2 to MLV 254-2: Cal/IMU (4/29/2026) MLV 249-2 to MLV 254-2: Gauge/Cleaning tool (4/28/2026) MLV 249-2 to MLV 254-2: MFL-C (4/30/2026)
Station 254 (segment 256 FH)	1,203	1,203	1,203	1040 (163)	1,203	1,203	MLV 254-3 to MLV 258-3A: Pig Runs - Cal/IMU/MFL-A Combo - 4/14/26 (4/14/2026) MLV 254-3 to MLV 258-3A: Pig Runs - Gauge/Cleaning tool - 4/13/26 (4/13/2026)
Station 261 Discharge East (segment 261 FH)	888	888	888	888	888	888	
Station 307 (segment 307 BH)	1,153	1,153	1,153	1,153	1,153	1,153	
Station 315 (segment 315 BH)	1,823	1,823	1,823	1,823	1,823	1,823	
MLV 324 (segment 324 FH)	1,767	1,767	1,767	1,767	1,767	1,767	
MLV 336 East (segment 336 FH)	153	153	140 (13)	140 (13)	145 (8)	145 (8)	MLV 336-1 to MLV 337-1: Anomaly Remediation (4/6/2026 - 4/10/2026) MLV 337-1 to MLV 338-1: Anomaly Remediation (4/11/2026 - 4/15/2026) MLV 338-1 to MLV 339-1: Anomaly Remediation (4/16/2026 - 4/20/2026) MLV 339-1 to MLV 340-1: Anomaly Remediation (4/21/2026 - 4/25/2026) MLV 340-1 to MLV 341-1: Anomaly Remediation (4/26/2026 - 4/30/2026) MLV 341-1 to MLV 342-1: Anomaly Remediation (5/1/2026 - 5/5/2026)
Station 405 HC Line (segment 299 FH)	794	794	794	680 (114)	794	794	Sta 313 to Sta 237: Pig Run - Cleaning Run (HC Line) (4/14/2026) Sta 405A: Unit Water Wash (4/14/2026)
Station 224 (segment 224 FH)	388	388	200 (188)	388	388	388	MLV 229-2 to MLV 232-2: Pig runs - Maintenance (M) (4/8/2026 - 4/9/2026)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses. Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report. The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.