TGP - Outage Impact Report
Seven Day Forecast (updated 10/15/26)

-Primary impact restrictions may be necessary
-Major impact restrictions may be necessary
-Minor impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station / Seg	Est Nominal Operating Capacity (Thousand Dth)	Monday (10/19)	Tuesday (10/20)	Wednesday (10/21)	Thursday (10/22)	Friday (10/23)	Saturday (10/24)	Sunday (10/25)	Primary Outage(s) that may Impact Throughput
		Est. Operational Capacity (Operational Impact) - Thousand Dth							
Station 409A (Alamo) (segment 492 FH)	**274**	**215 (59)**	**215 (59)**	**215 (59)**	**215 (59)**	**215 (59)**	**215 (59)**	**215 (59)**	MLV 409-1 to MLV 406-1: Spike Test (M) (9/30/2026 - 11/11/2026)
Station 409 (Donna Line) (segment 490 FH)	**564**	564	564	564	564	564	564	564	
Station 1 (segment 101 BH)	**399**	**300 (99)**	**300 (99)**	**300 (99)**	**300 (99)**	**300 (99)**	**300 (99)**	**300 (99)**	MLV 1-1D to MLV 5-1: Spike Test (M) (9/23/2026 - 11/2/2026)
Station 9 (segment 109 BH)	**1,027**	1,027	1,027	1,027	1,027	1,027	1,027	1,027	
Station 17 (segment 117 FH)	**1,122**	1100 (22)	1100 (22)	1100 (22)	1100 (22)	1,122	1,122	1,122	MLV 17-2D to MLV 20-2A: Pig Run - Chemical Cleaning (M) (10/19/2026 - 10/20/2026) MLV 17-2D to MLV 20-2A: Pig Run - GAUGE (M) (10/21/2026) MLV 17-2D to MLV 20-2A: Pig Run - MFL-A (M) (10/22/2026)
Station 25 (segment 125 FH)	**1,078**	1,078	1,078	1,078	1,078	1,078	1,078	1,078	
Station 40 South (segment 132 FH)	**1,277**	**1175 (102)**	**1175 (102)**	**1175 (102)**	**1175 (102)**	**1175 (102)**	**1175 (102)**	**1175 (102)**	Sta 32: Unit 10A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 11A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 3A - Overhaul (10/5/2026 - 11/13/2026) Sta 32: Unit 5A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 6A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 7A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 8A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 9A - Turbo (10/5/2026 - 12/31/2026)
Station 47 (segment 143 FH)	**1,343**	**1300 (43)**	**1300 (43)**	**1300 (43)**	**1300 (43)**	**1300 (43)**	1,343	1,343	MLV 58-2 to MLV 59-2: Anomaly Remediation (10/10/2026 - 10/23/2026)
Station 63 (segment 163 FH)	**1,242**	**1030 (212)**	**1030 (212)**	**1030 (212)**	**1030 (212)**	**1030 (212)**	**1117 (125)**	**1117 (125)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 73-1 to MLV 74-1: Anomaly Remediation (10/9/2026 - 10/23/2026)
Station 823 (segment 823 BH)	**734**	734	734	734	734	734	734	734	
Station 834 (segment 834 BH)	**683**	**670 (13)**	**670 (13)**	**670 (13)**	**670 (13)**	**670 (13)**	**670 (13)**	**670 (13)**	Sta 834: Unit 4A - Replace Lubrication System (10/5/2026 - 10/30/2026)
Station 860 (segment 548 BH)	**1,593**	**1577 (16)**	**1550 (43)**	**1577 (16)**	**1577 (16)**	**1577 (16)**	**1577 (16)**	**1577 (16)**	Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 10/31/2026) Sta 542: Unit 2A - Emergent Repair (4/7/2026 - 10/31/2026) Sta 546: Unit 1A - Maintenance (10/20/2026)
Station 860 North (Segment 860 BH)	**1,874**	**1846 (28)**	**1846 (28)**	**1846 (28)**	**1846 (28)**	**1846 (28)**	**1846 (28)**	**1475 (399)**	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026) MLV 560-2 to MLV 563-2: Pipe Replacements (M) (10/25/2026 - 11/5/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	**2,685**	**2425 (260)**	**2425 (260)**	**2425 (260)**	**2425 (260)**	**2425 (260)**	**2425 (260)**	**2425 (260)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) Sta 87: Unit 3D - Power side Overhaul (6/22/2026 - 10/30/2026) MLV 110-2 to MLV 114-2: CAO - Force Majeure (M) (7/14/2026 - 12/31/2026) MLV 109-3A to MLV 110-3: Pipe Replacement (10/14/2026 - 10/30/2026) MLV 867-2 to MLV 868-2: Anomaly Remediation (10/19/2026 - 10/24/2026) Sta 96: Unit 1D - Replace Compressor Valves & Inspection (10/19/2026 - 10/30/2026)
Station 114 (segment 114 BH)	**907**	907	907	907	907	907	907	907	
Station 204 (Segment 204 BH)	**1,828**	**1750 (78)**	**1750 (78)**	**1750 (78)**	**1750 (78)**	**1750 (78)**	**1750 (78)**	**1750 (78)**	MLV 206-3 to MLV 207-3: Strain Gauge Installation (9/29/2026 - 10/24/2026) Sta. 200: Unit 1B - Replace Turbochargers (10/4/2026 - 10/30/2026)
Station 233 (segment 233 FH)	**459**	459	**355 (104)**	459	459	459	459	459	MLV 233-2 to MLV 235-2: Pig Run (10/20/2026)
Station 245 (segment 245 FH)	**986**	**970 (16)**	**970 (16)**	**970 (16)**	**970 (16)**	**970 (16)**	**970 (16)**	**970 (16)**	Sta 245: Unit 1A & 2A - Exhaust System & HP Fuel (4/27/2026 - 11/1/2026)
Station 261 Discharge East (segment 261 FH)	**888**	888	888	888	888	888	888	888	
Station 307 (segment 307 BH)	**1,153**	**970 (183)**	**970 (183)**	**970 (183)**	**970 (183)**	**1115 (38)**	**1115 (38)**	**1115 (38)**	Sta 303A: Unit 1A - Water Wash (10/19/2026 - 10/22/2026) MLV 302-2 to MLV 303-2: Anomaly Remediation (10/20/2026 - 10/31/2026)
Station 313 Discharge (segment 399 FH)	**797**	797	797	797	797	797	797	797	
Station 315 (segment 315 BH)	**1,823**	1,823	1,823	1,823	1,823	1,823	1,823	1,823	
MLV 324 (segment 324 FH)	**1,767**	**1550 (217)**	**1550 (217)**	1,767	1,767	1,767	1,767	1,767	MLV 325-1 to MLV 329-1: Pig runs - Cleaning/Gauge (M) (10/19/2026) MLV 325-1 to MLV 329-1: Pig runs - EMAT (M) (10/20/2026)
Station 224 (segment 224 FH)	**388**	388	388	388	**200 (188)**	388	388	388	MLV 229-2 to MLV 232-2: Pig runs - Maintenance (M) (10/22/2026)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report
October 2026 (updated 10/15/26)

-Primary impact restrictions may be necessary
-Major impact restrictions may be necessary
-Minor impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/28 - 10/4)	Week 2 (10/5 - 10/11)	Week 3 (10/12 - 10/18)	Week 4 (10/19 - 10/25)	Week 5 (10/26 - 11/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 409A (Alamo) (segment 492 FH)	**274**					**215 (59)**	MLV 409-1 to MLV 406-1: Spike Test (M) (9/30/2026 - 11/11/2026)
Station 409 (Donna Line) (segment 490 FH)	**564**					564	
Station 1 (segment 101 BH)	**399**					**300 (99)**	MLV 1-1D to MLV 5-1: Spike Test (M) (9/23/2026 - 11/2/2026)
Station 9 (segment 109 BH)	**1,027**					1,027	
Station 25 (segment 125 FH)	**1,078**					1,078	
Station 40 South (segment 132 FH)	**1,277**					**1175 (102)**	Sta 32: Unit 10A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 11A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 3A - Overhaul (10/5/2026 - 11/13/2026) Sta 32: Unit 5A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 6A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 7A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 8A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 9A - Turbo (10/5/2026 - 12/31/2026)
Station 47 (segment 143 FH)	**1,343**					1,343	
Station 63 (segment 163 FH)	**1,242**					**1117 (125)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026)
Station 823 (segment 823 BH)	**734**					734	
Station 834 (segment 834 BH)	**683**					**670 (13)**	Sta 834: Unit 4A - Replace Lubrication System (10/5/2026 - 10/30/2026)
Station 860 (segment 548 BH)	**1,593**					**770 (823)**	Sta 546: Unit 7A - Metal in Oil (7/14/2025 - 10/31/2026) Sta 542: Unit 2A - Emergent Repair (4/7/2026 - 10/31/2026) MLV 546-3 to MLV 544-3: Pig Runs - Maintenance (10/26/2026) MLV 546-1 to MLV 542-1: Pig Runs - Maintenance (10/28/2026) MLV 546-2 to MLV 542-2: Pig Runs - Maintenance (10/30/2026)
Station 860 North (Segment 860 BH)	**1,874**					**1475 (399)**	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026) MLV 560-2 to MLV 563-2: Pipe Replacements (M) (10/25/2026 - 11/5/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	**2,685**					**2273 (412)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) Sta 87: Unit 3D - Power side Overhaul (6/22/2026 - 10/30/2026) MLV 110-2 to MLV 114-2: CAO - Force Majeure (M) (7/14/2026 - 12/31/2026) MLV 109-3A to MLV 110-3: Pipe Replacement (10/14/2026 - 10/30/2026) Sta 96: Unit 1D - Replace Compressor Valves & Inspection (10/19/2026 - 10/30/2026) Sta 87: Unit 1E - Safety Device Testing (10/26/2026 - 10/28/2026) Sta 87: Unit 2E - Safety Device Tests (10/28/2026 - 10/30/2026) Sta 875: Unit 1A- 8K Solar Turbine Inspection (10/28/2026 - 10/30/2026)
Station 114 (segment 114 BH)	**907**					907	
Station 204 (Segment 204 BH)	**1,828**					**1690 (138)**	Sta. 200: Unit 1B - Replace Turbochargers (10/4/2026 - 10/30/2026) MLV 209-2 to MLV 214-2: Pig Run - Chem Cleaning (10/26/2026) MLV 209-2 to MLV 214-2: Pig Run - Chem Cleaning (10/27/2026) MLV 209-2 to MLV 214-2: Pig Run - Chem Cleaning (10/28/2026) MLV 209-2 to MLV 214-2: Pig Run - Chem Cleaning (10/29/2026) MLV 209-2 to MLV 214-2: Pig Run - Chem Cleaning (10/30/2026)
Station 245 (segment 245 FH)	**986**					**760 (226)**	Sta 245: Unit 1A & 2A - Exhaust System & HP Fuel (4/27/2026 - 11/1/2026) Sta 245-1 to MLV 249-1: Pig Run - Cleaning (10/27/2026) Sta 245-1 to MLV 249-1: Pig Run - MFL-C - Rerun (10/28/2026) Sta 245-1 to MLV 249-1: Pig Run - EMAT (10/29/2026)
Station 261 Discharge East (segment 261 FH)	**888**					888	
Station 307 (segment 307 BH)	**1,153**					**1115 (38)**	MLV 302-2 to MLV 303-2: Anomaly Remediation (10/20/2026 - 10/31/2026) Sta 219: Unit 6A, 7A, 8A - Automation Upgrade (10/26/2026 - 11/6/2026)

TGP - Outage Impact Report
October 2026 (updated 10/15/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (9/28 - 10/4)	Week 2 (10/5 - 10/11)	Week 3 (10/12 - 10/18)	Week 4 (10/19 - 10/25)	Week 5 (10/26 - 11/1)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 313 Discharge (segment 399 FH)	**797**					797	
Station 315 (segment 315 BH)	**1,823**					**1400 (423)**	Sta 315 Wellsboro: Station Yard Valve Operator Replacements (10/28/2026 - 10/29/2026)
MLV 324 (segment 324 FH)	**1,767**					**1450 (317)**	Sta 325: Station Outage (10/26/2026 - 10/28/2026)

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report
November 2026 (updated 10/15/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (11/2 - 11/8)	Week 2 (11/9 - 11/15)	Week 3 (11/16 - 11/22)	Week 4 (11/23 - 11/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 409A (Alamo) (segment 492 FH)	**297**	**260 (37)**	**260 (37)**	297	297	MLV 409-1 to MLV 406-1: Spike Test (M) (9/30/2026 - 11/11/2026)
Station 409 (Donna Line) (segment 490 FH)	**587**	587	587	587	587	
Station 1 (segment 101 BH)	**438**	**357 (81)**	**399 (39)**	**226 (212)**	438	MLV 1-1D to MLV 5-1: Spike Test (M) (9/23/2026 - 11/2/2026) MLV 400-1 to MLV 409-1: Pig Run - Maintenance Cleaning (M) (11/10/2026) MLV 400-2 to MLV 409-2: Pig Run - Maintenance Cleaning (M) (11/17/2026) Sta 1: Station Main Breaker Maintenance (11/18/2026)
Station 9 (segment 109 BH)	**1,066**	1,066	1,066	1,066	1,066	
Station 25 (segment 125 FH)	**1,095**	1,095	1,095	1,095	1,095	
Station 40 South (segment 132 FH)	**1,294**	**1200 (94)**	**1200 (94)**	**925 (369)**	**1225 (69)**	Sta 32: Unit 10A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 11A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 3A - Overhaul (10/5/2026 - 11/13/2026) Sta 32: Unit 5A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 6A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 7A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 8A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 9A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Annual ESD Test (11/17/2026 - 11/18/2026)
Station 47 (segment 143 FH)	**1,428**	1,428	1,428	**1350 (78)**	**1350 (78)**	MLV 61-3 to MLV 62-3: Pipe Replacements (11/16/2026 - 11/28/2026)
Station 63 (segment 163 FH)	**1,192**	**1067 (125)**	**1067 (125)**	**871 (321)**	**1067 (125)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 71-3D to MLV 79-3: Pig Runs - Cleaning / Gauge (11/17/2026) MLV 71-3D to MLV 79-3: Pig Runs - TDW MDS (11/19/2026)
Station 823 (segment 823 BH)	**758**	**210 (548)**	758	758	758	Sta 827 to Sta 823: Pig Run - Maintenance (M) (11/5/2026) Sta 834 to Sta 827: Maintenance Pig (M) (11/5/2026)
Station 823 Muskrat Line (segment 509 BH)	**244**	244	244	**125 (119)**	244	Sta 523: Unit 2B - 8K Inspection (11/16/2026 - 11/17/2026)
Station 860 (segment 548 BH)	**1,665**	**1660 (5)**	**1450 (215)**	1,665	1,665	Sta 550: Unit 1B - Juction Box Rewire & Unit Valves (11/2/2026 - 11/13/2026) Sta 550 Hamilton: Annual ESD Test (11/9/2026)
Station 860 North (Segment 860 BH)	**2,059**	**1485 (574)**	**2031 (28)**	**2031 (28)**	**2031 (28)**	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026) MLV 560-2 to MLV 563-2: Pipe Replacements (M) (10/25/2026 - 11/5/2026) Sta 860: Unit 1C - 4K/Turbine Waterwash/Boroscope (11/2/2026 - 11/5/2026) Sta 860: Unit 2C - 4K/Turbine Waterwash/Boroscope (11/5/2026 - 11/7/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	**2,594**	**2327 (267)**	**2327 (267)**	**2327 (267)**	**2327 (267)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 110-2 to MLV 114-2: CAO - Force Majeure (M) (7/14/2026 - 12/31/2026) Sta 96: Unit 2D - Inspection (11/2/2026 - 11/5/2026)
Station 114 (segment 114 BH)	**946**	**858 (88)**	946	**709 (237)**	946	Sta 118A: Solar Turbine Inspection (11/2/2026 - 11/5/2026) Sta 119A Rocky Fork: Turbine Maintenance (11/16/2026 - 11/20/2026)
Station 204 (Segment 204 BH)	**1,888**	**1765 (123)**	**1405 (483)**	**1425 (463)**	1,888	MLV 209-2 to MLV 214-2: Pig Run - CAL/IMU (11/3/2026) MLV 209-2 to MLV 214-2: Pig Run - EMAT (11/5/2026) MLV 204-4 to MLV 209-4: Pig Run - Gauge (11/10/2026) MLV 204-4 to MLV 200-4B: Pig Run - Efficiency (11/11/2026) MLV 204-4 to MLV 209-4: Pig Run - Cal/IMU (11/12/2026) MLV 204-4 to MLV 209-4: Pig Run - MFL-C (11/17/2026) MLV 204-4 to MLV 209-4: Pig Run - EMAT (11/19/2026)
Station 245 (segment 245 FH)	**1,043**	1,043	1,043	1,043	1,043	
Station 261 Discharge East (segment 261 FH)	**1,034**	1,034	1,034	1,034	1,034	

TGP - Outage Impact Report
November 2026 (updated 10/15/26)

-Primary impact restrictions may be necessary

-Major impact restrictions may be necessary

-Minor impact restrictions may be necessary depending on flow conditions

-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (11/2 - 11/8)	Week 2 (11/9 - 11/15)	Week 3 (11/16 - 11/22)	Week 4 (11/23 - 11/29)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth				
Station 307 (segment 307 BH)	**1,203**	**1045 (158)**	1,203	1,203	1,203	Sta 219: Unit 6A, 7A, 8A - Automation Upgrade (10/26/2026 - 11/6/2026) Sta 219: Annual ESD Test & Scrubber Maintenance (11/3/2026 - 11/6/2026)
Station 313 Discharge (segment 399 FH)	**810**	810	810	810	810	
Station 315 (segment 315 BH)	**1,885**	1,885	1,885	1,885	1,885	
Station 321 (segment 321 FH)	**2,220**	**2035 (185)**	2,220	2,220	2,220	MLV 320-1 to MLV 320-1A: Hot Tap (11/5/2026)
MLV 324 (segment 324 FH)	**1,883**	1,883	1,883	1,883	1,883	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.

TGP - Outage Impact Report
December 2026 (updated 10/15/26)

-Primary impact restrictions may be necessary
-Major impact restrictions may be necessary
-Minor impact restrictions may be necessary depending on flow conditions
-Little to no impact, though minor outages may cause incremental reductions

Station # / Lateral	Est Nominal Operating Capacity (Thousand Dth)	Week 1 (11/30 - 12/6)	Week 2 (12/7 - 12/13)	Week 3 (12/14 - 12/20)	Week 4 (12/21 - 12/27)	Week 5 (12/28 - 1/3)	Primary Outage(s)
		Est. Operational Capacity (Operational Impact) - Thousand Dth					
Station 409 (Donna Line) (segment 490 FH)	**587**	587	587	587	587	587	
Station 1 (segment 101 BH)	**438**	438	438	438	438	438	
Station 9 (segment 109 BH)	**1,066**	1,066	1,066	1,066	1,066	1,066	
Station 25 (segment 125 FH)	**1,095**	1,095	1,095	1,095	1,095	1,095	
Station 40 South (segment 132 FH)	**1,294**	**1225 (69)**	**1225 (69)**	**1225 (69)**	**1225 (69)**	**1225 (69)**	Sta 32: Unit 10A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 11A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 5A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 6A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 7A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 8A - Turbo (10/5/2026 - 12/31/2026) Sta 32: Unit 9A - Turbo (10/5/2026 - 12/31/2026)
Carthage Lateral (segment 700 FH)	**310**	**80 (230)**	**80 (230)**	310	310	310	MLV 706-1 to MLV 700-1: Pig Run - Chemical Cleaning (M) (12/2/2026) MLV 706-1 to MLV 700-1: Pig Run - Chemical Cleaning (M) (12/3/2026) MLV 706-1 to MLV 700-1: Pig Run - Chemical Cleaning (M) (12/4/2026) MLV 706-1 to MLV 700-1: Pig Run - MDS (M) (12/10/2026)
Station 47 (segment 143 FH)	**1,428**	1,428	1,428	1,428	1,428	1,428	
Station 63 (segment 163 FH)	**1,192**	**1067 (125)**	**1067 (125)**	**1067 (125)**	**1067 (125)**	**1067 (125)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026)
Station 823 (segment 823 BH)	**758**	758	758	758	758	758	
Station 860 (segment 548 BH)	**1,665**	1,665	1,665	1,665	1,665	1,665	
Station 860 North (Segment 860 BH)	**2,059**	**2031 (28)**	**2031 (28)**	**2031 (28)**	**2031 (28)**	**2031 (28)**	Sta 860: Unit 1A - Aftercooler Jacket Water Inspection (6/17/2025 - 12/31/2026)
Station 110 (segment 187 BH) (south thru Kentucky)	**2,594**	**2251 (343)**	**1951 (643)**	**2327 (267)**	**2327 (267)**	**2327 (267)**	MLV 54-3 to MLV 106-3: Emergent Repair - CAO (2/26/2026 - 12/31/2026) MLV 110-2 to MLV 114-2: CAO - Force Majeure (M) (7/14/2026 - 12/31/2026) MLV 97-3 to MLV 106-3: Pig Run - Cleaning / Gauge (12/1/2026) MLV 97-3 to MLV 106-3: Pig Run - AFD (12/3/2026) MLV 97-3 to MLV 106-3: Pig Run - EMAT (12/8/2026) MLV 97-3 to MLV 106-3: Pig Run - MDS (12/10/2026)
Station 114 (segment 114 BH)	**946**	946	946	**835 (111)**	946	946	Sta 114: Unit 1D - Solar Turbine Inspection (12/14/2026 - 12/17/2026)
Station 204 (Segment 204 BH)	**1,888**	1,888	1,888	1,888	1,888	1,888	
Station 245 (segment 245 FH)	**1,043**	1,043	**768 (275)**	1,043	1,043	1,043	MLV 237-1 to MLV 245-1: Pig Run - Cleaning/Gauge (12/7/2026) MLV 237-1 to MLV 245-1: Pig Run - EMAT (12/9/2026)
Station 261 Discharge East (segment 261 FH)	**1,034**	1,034	1,034	1,034	1,034	1,034	
Station 307 (segment 307 BH)	**1,203**	1,203	1,203	1,203	1,203	1,203	
Station 313 Discharge (segment 399 FH)	**810**	810	810	810	810	810	
Station 315 (segment 315 BH)	**1,885**	1,885	1,885	1,885	1,885	1,885	
MLV 324 (segment 324 FH)	**1,883**	1,883	1,883	1,883	1,883	1,883	

This document is updated on a weekly basis and outage schedules/impacts are subject to change as the week progresses.
Dates posted on DART should be deemed correct in the event of conflicts between DART posted dates and dates on this report.
The impacts sheet are based on steady-state hydraulic models assuming recent operating flows, conditions, and various unit outages.